



Staging Report

Project Name: WestConnex New M5

Project number:	15.7020.2597
Document number:	M5N-ES-RPT-PWD-0010
Revision date:	04/03/2020
Revision:	04

Document Approval

Rev.	Date	Prepared by	Reviewed by	Recommended by	Approved by	Remarks
00	24/06/16	CDS-JV				
01	26/07/16	CDS-JV				
02	21/11/16	CDS-JV				
03	22/12/16	CDS-JV				
04	04/03/20	CDS-JV				
Signature:						

Staging Report



Details of Revision Amendments

Document Control

The Project Director is responsible for ensuring that this Report is reviewed and approved. The Support Services Director (SSD) is responsible for updating this Report to reflect changes to the Project, legal and other requirements, as required.

Amendments

Any revisions or amendments must be approved by the Project Director before being distributed or implemented.

Revision Details

Revision	Details
00	Prepared for submission to DP&E
01	Updated to include HV Power works and revised staging dates
02	Updated to address timing of Local Roads works and tunnelling works
03	Update prior to commencement of Stage 4 (Local Roads) construction activities.
04	Update prior to Local Roads Intersection Amendment (LRIA) works

Staging Report



Contents

1. Introduction	4
1.1 Project description	4
1.2 Purpose	5
1.3 Details of proposed staging and work activities	5
Appendix A: Minister’s Conditions of Approval Staging	12

1. Introduction

1.1 Project description

WestConnex is Australia's largest road project, linking Sydney's west and south-west with the city, airport and port in a 33 kilometre continuous motorway. It will facilitate economic growth and urban revitalisation by providing new opportunities for residential and commercial development.

The WestConnex Project is being delivered in three stages:

- WestConnex Stage 1: M4 – Parramatta to Haberfield (the “M4 East”)
- **WestConnex Stage 2: M5 – Beverly Hills to St Peters (“the New M5”)**, and
- WestConnex Stage 3: M4-M5 Link – Haberfield to St Peters (“Stage 3”).

The New M5 Project (New M5, the project) is designated as State Significant Infrastructure (SSI 6788) and is the Stage 2 component of the WestConnex scheme. The proponent for the project is Roads and Maritime Services (RMS) and the project company (WCX M5 AT). WCX M5 AT has engaged the CPB Samsung Dragados Joint Venture (CDS-JV) to deliver the design and construction of the project. The project was approved by the Minister for Planning on 20 April 2016, subject to conditions.

The Project will run from the existing M5 East corridor at Beverly Hills via tunnel to St Peters, providing improved access to the airport, south Sydney and Port Botany precincts. The Project will substantially improve the east - west corridor access between the Sydney CBD, Port Botany and Sydney Airport precincts and the South West growth areas.

The project comprises the following key features:

- Twin motorway tunnels between the existing M5 East Motorway (between King Georges Road and Bexley Road) and St Peters. Each tunnel would be around nine kilometres in length and would be configured as follows:
 - Between the western portals and Arncliffe, the tunnels would be built to be three lanes wide but marked for two lanes as part of the project. Any change from two lanes to three lanes would be subject to future environmental assessment and approval
 - Between Arncliffe and St Peters, the tunnels would be built to be five lanes wide but marked for two lanes as part of the project. Any change from two lanes to any of three, four or five lanes would be subject to future environmental assessment and approval
- Tunnel stubs to allow for a future connection to the M4-M5 Link and a future connection to southern Sydney via a future Southern extension
- Surface road widening works along the M5 East Motorway between east of King Georges Road and the new tunnel portals
- A new road interchange at St Peters, which would initially provide road connections from the main alignment tunnels to Campbell Road and Euston Road, St Peters
- Two new road bridges across Alexandra Canal which would connect St Peters interchange with Gardeners Road and Bourke Road, Mascot
- Closure and remediation of the Alexandria Landfill site, to enable the construction and operation of the new St Peters interchange
- Works to enhance and upgrade local roads near the St Peters interchange
- Ancillary infrastructure and operational facilities for electronic tolling, signage (including electronic signage), ventilation structures and systems, fire and life safety systems, and emergency evacuation and smoke extraction infrastructure
- A motorway control centre that would include operation and maintenance facilities
- New service utilities and modifications to existing service utilities
- Temporary construction facilities and temporary works to facilitate the construction of the project
- Infrastructure to introduce tolling on the existing M5 East Motorway

Surface road upgrade works within the corridor of the M5 East Motorway.

Staging Report



1.2 Purpose

The purpose of this Staging Report is to satisfy Minister's Condition of Approval (CoA) A10, which requires a Staging Report to be submitted prior to the commencement of each proposed stage.

In accordance with Condition A10, this Staging Report provides details of:

- a) *how the SSI would be staged, including general details of work activities associated with each stage and the general timing of when each stage would commence; and*
- b) *details of the relevant conditions of approval, which would apply to each stage and how these will be complied with across and between the stages of the SSI.*

1.3 Details of proposed staging and work activities

Roads and Maritime Services (the Proponent), Sydney Motorway Corporation (WCX M5 AT, which is delivering the project) and CPB Dragados Samsung Joint Venture (CDS-JV) has elected to divide the Project into four stages:

- 1) Stage 1, which commenced in July 2016, in accordance with the approved Ancillary Facilities Management Plan (AFMP; M5N-ES-PLN-PWD-0026). Stage 1 is further broken down to:
 - a) Stage 1a which includes establishment of the Kingsgrove construction compounds (C1, C2 and C3),
 - b) Stage 1b which includes establishment of construction compounds C4 – C11, and
 - c) Stage 1c which includes provision of high voltage (HV) power supply to construction compounds.
- 2) Stage 2, which commenced August 2016, in accordance with the approved Construction Environmental Management Plan (CEMP; M5N-ES-PLN-PWD-0001) and all associated sub-plans, and will continue until completion of the design and construction phase of the project, which is expected in December 2019. Stage 2 is further broken down to:
 - a) Stage 2(a) which includes surface construction activities in the Kingsgrove construction sites and commenced September 2016;
 - b) Stage 2(b) which includes surface construction activities in the Bexley construction sites and commenced August 2016;
 - c) Stage 2(c) which includes surface construction activities at the Arncliffe construction sites and commenced August 2016;
 - d) Stage 2(d) which includes surface construction activities at the St Peters Interchange (SPI) construction sites and commenced September 2016;
- 3) Stage 3, which commenced November 2016, subsequent to approval of the necessary documentation under the CoA and will also continue until completion of the design and construction phase of the project;
- 4) Stage 4, for which construction activities are expected to commence January 2017, subsequent to approval of the necessary documentation under the CoA and is to include all surface construction activities at the local road upgrade sites. Stage 4 is further broken down to:
 - a) Stage 4(a) which includes establishment of temporary construction compounds for the local roads upgrades (ie compounds C12-C13);
 - b) Stage 4(b) which includes temporary construction activities at the local roads construction compounds and sites;
 - c) Stage 4(c) which includes permanent construction activities and rehabilitation activities at the Euston Road, Bourke Road, Gardeners Road and bridge construction sites, as well as permanent non-drainage works at Campbell Street and Campbell Road construction sites;

Staging Report



- d) Stage 4(d) which includes permanent drainage works and rehabilitation activities at Campbell Street and Campbell Road construction sites, as well as demobilisation at all the local road upgrade sites;
- e) Stage 4(e) includes the Local Roads Intersection Amendment (LRIA) works. This includes permanent utilities relocation works, drainage works, pavement works, and rehabilitation works for additional local road upgrades at Campbell Road, Bourke Road and Gardeners Road sites as well as site demobilisation works.

Details of the construction activities associated with each stage are outlined below (Table 1), along with indicative timing for these activities. In summary, Stage 1 will include demolition and site establishment, as defined under the SSI approval, Stage 2 will include the commencement of surface construction activities at the Kingsgrove, Bexley, Arncliffe and SPI construction compounds and construction sites, Stage 3 will include the commencement of tunnelling activities including roadheader excavation, tunnel fit-out and commissioning activities, and Stage 4 will include the commencement of surface construction activities at the Local Road Upgrade construction compounds and construction sites. Actual timing for each stage will depend on the approvals required for each stage as outlined above and in Appendix A.

Staging Report



Table 1: Stages for establishment and construction activities and indicative timing

Item number	Area and Activity	Duration	Applicable Stage			
			1	2	3	4
			June 2016	August 2016	November 2016	November 2016
Pre-establishment						
0	Pre-establishment activities at Arncliffe Construction Compound (C7) including installation of frog fencing and environmental controls, frog survey, capture and translocation.	July 2016	✓			
Stage 1(a)						
1(a)i	Establishment of the Kingsgrove construction compounds (C1, C2 and C3) including: demolition, vegetation clearing, installation of access and realignment of existing pedestrian and bicycle path, installation of services, fencing and temporary noise barrier on northern boundary, installation of site offices and facilities, installation of environmental and traffic controls.	July to December 2016	✓	✓		
Stage 1(b)						
1(b)i	Establishment of Bexley construction compounds (C4-C6), including: demolition, vegetation clearing, installation of access and realignment of existing pedestrian and bicycle path, installation of services, fencing and temporary noise barriers, installation of site offices, car parking area and other facilities, installation of environmental and traffic controls.	July to September 2016	✓	✓		
1(b)ii	Establishment of Arncliffe construction compound (C7), including: dewatering and backfilling of ponds, vegetation clearing, site leveling and installation of access, installation of services, fencing and temporary noise barriers, installation of site offices, car parking area and other facilities, installation of environmental and traffic controls.	July to November 2016	✓	✓		

Staging Report



Item number	Area and Activity	Duration	Applicable Stage			
			1	2	3	4
			June 2016	August 2016	November 2016	November 2016
1(b)iii	Establishment of St Peters Interchange construction compounds (C8-C11), including: demolition, vegetation clearing, installation of access, installation of services, fencing and temporary noise barriers, installation of carparking, site offices and facilities, installation of environmental and traffic controls.	July 2016 to January 2017	✓	✓		
Stage 1(c)						
1(c)i	Provision of HV power to construction compounds C4 including protection and/or relocation of existing services, trenching, pipe-jacking, horizontal directional drilling, cable-pulling, backfilling of trenches, temporary stockpiling and reinstatement/rehabilitation of pavements and surfaces.	July 2016 to November 2016	✓	✓		
1(c)ii	Provision of HV power to construction compounds C3, C4, C7 and C8 including protection and/or relocation of existing services, trenching, pipe-jacking, horizontal directional drilling, cable-pulling, backfilling of trenches, temporary stockpiling and reinstatement/rehabilitation of pavements and surfaces.	July 2016 to November 2016	✓	✓		
1(c)iii	Provision of HV power to construction compounds C3, C4, C7 and C8 including protection and/or relocation of existing services, trenching, pipe-jacking, horizontal directional drilling, cable-pulling, backfilling of trenches, temporary stockpiling and reinstatement/rehabilitation of pavements and surfaces.	July 2016 to November 2016	✓	✓		
1(c)iv	Provision of HV power to construction compounds C3, C4, C7 and C8 including protection and/or relocation of existing services, trenching, pipe-jacking, horizontal directional drilling, cable-pulling, backfilling of trenches, temporary stockpiling and reinstatement/rehabilitation of pavements and surfaces.	September 2016 to November 2016	✓	✓		

Staging Report



Item number	Area and Activity	Duration	Applicable Stage			
			1	2	3	4
			June 2016	August 2016	November 2016	November 2016
Stage 2(a) Kingsgrove construction – surface works						
2(a)i	Temporary surface construction works at Kingsgrove construction sites (including construction compounds C1-C3)	August 2016 to December 2016		✓		
2(a)ii	Permanent surface construction and rehabilitation works at Kingsgrove construction sites	September 2016 to June 2019		✓		
2(a)iii	Site demobilisation works at Kingsgrove construction sites	October 2017 to December 2019		✓		
Stage 2(b) Bexley construction – surface works						
2(b)i	Temporary surface construction works at the Bexley construction sites (including compounds C4-C6)	August to September 2016		✓		
2(b)ii	Permanent surface construction and rehabilitation works at Bexley construction sites	August 2016 to February 2019		✓		
2(b)iii	Site demobilisation works at Bexley construction sites	March 2018 to December 2019		✓		
Stage 2(c) Arncliffe Construction – surface works						
2(c)i	Temporary surface construction works at the Arncliffe construction site (compound C7)	August to November 2016		✓		
2(c)ii	Permanent surface construction and rehabilitation works at the Arncliffe construction site (compound C7)	August 2016 to May 2019		✓		
2(c)iii	Site demobilisation works at the Arncliffe construction site (compound C7)	January 2018 to December 2019		✓		

Staging Report



Item number	Area and Activity	Duration	Applicable Stage			
			1	2	3	4
			June 2016	August 2016	November 2016	November 2016
Stage 2(d) St Peters Interchange construction – surface works						
2(d)i	Temporary surface construction works at the SPI construction sites (including compounds C8-C11)	September 2016 to January 2017		✓		
2(d)ii	Permanent surface construction and rehabilitation works at the SPI construction sites	August 2016 to June 2019		✓		
2(d)iii	Site demobilisation works at the SPI construction sites	August to December 2019		✓		
Stage 3 Tunnelling						
3	Tunnelling works including excavation using roadheaders, tunnel fit-out and commissioning works.	November 2016 to December 2019			✓	
Stage 4 Local Roads Upgrades						
4(a)	Establishment of construction compounds and temporary construction works for the local roads upgrade works (including compounds C12-C13)	November 2016 to May 2017				✓
4(b)	Temporary construction works for the local roads upgrade works (including compounds C12-C13)	December 2016 to December 2019				✓
4(c)	Permanent construction and rehabilitation works for the local road upgrades at Euston Road, Bourke Road, Gardeners Road and bridge sites. Permanent non-drainage works at Campbell Street and Campbell Road sites.	February 2017 to August 2019				✓
4(d)	Permanent drainage works and rehabilitation works for the local road upgrades at Campbell Street and Campbell Road sites as well as site demobilisation works at all local road upgrade sites.	March 2017 to December 2019				✓

Staging Report



Item number	Area and Activity	Duration	Applicable Stage			
			1	2	3	4
			June 2016	August 2016	November 2016	November 2016
4(e)	Permanent utilities relocation works, drainage works, pavement works, and rehabilitation works for additional local road upgrades at Campbell Road, Bourke Road and Gardeners Road sites as well as site demobilisation works	May 2020 to December 2020				✓

Appendix A: Minister's Conditions of Approval Staging



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
A1		In addition to meeting the specific performance criteria established under this approval, the Proponent must implement all feasible and reasonable measures to prevent and/or minimise any harm to the environment that may result from the construction or operation of the SSI.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	Specific performance criteria and reasonable and feasible measures have been incorporated into the Project's system documentation including the Construction Environmental Management Plan (MSN-EN-PLN-PWD-0001; CEMP). Ongoing compliance with the CEMP and other associated documents shall be tracked throughout construction and operation (where applicable).
A2		The Proponent must carry out the SSI in accordance with the conditions of approval and generally in accordance with the:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	The CEMP and associated sub plans include the relevant management measures required to undertake the project in accordance with the requirements of CoA A2(a-e). The Compliance Tracking Program (CTP) is the document that is used to describe how compliance shall be monitored and tracked. Compliance details are provided in the Pre- and Quarterly Construction Compliance Reports. In accordance with the requirements of condition A14, subsequent ongoing Quarterly Compliance Reports and a Pre-Operational Compliance Report will be submitted to DP&E to provide regular updates on compliance for the project. Compliance with this condition is ongoing throughout the New M5 project works.
A2	(a)	State significant infrastructure application (SSI 6788);												
A2	(b)	New M5 Environmental Impact Statement - Volumes 1A, 1B, 1C, 2A, 2B, 2C, 2D, 2E, 2F, 2G and 2H prepared by AECOM Australia, dated November 2015;												
A2	(c)	New M5 Submissions Report - Volumes 1A, 1B and 2 prepared by AECOM Australia, dated March 2016;												
A2	(d)	WestConnex New M5 Addendum to the Submissions and Preferred Infrastructure Report - Temporary Construction Power Enabling Works prepared by RMS, dated April 2016;and												
A2	(e)	Supplementary material provided as an addendum to the New M5 Submissions and Preferred Infrastructure Report.												
A3		In the event of an inconsistency between:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	Noted and shall be implemented throughout construction of the project. Compliance with this condition is ongoing throughout the New M5 project works. Inconsistencies will be identified in the CTP and reported quarterly in Construction Compliance Reports.
A3	(a)	the conditions of this approval and any document listed in condition A2 inclusive, the conditions of this approval will prevail to the extent of the inconsistency; and												
A3	(b)	any document listed in condition A2(a) to A2(e) inclusive, the most recent document will prevail to the extent of the inconsistency.												
A4		The Proponent must comply with any reasonable requirement(s) of the Secretary arising from the Department's assessment of:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	Noted and shall be implemented throughout construction of the project. Compliance with this condition is ongoing throughout the New M5 project works. CDS-JV will incorporate any reasonable requirements from the Secretary in relation to project documentation and systems.
A4	(a)	any reports, plans or correspondence that are submitted in accordance with this approval; and												
A4	(b)	the implementation of any actions or measures contained in these reports, plans or correspondence.												
A5		This approval will lapse five years after the date on which it is granted, unless the works of this SSI approval are physically commenced on or before that date.	Y	N	N	N	N	N	N	N	Commence works covered by approval	N	CDS-JV	Noted. Establishment works for the project commenced in July 2016. Construction works commenced in August 2016.
A6		Where requested by the Secretary, the Proponent must provide evidence as to how feasible and reasonable measures were considered and taken into account.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	CDS-JV	Noted and shall be implemented throughout construction of the project. Compliance with this condition is ongoing throughout the New M5 project works.
A6		<i>Note: Community expectations must be taken into account but it is not expected that specific community consultation will be required in every instance.</i>												

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
A7		This approval does not apply to the establishment of ancillary facilities where establishment has been assessed in accordance with any applicable requirements of the Environmental Planning and Assessment Act 1979 and site establishment works commenced prior to commencement of construction.	Y	Y	Y	Y	Y	Y	Y	Y	Prior to the issue of planning approval	N	WCX M5 AT CDS-JV RMS	No assessment or approvals were obtained for establishment of ancillary facilities under parts of the EP&A Act other than Part 5.1 State significant infrastructure (i.e. this approval). The establishment of ancillary facilities is being undertaken in accordance with the approved AFMP (M5N-ES-PLN-PWD-0026). Addendum 1 of the AFMP has been approved by DPE, and includes the provision of HV power to ancillary facilities.
A8		The Proponent must ensure that all licences, permits and approvals are obtained as required by law and maintained as required throughout the life of the SSI. No condition of this approval removes the obligation for the Proponent to obtain, renew or comply with such licences, permits or approvals.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction	N	WCX M5 AT CDS-JV RMS	The CEMP identifies the legislative and other requirements of the Project, including required licences, permits and approvals. The CTP and associated compliance reports track compliance with all identified approvals. Additional approvals obtained to date include: • Environment Protection Licence (EPL 20772), • Environment Protection Licence (EPL 4627), • EPBC Approval, dated 11 July 2016.
A9		This approval does not apply to the operation of off-site spoil receiving locations and facilities. The receipt of spoil at these location and facilities must be undertaken in accordance with approvals or licences applying to those locations or facilities.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Tunnelling and Excavation	N	CDS-JV	All spoil management, including approvals checks for receiving sites, will be undertaken in accordance with the Project Spoil Management Plan, as required by CoA D51. The Spoil Management Plan was approved by DP&E on 23/11/2016.
A10		The Proponent may elect to construct and/or operate the SSI in stages. Where staging is proposed, the Proponent must submit a Staging Report to the Secretary prior to the commencement of each proposed stage. The Staging Report must provide details of:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	WCX M5 AT CDS-JV RMS	The Proponent has notified the Secretary that they intend to stage the project, by way of this Staging Report. The first stage commenced in July 2016 and included site establishment of the construction compounds (C1 – C11) and installation of HV power to construction compounds; the second stage commenced in August 2016 and includes continuation of establishment activities as well as surface construction activities (excluding local roads); the third stage commenced in November 2016 and includes tunnelling activities. The fourth stage is expected to commence in January 2017 and will include the local road upgrade works. Each of the four stages is further broken down into substages as described in the Staging Report. This table supports the Staging Report and identifies how the conditions will be complied with during all establishment and construction stages.
A10	(a)	how the SSI would be staged, including general details of work activities associated with each stage and the general timing of when each stage would commence; and												
A10	(b)	details of the relevant conditions of approval, which would apply to each stage and how these will be complied with across and between the stages of the SSI.												
A10		Where staging of the SSI is proposed, these conditions of approval are only required to be complied with at the relevant time and to the extent that they are relevant to the specific stage(s).												
A11		The Proponent must ensure that any strategy, plan, program, or other document, required by the conditions of this approval is submitted to the Secretary no later than one month prior to the commencement of construction or of the relevant stage(s), if the SSI is to be staged, (as identified in the Staging Report), unless otherwise agreed by the Secretary. While any strategy, plan or program may be submitted on a progressive basis, the Proponent will need to ensure that the activities on site are covered by relevant and suitable strategies, plans or programs at all times; and If the submission of any strategy, plan or program is to be staged, then the relevant strategy, plan or program must clearly describe the specific stage to which the strategy, plan or program applies, the relationship of this stage to any future stages, and the trigger for updating the strategy, plan or program.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction	N	WCX M5 AT CDS-JV RMS	Noted.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
A12		The Proponent will be responsible for any breaches of the conditions of approval resulting from the actions of all persons that it invites onto the site, including contractors, sub-contractors and visitors.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction	N	CDS-JV	All CDS-JV employees, subcontractors and visitors are required to attend project inductions, training and awareness sessions in accordance with Element 7 of the CEMP. Ongoing and regular inspections, monitoring and audits of works associated with the project are undertaken in accordance with Element 12 of the CEMP to verify compliance with all approvals, legal and other requirements. Any breaches of conditions or other project requirements will be documented in the quarterly construction compliance reports required by condition A14.
A13		In the event of a dispute between the Proponent and another public authority in relation to an applicable requirement in this approval, either party may refer the matter to the Secretary for resolution. The Secretary's determination of any such dispute will be final and binding on the parties unless further statutory approval is required.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	Disputes will be managed in accordance with the Community Communications Strategy (M5N-CS-PLN-PWD-0008) and this condition.
A14		The Proponent must prepare and implement a Compliance Tracking Program to track compliance with the requirements of this approval. The Compliance Tracking Program must be submitted to the Secretary for approval prior to the commencement of construction and operate for a minimum of 24 months following commencement of operation, subject to the Secretary's review of the outcomes of the Independent Environmental Audit Report required by condition E51. The operation of the program may be extended if the Secretary determines that there has been unsatisfactory compliance. The Compliance Tracking Program must include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	Y	CDS-JV WCX M5 AT RMS	A Compliance Tracking Program (CTP) has been developed by CDS-JV to track compliance with the conditions of approval and other project requirements. Section 2.1 of the CTP addresses notification requirements. Section 2.2 addresses the periodic review of compliance status. Section 2.3 addresses the periodic reporting of compliance status. Section 2.4 addresses environmental auditing. Section 2.5 addresses the recording and reporting of environmental incidents. Section 2.6 addresses the management of non-conformances. Section 2.7 addresses training and awareness requirements for the project. The Construction Compliance Reports provide a summary of compliance with all project requirements throughout the construction period. The CTP was submitted to DP&E on 8/06/2016 and was approved by DP&E on 25/07/2016.
A14	(a)	provision for the notification of the Secretary prior to the commencement of construction and prior to the commencement of operation of the SSI (including prior to each stage, where works are being staged);	N	N	N	Y	N	N	Y	N		N	CDS-JV WCX M5 AT RMS	
A14	(b)	provision for periodic review of the compliance status of the SSI against the requirements of this approval and the environmental management measures committed to in the document referred to in condition A2(c);	Y	Y	Y	Y	Y	Y	Y	Y		N	CDS-JV WCX M5 AT RMS	
A14	(c)	provision for periodic reporting of compliance status to the Secretary, including but not limited to –												
A14	(c)	(i) a Pre-Construction Compliance Report prior to the commencement of construction;	Y	N	N	N	N	N	N	N		N	CDS-JV WCX M5 AT RMS	
A14	(c)	(ii) quarterly Construction Compliance Reports, for the duration of construction, and	Y	Y	Y	Y	Y	Y	Y	Y		N	CDS-JV WCX M5 AT RMS	
A14	(c)	a Pre-Operation Compliance Report prior to the commencement of operation; and six monthly operational compliance reports	N	N	N	N	N	N	Y	N		N	CDS-JV WCX M5 AT RMS	
A14	(d)	a program for independent environmental auditing in accordance with AS/NZS ISO 19011:2014 - Guidelines for Auditing Management Systems;	Y	Y	Y	Y	Y	Y	Y	Y		N	CDS-JV WCX M5 AT RMS	



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
A14	(e)	mechanisms for recording environmental incidents during construction and actions taken in response to those incidents;	Y	Y	Y	Y	Y	Y	Y	Y		N	CDS-JV WCX M5 AT RMS	
A14	(f)	provision for reporting environmental incidents to the Secretary during construction, in accordance with conditions A15 and A16;	Y	Y	Y	Y	Y	Y	Y	Y		N	WCX M5 AT CDS-JV RMS	
A14	(g)	procedures for rectifying any non-compliance identified during environmental auditing, review of compliance or incident management; and	Y	Y	Y	Y	Y	Y	Y	Y		N	CDS-JV WCX M5 AT RMS	
A14	(h)	provision for ensuring all employees, contractors and sub-contractors are aware of, and comply with, the conditions of this approval relevant to their respective activities	Y	Y	Y	Y	Y	Y	Y	Y		N	CDS-JV WCX M5 AT RMS	
A15		The Proponent must notify the EPA in relation to any pollution incident in carrying out the SSI as required by the Protection of the Environment Operations Act 1997. The Proponent must provide the Secretary with a record of any such notification.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	Where required in accordance with the EPL (EPL 20772 & EPL 4627), the Incident Management Plan (M5N-HS-PLN-PWD-0004) and the POEO Act, notification to the EPA will be undertaken for any non-conformances with the conditions of the EPL and pollution incidents. The Secretary will also be provided with a record of any such notifications, as detailed in Element 9 of the CEMP.
A16		The Proponent must notify the Secretary (using the contact name and phone number notified by the Department from time to time) of any incident (other than those relating to the Protection of the Environment Operations Act 1997) with actual, or potential, significant off-site impacts on people or the biophysical environment immediately of becoming aware of the incident on weekdays, or the following business day on weekends, public holidays and site shutdown. The Proponent must provide full written details of the incident to the Secretary within seven days of the date on which the incident occurred.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	CDS-JV will notify the Secretary of any incident (other than those relating to the POEO Act) with actual or potential significant off-site impacts on people or the biophysical environment in accordance with Element 9 of the CEMP. CDS-JV will provide the Secretary with records of any notification of incidents to the EPA.
A17		The Proponent must meet the requirements of the Secretary or relevant public authority (as determined by the Secretary) to address the cause or impact of any incident, as it relates to this approval.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	WCX M5 AT CDS-JV RMS	Incidents will be investigated as detailed in Section 9 of the CEMP, and where requested by the Secretary or relevant public authority, additional requirements will be incorporated into the investigation.
B1		The ventilation outlets must be constructed at the locations specified in Appendices A, B and C.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	Detailed design for the ventilation outlets is progressing and outlets will be constructed in accordance with this Condition.
B2		Unless otherwise approved by the Secretary, the ventilation outlets must be constructed at an approximate height of:	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	Detailed design for the ventilation outlets is progressing and outlets will be constructed in accordance with this Condition.
B2	(a)	the Kingsgrove ventilation outlet: RL 53 metres (AHD) being a height of 30 metres above the ground in the location shown in Figure 1 in Appendix A;	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	
B2	(b)	the Arncliffe ventilation outlet: RL 39 metres (AHD) being a height of 35 metres above the ground in the location shown in Figure 2 in Appendix B; and	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	
B2	(c)	the St Peters ventilation outlet: RL 25.5 metres (AHD) being a height of 20 metres above the ground in the location shown in Figure 3 in Appendix C.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B3		The ventilation outlet exit plane must have a minimum exit velocity or variable velocity, as detailed in the WestConnex New M5 Air Quality Assessment Report (RMS, 2015) (a component of the documents listed in condition A2), to be determined in the Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol required under condition B7. This is unless an equivalent or better environmental outcome than presented in the Proponent's most up to date air assessment can be demonstrated to the Secretary, in consultation with the EPA.	N	N	N	N	N	N	Y	N	Detailed Design	N	CDS-JV	Ventilation outlets will be designed and constructed in accordance with this Condition.
B4		The tunnel ventilation system must be designed, constructed and operated to only release emissions from the ventilation outlets referred to in condition B2, and to avoid emissions from the portals and/or the emergency smoke extraction facilities at Bexley and Arncliffe. Emissions from the emergency smoke extraction facilities are excepted for emergency smoke management purposes in the event of a fire in the tunnel and periodic testing of the system as defined in the Operation Environmental Management Plan required under condition E31(g).	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV WCX M5 AT	Ventilation outlets will be designed and constructed in accordance with this Condition.
B5		The tunnel must be designed and constructed so as to allow for future modification of the ventilation system if required. The Proponent must submit a report to the Secretary demonstrating how this will be allowed for prior to finalising detailed design	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	Noted. The tunnel will be designed and constructed so as to allow for potential future modification of the ventilation system. The Ventilation Design Report will demonstrate compliance with this condition and will be submitted to the Secretary prior to finalising the detailed design.
B6		The Proponent must install ventilation outlet emission sampling points and associated safe access thereto, during construction of the ventilation outlet. The sampling points must be designed and located in accordance with the Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales (EPA, 2007, or as updated), or an equivalent methodology approved by the Secretary in consultation with the EPA.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	The tunnel shall be designed and constructed so as to allow for sampling of the ventilation system. This shall be detailed in the In-stack Air Monitoring Report. Installation of emission sampling points will be reported on in the relevant quarterly compliance report.
B7	B7	Prior to operation, the Proponent must prepare and implement a Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol in consultation with the Transport Management Centre. The Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol must be reviewed by a suitably qualified and experienced independent ventilation specialist to confirm that, before the tunnel is open to traffic, the ventilation/traffic management systems would operate together to ensure that the conditions of this approval are met. The Protocol should include a commissioning procedure to be completed before the tunnel is opened to traffic. The Protocol must be submitted to the Secretary for approval at least six months prior to the operation of the SSI. <i>Note: Tunnel ventilation design and operation, incident response triggers and procedures, and traffic management, should be fully integrated in accordance with the primary objective of ensuring the safety of motorists in the tunnel.</i>	N	N	N	N	N	N	Y	N	Prior to operation	Y	CDS-JV	The Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol will be prepared prior to operation and reported on in the pre-operation compliance report.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B8		Prior to operation, the Proponent must install permanent signage at each tunnel entrance and use variable messaging signage provided at regular intervals throughout the tunnel to instruct tunnel users to close windows and turn on recirculated air. Relevant information about this instruction is to be provided on a website, operated by the Proponent, which is maintained throughout operation of the SSI.	N	N	N	N	N	N	Y	N	Prior to operation	N	CDS-JV WCX M5 AT	Signage will be specified and installed in accordance with this Condition. Compliance with this condition will be reported on in the pre-operation compliance report.
B9		Prior to finalising the detailed design of the SSI and establishing the ambient air quality monitoring stations required under condition E10 the Proponent must establish an Air Quality Community Consultative Committee (AQCCC) to provide input prior to and during the operation of the SSI. The AQCCC must:	N	N	N	Y	Y	Y	Y	Y	During design	Y	WCX M5 AT CDS-JV RMS	The AQCCC will be set up prior to the establishment of the ambient air quality monitoring stations and will be operated in accordance with this condition.
B9	(a)	be comprised of -												
B9	(i)	two representatives from the Proponent and tunnel operator;												
B9	(ii)	one representative from each of the relevant councils, whose attendance is only required when considering matters relevant to their respective local government area;												
B9	(iii)	three representatives from the local community adjacent to the St Peters ventilation facility or three representatives from the local community adjacent to the Kingsgrove ventilation facility or three representatives adjacent to the Arncliffe ventilation facility whose attendance is only required when considering matters relevant to their respective local area, and whose appointment has been approved by an expression of interest process conducted by the Proponent in consultation with the Secretary, and												
B9		a Chair who is an independent party put forward by the Proponent and approved by the Secretary;												
B9	(b)	meet at least four times a year, or as otherwise agreed by the chair and the Secretary;												
B9	(c)	review and provide advice on the location of the air quality monitoring stations required under condition E10, operation environmental management plans and other operation stage documents, compliance tracking reporting, audit reports, or complaints as they relate to air quality; and												
B9	(d)	provide advice on the dissemination of monitoring results and other information on air quality issues												
B9		The AQCCC must operate for up to two years after commencement of operation, or as otherwise approved or directed by the Secretary, in consultation with the Chair.												

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B10		The Proponent must offset the entire community of the Environmental Protection and Biodiversity Conservation Act 1999 listed Cooks River/Castlereagh Ironbark Forest Critically Endangered Ecological Community located at the site adjacent to Rosebank Avenue between Beverly Grove and Canterbury Golf Course. Construction works involving impacts to the listed community must not commence until the offsets required have been fully identified and evidence provided that they should be achievable. All ecosystem credits proposed to provide biodiversity offsets for this community must be generated by native vegetation meeting the definition of this ecological community under the Environment Protection and Biodiversity Conservation Act 1999. Calculation of the credits required for that part of the community not directly impacted by the project (approximately 0.4 hectares) is to be calculated using a pro-rata assessment (i.e. approximate 0.4 hectares divided by area of community directly impacted).	N	N	N	Y	N	N	N	N	Construction	N	CDS-JV	A Biodiversity Offset Package is being developed generally in accordance with the Biodiversity Offset Strategy included in Appendix T of the EIS. The entire Cooks River/Castlereagh Ironbark Forest Critically Endangered Ecological Community (approximately 1.8 hectares) will be offset, in accordance with this condition. This is described in Section 6.4 of the approved Construction Flora and Fauna Management Plan (M5N-ES-PLN-PWD-0007). A progress report was submitted to DP&E on 27/07/2016 (refer CoA B12) to describe progress toward securing offsets for this Critical EEC.
B11		The Proponent must offset impacts to the Paperbark Swamp Forest and Green and Golden Bell Frog in accordance with the requirements of the Framework for Biodiversity Assessment.	N	N	N	N	N	N	N	N	Construction	N	WCX M5 AT CDS-JV	Impacts to the Paperbark Swamp Forest and Green and Golden Bell Frog will be offset in accordance with the methodology outlined in the Biodiversity Offset Strategy included in Appendix T of the EIS, which is in accordance with the Framework for Biodiversity Assessment. This will be detailed in the Biodiversity Offset Package in accordance with condition B13.
B12		The Proponent must prepare a report which details the progress made towards securing the offsets described in the Biodiversity Offset Strategy presented in the document referred to in condition A2(b) and required by conditions B10 and B11. The report must be submitted to the Secretary for approval prior to the commencement of any works that may impact on the vegetation communities and Green and Golden Bell Frog and its habitat.	N	N	N	Y	N	N	N	N	Construction	Y	WCX M5 AT CDS-JV	An offset report that details progress on securing the offsets as per conditions B10 and B11 has been approved by the Secretary, DP&E on 31/05/2016 that describes progress towards securing offsets for the two ecological communities described in the Biodiversity Offset Strategy and the Green and Golden Bell Frog and its habitat.
B13		Within 12 months of the commencement of construction, unless otherwise agreed by the Secretary, the Proponent must develop and submit to the Secretary for approval, a Biodiversity Offset Package. The Package must be prepared in consultation with OEH and DoE and confirm how the impacts of the SSI will be offset. The Package must be consistent with the biodiversity offset strategy requirements of the NSW Biodiversity Offsets Policy for Major Projects (OEH, 2014). The Package must include, but not necessarily be limited to:	N	N	N	N	N	N	N	N	Detailed Design, Operation	Y	WCX M5 AT CDS-JV	A Biodiversity Offset Package is under development and is being prepared in consultation with OEH and DoE. The Package is being prepared in accordance with the Biodiversity Offset Strategy outlined in Appendix T of the EIS. Total offsets for the Cooks River/Castlereagh Ironbark Forest Critically Endangered Ecological Community, will be developed in accordance with condition B10. The Package will be submitted to DP&E within 12 months of the commencement of construction.
B13	(a)	identification of the number of biodiversity credits required to offset the impacts of the SSI;												
B13	(b)	details on the biodiversity credits identified to offset the impacts of the SSI and evidence that they can be attained and secured in accordance with the NSW Biodiversity Offsets Policy for Major Projects; and												
B13	(c)	for offsets not secured through the retirement of biodiversity credits, details on the supplementary measures that would be implemented to offset the residual impacts, in accordance with Appendix B of the NSW Biodiversity Offsets Policy for Major Projects and the Framework for Biodiversity Assessment (OEH, 2014).												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B13		All required offsets must be secured within two years of the commencement of construction unless otherwise agreed by the Secretary, in consultation with the OEH and DoE. The Proponent must submit to the Secretary and DoE a copy of the credit retirement report issued by the OEH once the offsets are secured, within one month of receiving the report.												
B13		Should supplementary measures be proposed, the Package must also provide details on:												
B13	(a)	the management and monitoring requirements for compensatory habitat works and other biodiversity offset measures proposed to ensure the outcomes of the package are achieved, including:												
B13		(i) the monitoring of condition of species and the ecological communities at offset (including translocation) locations,												
B13		(ii) the methodology for the monitoring program(s), including the number and location of offset monitoring sites, and the sampling frequency at these sites;												
B13		(iii) provisions for the annual reporting of the monitoring results to the Department, OEH and DoE and the public for a set period of time, as determined in consultation with OEH and DoE;												
B13		timing and responsibilities for the implementation of the supplementary measures; and												
B13	(b)	processes and/or measures that would be implemented to ensure that any land offsets are protected and managed in perpetuity.												
B13		The supplementary measures must be implemented by the Proponent according to the timeframes set out in the Biodiversity Offset Package, unless otherwise agreed by the Secretary.												
B14		The Proponent must prepare and submit to the Secretary for approval an updated Green and Golden Bell Frog Plan of Management for the Arncliffe population of Green and Golden Bell Frog prior to commencing construction at the Arncliffe construction compound. The Plan must be developed from the Green and Golden Bell Frog Management Plan presented in the document referred to in condition A2(b), by a suitably qualified and experienced frog specialist, in consultation with OEH. The updated Plan must include, but not necessarily be limited to:	N	N	N	N	Y	N	N	N	Pre-construction Construction	Y	WCX M5 AT	The updated Green and Golden Bell Frog Plan of Management was approved by the Secretary, DP&E on 17 May 2016. The Plan was developed in consultation with OEH and in accordance with this condition. The Plan is being implemented during the construction phase. Pre-establishment activities as described in the approved Arncliffe Construction Compound Sub-plan (M5N-ES-PLN-ARN-0001; refer condition D58) were undertaken for management of the Green and Golden Bell Frog prior to site establishment.
B14	(a)	an adaptive monitoring program to assess the effectiveness of the construction and operational mitigation measures and ongoing survival of the Arncliffe population at the Kogarah Golf Course. The monitoring program must –												
B14		(i) detail the monitoring that would be undertaken during construction to ascertain the effectiveness of the on-site management and mitigation measures at limiting impacts on the Green and Golden Bell Frogs, NSW Government Department of Planning and Environment												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B14		(ii) include provision for ongoing monitoring of the Arncliffe population during operation of the SSI until such time as the use and effectiveness of the proposed mitigation measures can be demonstrated to have been achieved over a minimum of three generations of frogs, unless otherwise agreed by the Secretary in consultation with OEH												
B14		(iii) nominate the performance criteria against which the ongoing survival of the Arncliffe population at the Kogarah Golf Course will be measured during construction and operation of the SSI, and the timing and responsibilities for monitoring during construction and operation,												
B14		(iv) include goals and performance indicators to measure the effectiveness of the mitigation measures that are specific, measurable, achievable, realistic and timely (SMART),												
B14		(v) provide details of contingency measures and corrective actions that would be implemented in the event of reductions in population numbers, habitat usage and distribution and movement of the Green and Golden Bell Frog, and												
B14		address densities, distribution and habitat use;												
B14	(b)	evidence of consultation with the OEH and how its comments have been addressed in the updated Plan;												
B14	(c)	mechanisms for the ongoing monitoring, review and amendment of this Plan; and												
B14	(d)	mechanisms for annual reporting of the monitoring results to the Secretary and publication of the annual report on the Proponent's website.												
B14		The Green and Golden Bell Frog Management Plan must be implemented.												
B15		The Proponent must prepare and submit to the Secretary for approval within three months of the commencement of construction of the SSI, unless otherwise agreed by the Secretary, an updated Habitat Creation and Captive Breeding Plan. The Plan must be developed from the Habitat Creation and Captive Breeding Plan - Green and Golden Bell Frog at Arncliffe presented in the document referred to in condition A2(c), by a suitably qualified and experienced frog specialist, in consultation with OEH. The updated Plan must include, but not necessarily be limited to:	N	N	N	N	N	N	Y	Y	Construction	Y	WCX M5 AT	An update to the Habitat Creation and Captive Breeding Plan - Green and Golden Bell Frog at Arncliffe, included in the EIS, is being finalised. The Marsh Street habitat will be established within 12 months of the commencement of construction in accordance with the Plan, once approved.
B15	(a)	an adaptive monitoring program to assess the success of the habitat creation and survival and breeding of the released Green and Golden Bell Frog population at the created Marsh Street habitat area. The monitoring program must include –												
B15		(i) details on the monitoring that would be undertaken to ascertain the effectiveness of the breeding plan, colonisation of the Marsh Street habitat and connectivity with the Kogarah Golf Course;												
B15		(ii) provision for ongoing monitoring of the Green and Golden Bell Frog population, including densities, distribution and habitat use;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B15		(iii) the performance criteria against which the ongoing survival of the frog population will be measured;												
B15		(iv) performance indicators that are specific, measurable, achievable, realistic and timely (SMART);												
B15		(v) details on the timing and responsibilities for monitoring, and												
B15		details of contingency measures and corrective actions that would be implemented in the event of reductions in population numbers, habitat usage and distribution and movement of the Green and Golden Bell Frog;												
B15	(b)	details on the husbandry protocols that would be implemented including the experts involved and facility that would conduct the captive breeding program;												
B15	(c)	adherence to the Guidelines for minimising disease risks associated with captive breeding, raising and restocking programs for Australian frogs (Murray et al, 2011);												
B15	(d)	processes to ensure that frogs are also available for release at the breeding ponds at the Kogarah Golf Course in the event that the existing population becomes extinct;												
B15	(e)	detailed disease and predator protocols for the released frogs;												
B15	(f)	processes for certifying that imported landscaping materials are disease free;												
B15	(g)	ongoing maintenance and management procedures for the Marsh Street habitat and Green and Golden Bell Frog Population, including timing and responsibilities; and												
B15	(h)	evidence of consultation with the OEH and how its comments have been addressed in the updated Plan;												
B15	(i)	responsibilities for the timing and implementation of the Plan;												
B15	(j)	mechanisms for the ongoing monitoring, review and amendment of this Plan; and												
B15	(k)	mechanisms for annual reporting of the monitoring results to the Secretary and publication of the annual report on the Proponent's website.												
B15		The Habitat Creation and Captive Breeding Program must be implemented and the Marsh Street habitat area established within 12 months of the commencement of construction, unless otherwise agreed by the Secretary.												
B16		Where the results of monitoring undertaken in accordance with condition B14(i) indicates that the implemented mitigation measures at the Kogarah Golf Course are ineffective or adverse changes to the population have occurred, the Proponent must provide the Secretary, within one month of recording the changes, notification of the adverse changes and details of the corrective actions/management measures that are proposed to be implemented. The corrective actions/management measures must be developed in consultation with the OEH.	N	N	N	N	Y	N	N	N	Construction	N	WCX M5 AT CDS-JV	Monitoring will be undertaken in accordance with the Green and Golden Bell Frog Plan of Management (approved by the Secretary on 17/05/16). Where the nominated performance indicators demonstrate management measures are being ineffective or adverse changes are occurring, notification and corrective actions as required by this condition will be undertaken.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B16		For the purpose of this condition, an 'adverse change' means an observed change in the abundance, growth or structure of the Arncliffe population of Green and Golden Bell Frogs. This includes, but is not limited to:												
B16	(a)	a decrease in the overall abundance of Green and Golden Bell Frogs in the Arncliffe population;												
B16	(b)	a shift in the population structure, such as a proportional decrease in the number of sexually mature males or females;												
B16	(c)	a change in the population growth, such as the documented loss of cohorts of adults and/or juveniles from the [Arncliffe] population; and/or												
B16	(d)	an increase in the occurrence of a known threat to the survival of individuals of this species at each life stage, including but not limited to the presence of Plague Minnow (<i>Gambusia affinis</i>) and/or Chytrid Fungus (Phylum chytridiomycota).												
B17		If, after 12 months, the corrective actions/mitigation measures are shown to be unsuccessful, the Proponent must submit to the Secretary, for approval, a further offset for the impacts to that part of the Arncliffe population occurring at the Kogarah Golf Course. The approved offset must be in place within 12 months of the Secretary's approval, unless otherwise agreed by the Secretary. The offset must require the retirement of Green and Golden Bell Frog species credits calculated in accordance with the Framework for Biodiversity Assessment, from a BioBanking agreement that includes a breeding site for this species.	N	N	N	N	Y	N	N	N	Construction & Operation if triggered	Y	WCX M5 AT	Further offsets will be provided in accordance with this condition if required.
B18		In the event that the existing Arncliffe population at the Kogarah Golf Course becomes extinct, in addition to the additional offset requirements of condition B17, the Proponent must prepare and implement a program for the release of Green and Golden Bell Frogs from the captive breeding program (undertaken in accordance with condition B15) into the Kogarah Golf Course. The release program must be developed in consultation with the OEH and submitted to the Secretary for approval within 12 months of the local extinction being recorded and before the frogs are released. The release program must be implemented.	N	N	N	N	Y	N	N	N	Construction &, Operation if triggered	Y	WCX M5 AT	A program for the release of Green and Golden Bell Frogs will be developed as required by this condition should the existing population become extinct.
B19		In the event that the release of Green and Golden Bell Frogs from the captive breeding program is unsuccessful, the Proponent must investigate translocation from an alternate population. Any translocation would require licensing under the National Parks and Wildlife Act 1974.	N	N	N	N	Y	N	N	N	Construction, operation	N	WCX M5 AT	Options for translocation will be investigated should the release of Green and Golden Bell Frogs be required in the case of condition B18 being unsuccessful.
B20		Except as may be provided by an EPL, the SSI must be constructed and operated to comply with section 120 of the Protection of the Environment Operations Act 1997, which prohibits the pollution of waters.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction, construction	N	CDS-JV	The project will be designed and constructed to avoid water pollution. A Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005) has been approved as part of the CEMP and will be implemented during construction. The CSWQSP includes environmental measures to control and manage construction water (Section 7). The Project has obtained EPLs (#20772 and #4627) and all discharge to waterways will be in accordance with the Manage Soil and Water Procedure (M5N-ES-PRC-PWD-0035) to meet the limits set in the EPLs. Notification to the EPA will be undertaken in the event of a pollution incident as required by the EPLs.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B21		All activities taking place in, on or under waterfront land, as defined in the Water Management Act 2000 should be conducted generally in accordance with the Guidelines for Controlled Activities on Waterfront Land (DPI, 2012).	Y	Y	Y	Y	Y	N	Y	Y	Pre-construction, construction	N	CDS-JV	This requirement has been addressed in detailed design and Sections 5.7 and 7.1 of the approved CSWQSP (M5N-ES-PLN-PWD-0005). Compliance with this condition will be reported in quarterly compliance reports.
B22		Watercourse crossings, including temporary work platforms, waterway crossings and/or coffer dams, where feasible and reasonable, must be consistent with the NSW Guidelines for Controlled Activities Watercourse Crossings (DPI, 2012), Why do Fish Need to Cross the Road? Fish Passage Requirements for Waterway Crossings (Fairfull and Witheridge, 2003), Policy and Guidelines for Fish Friendly Waterway Crossings (NSW Fisheries February, 2004), and Policy and Guidelines for Fish Habitat Conservation and Management (DPI Fisheries, 2013). Where multiple cell culverts are proposed for crossings of fish habitat streams, at least one cell must be provided for fish passage, with an invert or bed level that mimics watercourse flows.	N	N	N	Y	Y	Y	N	Y	Construction	N	CDS-JV	This requirement has been addressed in detailed design and Sections 5.7 and 7.1 of the approved CSWQSP (M5N-ES-PLN-PWD-0005). All proposed watercourse crossings, work platforms / temporary crossings or coffer dams will be designed in accordance with the referenced documents.
B23		A Flood Mitigation Strategy must be prepared and implemented in respect of the flood prone land and overland flow paths for the waterways and catchments in the vicinity of the SSI. The Flood Mitigation Strategy must be designed to ensure that the SSI, where feasible and reasonable, does not worsen existing flooding characteristics in the vicinity of the SSI during construction and operation. The Flood Mitigation Strategy must include but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Prior to commencement of works which have been identified in the documents listed in condition A2(b) and A2(c) as potentially increasing flood levels or as otherwise agreed by the Secretary	N	CDS-JV	A Flood Mitigation Strategy (FMS) has been prepared that outlines the project approach to flood mitigation in accordance with this condition. The FMS was provided to the DPI (Water), OEH, Sydney Water and the following councils for consultation: - City of Sydney - Hurstville - Inner West - Bayside - Canterbury-Bankstown The FMS will be supported by separate Flood Mitigation Plans that detail the design outcomes and specific mitigation measures to be applied to individual sites to meet this condition. These plans will be prepared for temporary works and for permanent works and will be submitted to DPE in a staged approach, and prior to the commencement of the relevant stage. The FMS was submitted to DPE on 25/05/16 and is being updated in response to DPE comments.
B23	(a)	the identification of flood risks to the SSI and adjoining areas, including further modelling and the consideration of local drainage catchment assessments, and climate change implications on rainfall and drainage characteristics. This must consider blockages of waterway structures from floating debris in its flood level modelling;												
B23	(b)	a floor level survey to verify whether inundation would be above the floor levels of residential, commercial and/or industrial buildings;												
B23	(c)	the identification of design and mitigation measures that would be implemented to protect proposed operations;												
B23	(d)	not worsen existing flooding characteristics within and in the vicinity of the SSI boundary during construction and operation, including soil erosion and scouring;												
B23	(e)	consideration of limiting flooding characteristics to the following levels:												
B23	(i)	a maximum increase in inundation time of one hour in a 1 in 100 year ARI rainfall event;												
B23	(ii)	a maximum increase of 10 mm in inundation at properties where floor levels are currently exceeded in a 1 in 100 year ARI rainfall event;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B23		(iii) a maximum increase of 50 mm in inundation at properties where floor levels would not be exceeded in a 1 in 100 year ARI rainfall event; and												
B23		(iv) no inundation of floor levels which are currently not inundated in a 1 in 100 year ARI rainfall event,												
B23		or else provide alternative flood mitigation solutions consistent with the intent of these limits;												
B23	(f)	the processes and actions committed to in the mitigation measures referred to in conditions A2(b) and A2(c);												
B23	(g)	the identification of measures to be implemented to minimise scour and dissipate energy at locations where flood velocities are predicted to increase as a result of the SSI and cause localised soil erosion or scour;												
B23	(h)	reconsideration of the proposed flood storage along Marsh Street with the intent of incorporating the flood storage requirements of the SSI into the proposed flood storage for the Cooks Cove development												
B23	(i)	identification of drainage system upgrades including those upgrades considered as mitigation measures and identified during the processes outlined in condition B29; and												
B23	(j)	identification of the timing and maintenance responsibility of any necessary works.												
B23		The Flood Mitigation Strategy must be prepared by a suitably qualified and experienced person in consultation with directly affected landowners, Sydney Water, OEH, and relevant councils.												
B23		The Flood Mitigation Strategy must be peer reviewed and confirmed as meeting the requirements of this condition by a suitably qualified and experienced independent hydrological engineer.												
B23		The Flood Mitigation Strategy must be submitted to the Secretary and the relevant council(s) prior to the commencement of works which have been identified in the documents listed in condition A2(b) and A2(c) as potentially increasing flood levels, or as otherwise agreed by the Secretary												
B24		All relevant information must be provided to the relevant council and/or NSW State Emergency Service, to assist in the preparation of any new or necessary update(s) to the relevant plans and documents in relation to flooding, to reflect changes in flooding levels, flows and characteristics as a result of the SSI.	N	N	N	Y	Y	Y	Y	Y	Construction	N	CDS-JV	The Flood Mitigation Strategy and relevant flood information will be provided to the NSW State Emergency Service and the following councils, once finalised: <ul style="list-style-type: none"> • City of Sydney, • Georges River Council, • Inner West Council, • City of Botany Bay Council, • Rockdale City Council, • Canterbury-Bankstown City Council.
B25		Unless otherwise agreed by the Secretary, a Flood Review Report(s) must be prepared within three months after the first defined flood event for any of the following flood magnitudes – the 5 year ARI event, 20 year ARI event, 100 year ARI event and probable maximum flood - to assess the actual flood impact against those predicted in Appendix P of the document referred to in condition	Y	Y	Y	Y	Y	Y	Y	Y	Subsequent to first defined flood	N	CDS-JV	This condition will be complied with subsequent to the identified flood event and will be reported on in the relevant construction compliance report. This condition has not yet been triggered.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B25	(a)	A2(b). The Flood Review Report(s) must be prepared by an appropriately qualified person(s) and include: identification of the properties and infrastructure affected by flooding during the reportable event;												
B25	(b)	a comparison of the actual extent, level, velocity and duration of the flooding event against the impacts predicted in Appendix P of the document referred to in condition A2(b), or as otherwise altered by the Flood Mitigation Strategy; and												
B25	(c)	where the actual extent and level of flooding exceeds the predicted level with the consequent effect of adversely impacting of property(ies), structures and infrastructure, identification of the measures to be implemented to reduce future impacts of flooding related to the SSI works including the timing and responsibilities for implementation.												
B25		Flood mitigation measures must be developed in consultation with the affected property/structure/infrastructure owners, OEH and the relevant council.												
B25		A copy of the Flood Mitigation Report(s) must be submitted to the Secretary and relevant council(s) within one month of finalising the report(s).												
B26		The Proponent must take all feasible and reasonable measures to limit operational groundwater inflows into each tunnel to no greater than one litre per second across any given kilometre.	N	N	N	N	N	N	Y	N	Prior to finalisation of tunnel design Operation	N	CDS-JV	Tunnels are being designed and will be constructed in accordance with this Condition. Compliance with this condition will be reported on in the pre-operation compliance report.
B27		The Proponent must undertake further modelling of groundwater drawdown, tunnel inflows and saline water migration prior to finalising the design of the tunnel and undertaking any works that would impact on groundwater flows or levels. The modelling must be undertaken in consultation with DPI (Water) and include the results of at least 12 months of current baseline groundwater monitoring data. The results of the modelling must be documented in a Groundwater Modelling Report. The Groundwater Modelling Report must be finalised in accordance with the Australian Groundwater Modelling Guidelines (National Water Commission, 2012) and prepared in consultation with DPI (Water). The Groundwater Modelling Report must include, but not be limited to:	N	N	N	N	N	N	Y	N	Prior to finalisation of tunnel design	N	CDS-JV	The Groundwater Modelling report has been prepared in accordance with this condition and in consultation with DPI (Water).
B27	(a)	justification for layer choice;												
B27	(b)	specification of matrix hydraulic and storage parameters for each layer												
B27	(c)	statistical evaluation of the model's calibration;												
B27	(d)	details of the groundwater monitoring data inputs (levels and quality);												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B27	(e)	details of the proposed groundwater model update and validation as additional data is collected;												
B27	(f)	assessment of impacts of groundwater drawdown, taking into consideration the NSW Aquifer Interference Policy (DPI, 2012), including potential impacts on licensed bores and groundwater dependent ecosystems;												
B27	(g)	a comparison of the results with the modelling results detailed in the document referred to in condition A2(b); and												
B27	(h)	documentation of any additional measures that would be implemented to manage and/or mitigate groundwater impacts not previously identified or identified but at a smaller scale.												
B27		A copy of the Groundwater Modelling Report must be submitted to the Secretary prior to finalising the tunnel design. The Groundwater Modelling Report must include details of consultation with DPI (Water)												
B28		A Water Quality Plan and Monitoring Program must be prepared and implemented to monitor and avoid or mitigate impacts on surface and groundwater quality and resources, during construction and operation. The Water Quality Plan and Monitoring Program must be developed in consultation with DPI (Water), Sydney Water and relevant councils, and must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Prior to construction	Y	CDS-JV	A Water Quality Plan and Monitoring Program (WQP&MP; MSN-ES-PLN-PWD-0027) has been prepared for the construction phase of works and has been provided to the following stakeholders for consultation on 3/5/2016: <ul style="list-style-type: none"> • DPI (Water) • Inner West Council • City of Sydney Council • Hurstville Council • City of Botany Bay Council • Rockdale City Council • Canterbury City Council • Sydney Water (provided 14/06/16) The WQP&MP was submitted to DP&E on 8/06/2016 and was approved on 3/08/2016, subject to further consultation with DPI Water and submission of the Groundwater Baseline Report. The WQP&MP and Groundwater Baseline Report have been revised and resubmitted to DP&E (9/12/16 and 14/12/16 respectively).
B28	(a)	identification of works and activities during construction and operation of the SSI, including tunnel discharge, runoff, emergencies and spill events, that have the potential to impact on groundwater quality, levels or potentiometric pressure (in confined aquifers), and surface water quality of potentially affected watercourses and riparian land;												
B28	(b)	a risk management framework for evaluation of the risks to groundwater and surface water resources and dependent ecosystems as a result of groundwater inflows to the tunnels or discharges to surface water receiving environments, including definition of trigger values for contingency and ameliorative measures;												
B28	(c)	the identification of environmental management measures that would be implemented to manage impacts to surface waters and groundwater during construction and operation, including water treatment, erosion and sediment control and stormwater management measures consistent with Water Sensitive Urban Design measures, where relevant, and consistent with the measures detailed in the documents listed in conditions A2(b) and A2(c);												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B28	(d)	details of construction water treatment plants and the operational water treatment plants, including treatment processes, discharge water quality criteria (taking into consideration any water uses and proposed rehabilitation measures downstream of the discharge locations), discharge locations and rates (and justification for their location), treatment capacity, and any proposed on-site storage of flows;												
B28	(e)	commitment to designing discharge points into watercourses affected by the SSI to emulate a natural stream system, where feasible and reasonable, or where emulation cannot be achieved, adequate scour protection measures are to be implemented;												
B28	(f)	consideration of any naturalisation or rehabilitation programs occurring upstream or downstream of waterways or drainage lines intersected by the SSI, including the Wolli Creek Riparian Corridor Management Plan;												
B28	(g)	the presentation of water quality objectives, standards, environmental values and parameters against which any changes to water quality will be assessed, based on the Australian and New Zealand Guidelines for Fresh and Marine Water Quality (Agriculture and Resource Management Council of Australia and New Zealand and the Australian and New Zealand Environment and Conservation Council, 2000). Where alternate guidelines are used to establish water quality objectives (including the levels for protection of aquatic ecosystems in receiving waters), justification for this must be provided. In particular, justification must be provided for the classification of waterways as 'highly disturbed' versus 'slightly to moderately disturbed' receiving environments;												
B28	(h)	details on the current water quality, including at least 12 months of representative background monitoring data (including but not limited to representative data collected by the relevant councils, agencies and organisations where readily available) for surface and groundwater quality, levels and potentiometric pressures (in confined aquifers), to establish baseline water conditions prior to the commencement of construction;												
B28	(i)	monitoring of the quality of discharges from construction and operational water treatment plants;												
B28	(j)	identification of construction and operational phase surface water and groundwater monitoring locations including watercourses and waterbodies which are representative of the potential extent of impacts from the SSI, including the relevant analytes and frequency of monitoring;												
B28	(k)	groundwater monitoring must be able to demonstrate that groundwater discharge quality is consistent with supporting the water quality objectives defined in accordance with B28(g) and include, but not be limited to -												
B28	(iii)	sites in the vicinity of Bardwell Park (to confirm groundwater quality),												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B28		(iv) inside and outside the cut-off wall at the Alexandria Landfill,												
B28		(v) monitoring of groundwater levels at Stotts Reserve, southern bank of Wolli Creek behind the Wolli Creek station and forested areas along Bardwell Creek to ascertain potential impacts on groundwater dependent ecosystems, and												
B28		monitoring of drawdown along the alignment of the tunnels;												
B28	(l)	details on the condition and status of licensed bores likely to be impacted by the SSI;												
B28	(m)	commitment to a minimum monitoring period of three years following the completion of construction or until the affected waterways and/or groundwater resources are certified by a suitably qualified and experienced independent expert as being rehabilitated to an acceptable condition, unless otherwise approved or directed by the Secretary. The monitoring must also confirm the establishment of operational water control measures (such as sedimentation basins and vegetation swales);												
B28	(n)	details of how the potential impact of discharges on receiving waters would be avoided or minimised, including design and operational measures incorporated into the SSI to protect water quality and, where feasible and reasonable, enhance water quality over time;												
B28	(o)	contingency and ameliorative measures in the event that adverse impacts to water quality or groundwater flows, levels or potentiometric pressures (in confined aquifers) are identified, with reference to the impact triggers defined in accordance with B28(b);												
B28	(p)	identification of and commitment to 'make good' provisions for groundwater users to be implemented in the event of a decline in water supply levels, quality and quantity from existing bores associated with groundwater changes from either construction and/or ongoing operational dewatering caused by the SSI;												
B28	(q)	procedures for monitoring of streambed fracturing;												
B28	(r)	procedures for monitoring and annual reporting of extracted groundwater volumes to DPI (Water) for a minimum monitoring period of three years following completion of construction, unless otherwise approved or directed by the Secretary; and												
B28	(s)	procedures for annual reporting of the monitoring results to the Secretary, DPI (Water), and the relevant councils.												
B28		The Water Quality Plan and Monitoring Program must be submitted to the Secretary for approval prior to the commencement of construction of the SSI, unless otherwise agreed by the Secretary. A copy of the Water Quality Plan and Monitoring Program must be submitted to the DPI (Water), Sydney Water and relevant councils prior to its implementation.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B28		Nothing in this condition prevents the Proponent from preparing separate Water Quality and Monitoring Programs for the construction and operational stages of the SSI. Where a separate Water Quality and Monitoring Program is prepared for the operation of the SSI, this must be submitted to the Secretary for approval at least six months prior to the commencement of operation of the SSI.												
B29		The Proponent must undertake further hydrological and hydraulic modelling based on the detailed design of the SSI to determine the ability of the receiving drainage systems to effectively convey pavement drainage from the SSI once operational. The modelling must be undertaken in consultation with the relevant council(s) and the outcomes documented in a Stormwater Drainage Report. The Stormwater Drainage Report must:	Y	Y	Y	Y	Y	Y	Y	Y	Prior to drainage works	N	CDS-JV	The Stormwater Drainage Reports are being developed in consultation with relevant stakeholders and will be submitted in stages. The Stormwater Drainage Reports will be submitted to DP&E prior to the commencement of any new or modified operational drainage works.
B29	(a)	confirm the location, size and capacity of all drainage basin structures associated with the operation of the SSI;												
B29	(b)	assess the potential impacts of pavement drainage discharges from the SSI drainage systems on the receiving environment including the hydrology (water quality and quantity) of receiving waterways, riparian vegetation, aquatic ecology and property;												
B29	(c)	identify all feasible and reasonable mitigation measures to be implemented where pavement drainage from the SSI drainage systems is predicted to adversely impact on the receiving environment;												
B29	(d)	where pavement drainage from the SSI flows to a council stormwater drainage system, confirm the location of the cross drainage point and, where available, use drainage information obtained from the relevant council, to –												
B29	(d)	(i) confirm the capacity of the council's drainage system and its ability to receive and convey the flows,												
B29	(d)	(ii) identify any consequent upstream and downstream impacts on cross drainage infrastructure capacity,												
B29	(d)	(iii) assess the impacts on the receiving environment at the final outflow point resulting from any additional flow volume (including, but not limited to, scour, flooding, water quality impacts, and impacts on riparian vegetation, aquatic ecology and property), and												
B29	(d)	identify all feasible and reasonable mitigation measures to be implemented where increased flows through cross drainage systems adversely impact on council drainage infrastructure and the receiving environment; and												
B29	(e)	set out a clear time frame for the implementation of mitigation measures.												
B29		The Stormwater Drainage Report must be submitted to the Secretary prior to the commencement of any new operational drainage works, modifications to existing stormwater drainage works, or construction of hard surfaces associated with the operation of the SSI that would result in runoff to existing or new stormwater drainage systems, unless otherwise agreed by the Secretary.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B30		The Proponent must prepare a Water Reuse Strategy which sets out feasible and reasonable options for the reuse of collected stormwater and groundwater during construction and operation of the SSI. The Water Reuse Strategy must include, but not be limited to:	N	N	N	N	N	N	Y	N	Prior to tunnelling works	Y	CDS-JV	The Water Reuse Strategy is to be submitted in 2 stages, ie construction and operation. The Water Reuse Strategy for construction was approved by DP&E on 3/11/2016 prior to the commencement of tunnelling. The operational phase Water Reuse Strategy will be submitted to DP&E at least six months prior to the commencement of operation.
B30	(a)	evaluation of all feasible and reasonable reuse options;												
B30	(b)	details on the preferred reuse option(s), including volumes of water to be reuse, proposed reuse locations and/or activities, proposed treatment (if required), and any additional licences or approvals that may be required; and												
B30	(c)	a time frame for the implementation of the preferred reuse option(s).												
B30		Justification must be provided in the event that it is concluded that no feasible or reasonable reuse options prevail.												
B30		A copy of the Water Reuse Strategy must be submitted to the Secretary for approval prior to commencement of tunnelling works.												
B30		Nothing in this condition prevents the Proponent from preparing separate Water Reuse Strategies for the construction and operational phases of the SSI. Where a separate Strategy is prepared for the operation of the SSI, this must be submitted to the Secretary for approval at least six months prior to the commencement of operation of the SSI.												
B31		Prior to the commencement of any activities that would result in the disturbance of land and/or soil, or as otherwise agreed by the Secretary, in areas identified as having a moderate to high risk of contamination, a Soil Contamination Report must be prepared by a suitably qualified person(s) in accordance with the requirements of the Contaminated Land Management Act 1997 and associated guidelines, detailing the outcomes of Phase 2 contamination investigations within these areas. The Soil Contamination Report must detail, where relevant, whether the land is suitable (for the intended land use) or can be made suitable through remediation and/or outline the potential contamination risks from the SSI to human health and receiving waterways.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	CDS-JV	Soil Contamination Reports are being progressively completed by Golder Associates Pty Ltd in accordance with the Contaminated Land Management Act 1997 and associated guidelines to meet the requirements of condition B31. Where remediation is required Remediation Action Plans (RAP) are being undertaken. RAPs are being reviewed to produce site audit statements by an accredited site auditor. No ground is being disturbed until Soil Contamination Reports are complete and where required RAPs complete.
B31		For land to be disturbed by the SSI, where the investigations identify that the site is suitable for the intended operations and that there is no need for a specific remediation strategy, measures to identify, handle and manage potential contaminated soils, materials and groundwater must be identified in the Soil Contamination Report and incorporated into the Construction Environmental Management Plan, unless otherwise agreed by the Secretary. Should a remediation strategy be required, the Soil Contamination Report must include a Remediation Action Plan for addressing the disturbed area, and how the environmental and human health risks will be managed during the disturbance, remediation and/or removal of contaminated soil or groundwater.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	CDS-JV	



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B31		If remediation is required, the Soil Contamination Report must be accompanied by a Site Audit Statement(s), prepared by an accredited Site Auditor under the Contaminated Land Management Act 1997, verifying that the disturbed area has been or can be remediated to a standard consistent with the intended land use. Where land is remediated, a final Site Audit Statement(s) must be prepared by an accredited Site Auditor, certifying that the contaminated disturbed areas have been remediated to a standard consistent with the intended land use. The final Site Audit Statement must be submitted to the Secretary and relevant councils prior to operation of the SSI, unless otherwise agreed to by the Secretary.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-operation	N	CDS-JV	
B32		The Proponent must submit a copy of the final Landfill Closure Management Plan to the Secretary prior to the commencement of any closure or construction works at Lot 2 DP 1168612, 10-16 Albert Street, St Peters (the Alexandria Landfill). The Plan must be accompanied by a statement which sets out where the following have been addressed in the Landfill Closure Management Plan:	N	Y	N	N	N	Y	Y	N	Pre-Construction	N	CDS-JV	A Landfill Closure Management Plan has been prepared by Golder Associates Pty Ltd. The plan was reviewed and endorsed by the EPA on 27 May 2016. The Plan and required statement was submitted to DPE on 31 May 2016.
B32	(a)	the environmental and monitoring framework to be implemented following the cessation of waste disposal and material recycling activities at the Alexandria Landfill and associated waste recycling and transfer facility;												
B32	(b)	existing operational consents and approvals for use of the site as a waste storage and recycling facility;												
B32	(c)	the proposed future use of the site;												
B32	(d)	the closure and stabilisation of the site including details of final capping designs and future landform;												
B32	(e)	a groundwater monitoring bore network, to monitor the movement of groundwater within and immediately outside the cut-off wall;												
B32	(f)	material tracking;												
B32	(g)	occupational health and safety requirements;												
B32	(h)	community engagement processes;												
B32	(i)	specific measures for the management, monitoring and reporting of;												
B32	(i)	dust and odour;												
B32	(ii)	asbestos;												
B32	(iii)	leachate and gases;												
B32		stormwater; and												
B32	(j)	any outstanding clean-up notices, and												
B32	(k)	evidence that the EPA has reviewed the Landfill Closure Management Plan and has no outstanding concerns.												
B32		Where any of the above details have not been included in the final Landfill Closure Management Plan, then the Proponent must provide the details in the statement accompanying the plan required by this condition.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B33		The Proponent must not destroy, modify or otherwise physically affect any heritage items, including human remains, outside of the SSI footprint. This approval does not allow the Proponent to harm, modify, or otherwise impact human remains uncovered during the construction and operation of the SSI.	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Measures to prevent damage to heritage items have been incorporated into Section 6 of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). These include: <ul style="list-style-type: none"> • heritage items to be shown on Site Environment Plans (SEPs), • delineation of heritage items/areas on site, • avoiding or monitoring use of vibratory equipment in proximity to heritage items.
B34		The Proponent must salvage sections of the laminated timber from the Rudders Bond Store prior to demolition of the building and assess options for its reuse within the project area at St Peters and maximise its use within the operational facilities. The sections to be salvaged must be determined in consultation with the Heritage Council of NSW (or its delegate). The Proponent must submit to the Secretary written advice from the Heritage Council of NSW that it is satisfied with the proposed level of salvage, prior to the building being demolished.	N	N	N	N	N	Y	N	N	Construction	Y	CDS-JV	This requirement is addressed in Section 6.2 of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). The Heritage Council of NSW (OEH as delegate) has been consulted in regards to salvage requirements. OEH (as delegate) have provided their satisfaction with the approach outlined for salvage and reuse of items from the Rudders Bond Store for the project (letter dated 19/09/2016). CDS-JV will use heritage experts to assess and identify elements for salvage during demolition. Items to be reused within the project area at St Peters will be incorporated into the Urban Design and Landscape Plan.
B35		The Proponent must salvage items and materials from heritage items as advised by an independent heritage consultant. The list of items and materials to be salvaged must be developed in consultation with the relevant council(s) and submitted to the Secretary for consideration prior to demolition of any heritage items. How the items are reused in the project is to be detailed in the Urban Design and Landscape Plan required by condition B61. Any residual items and materials are to be made available, through a process to be developed by the Proponent in consultation with the relevant council(s), to property owners within the locality from where the material originated.	N	N	N	N	N	N	N	Y	Pre-construction Construction	Y	CDS-JV	The requirement to salvage heritage items/materials is addressed in Section 6.2 and Appendix B of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). Reuse of items will be described in the Urban Design and Landscape Plan. Relevant councils are being consulted regarding salvage and the process to enable reuse of residual items by property owners in the respective areas. Salvage reports have been submitted to DP&E that document the list of items and materials to be salvaged on 8/11/16 and 15/12/16.
B36		Except for necessary stabilisation or maintenance works agreed in consultation with the Secretary, the Proponent must not destroy, modify or otherwise physically affect the Service Garage located at 316 Princes Highway, St Peters	N	Y	Y	N	N	Y	N	N	Pre-construction Construction	N	CDS-JV	The property is being protected from indirect damage through measures outlined in Section 6 and Appendix B of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006), including no-go zone fencing and vibration monitoring where required.
B37		Identified impacts to heritage items and heritage conservation areas must be minimised through both detailed design and construction. The measures for ensuring this are to be detailed in the Construction Heritage Management Plan required by condition D68(c).	N	N	N	Y	Y	Y	Y	Y	Construction	N	CDS-JV	This requirement has been addressed through detailed design and is also addressed in Section 6.2 and Appendix B of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). All impacts on heritage items and conservation areas have been avoided where possible in both the construction and operational footprint and design.
B38		Prior to conducting acoustic treatment at any heritage items in accordance with this approval, the Proponent must obtain and implement the advice of an appropriately qualified and experienced heritage expert to ensure such work is carried out in a manner sympathetic to the heritage values of the item.	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	This requirement is addressed in Section 6 and Appendix B of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). Acoustic treatments of heritage items will be sympathetic to their heritage values, and are being guided by the project's heritage specialists, Extent Heritage.
B39		Any buildings or structures identified as potential heritage items in the documents listed in conditions A2(b) and A2(c) or identified during detailed design or construction of the SSI, must be dealt with as though they are a locally listed heritage item.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	CDS-JV	Potential heritage items were considered in the New M5 EIS and will also be considered during any further heritage inspections conducted during the detailed design phase. Section 6.1.4 of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006) provides that all identified potential heritage items will be dealt with as locally listed items.
B40		The Proponent must prepare a Heritage Interpretation Plan which identifies and interprets the key heritage values and stories of heritage items and heritage conservation areas impacted by the SSI. The Heritage Interpretation Plan must include, but not be limited to:	N	N	N	N	N	Y	N	Y	Construction	N	CDS-JV	This requirement is addressed in Section 6 of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). The Heritage Interpretation Plan is being developed and will be submitted to the relevant councils and agencies as required.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B40	(a)	a discussion of the key interpretive themes, stories and messages proposed to interpret the history and significance of the affected heritage items and sections of heritage conservation areas including, but not limited to, St Peters Brickpit Geological site, the Alexandra Canal, Terraces at 28-44 and 82 Campbell Street and the Rudders Bond Store; and												
B40	(b)	identification and confirmation of interpretive initiatives implemented to mitigate impacts to archaeological relics, heritage items and conservation areas affected by the SSI.												
B40		The Heritage Interpretation Plan must be prepared in consultation with the NSW Heritage Council and the relevant local councils. A copy of the Plan must be provided to the NSW Heritage Council, the relevant local councils and the Secretary at least six months prior to the operation of the SSI.												
B41		The Proponent must compile photographic records of those parts of the Alexandra Canal to be impacted by the construction of stormwater drainage works both prior to and post the works being undertaken. The photographs taken prior to the works must be included in the Construction Heritage Management Plan required under condition D68(c) and referred to when reinstating the bricks of the canal embankment to ensure that they are correctly replaced. The pre- and post-works photographs must be made available to the Heritage Council of NSW and the Secretary on request.	N	N	N	N	N	N	N	Y	Pre-construction Construction	N	CDS-JV	This requirement is addressed in Section 6.2 of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). Photographic records will be obtained prior to any impact from drainage works on Alexandra Canal. These records will be included in an update to the Construction Heritage Management Plan once obtained. Subsequent records will also be obtained as required to ensure appropriate reinstatement.
B42		The Proponent shall appoint an appropriately qualified and experienced heritage expert to oversee the removal and reinstatement of sections of the embankment wall of the Alexandra Canal affected by the construction of stormwater drainage points.	N	N	N	N	N	N	N	Y	Construction	N	CDS-JV	This requirement is addressed in Section 6.2 of the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006). The project's heritage specialists, Extent Heritage have been engaged to provide advice and oversight of works affecting Alexandra Canal.
B43		The SSI is to be designed with the objective of improving, on balance, and not adversely impacting on:	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	WCX M5 AT	Current design is being undertaken in consideration of all Conditions of Approval, including the requirement to improve existing traffic performance and access arrangements.
B43	(a)	the performance of the road network for all road users, including but not limited to vehicles, freight, public transport and active transport; and												
B43	(b)	existing access arrangements and services for all road users, including consideration of speed and reliability of public transport services.												
B44		The SSI must be designed to not preclude delivery of the King Street Gateway Project. Consultation with the relevant council(s) must be undertaken during detailed design of the SSI to facilitate integration of the two projects. Current traffic modelling and assessment, and the result of the Road Network Performance Review Plan as required in condition E40 where applicable, must be provided to the relevant authority and used in the development of the King Street Gateway Project.	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	WCX M5 AT	Consultation with Councils is ongoing in relation to the detailed design. The Road Network Performance Review Plan M5N-CDS-MNP-100-100-MG-1865 will incorporate and report on the requirements of this condition including consultation with relevant councils.
B45	(a)	Where bus stops are required to be temporarily closed during construction, such closure must not occur until: for bus stops identified for relocation in the documents referred to in condition A2(b), relocated bus stops are functioning, have similar capacity and are relocated	N	N	N	Y	Y	Y	N	Y	Design	N	CDS-JV	This condition will be implemented when and where bus stops are required to be temporarily closed during construction. The Project will liaise with Transport for NSW for implementation of this condition during the detailed design phase of the project.

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B45	(b)	within a 400 metre walking distance of the existing bus stop (where feasible and reasonable); or for bus stops identified for temporary removal in the documents referred to in condition A2(b), bus stops are identified that are within a 400 metre walking distance of the removed bus stop (where feasible and reasonable), have comparable capacity, and are on the same route and in the same direction of the closed bus stop.												
B45		Where temporary closures of bus stops are required (including relocation or removal), adequate wayfinding signage shall be provided directing commuters to adjacent or relocated bus stops. Any closures or alterations to bus stops during construction are to be undertaken in consultation with Transport for NSW.												
B46		All bus stops temporarily removed or relocated during construction of the SSI must be reinstated in a manner that provides equal or improved capacity and accessibility in consultation with Transport for NSW and relevant councils prior to the commencement of operation of the SSI	N	N	N	Y	Y	Y	N	Y	Prior to operation	N	CDS-JV	Reinstatement of bus stops will be undertaken in consultation with Transport for NSW and the relevant council in accordance with this condition. This requirement is addressed in Section 6 of the Construction Traffic and Access Sub Plan (M5N-ES-PLN-PWD-0006).
B47		To improve pedestrian and cycle accessibility, road lane widths, associated medians and intersection geometry are to be minimised, where feasible and reasonable, without compromising safety	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	WCX M5 AT	Road Geometry Design Reports and the Road Design Criteria Report take this condition into consideration when optimising road alignments. Area Shared Paths (Footpaths, Bicycle Paths) Design Reports further identify accessibility.
B48		In relation to new or modified local road, parking, pedestrian and cycle infrastructure, the SSI (including ancillary facilities) must be designed to meet relevant design, engineering and safety guidelines, including Austroads Guide to Traffic Engineering Practice	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	CDS-JV	RMS are reviewing the detailed design packages for the project. Design reports for each package or road geometry design address engineering and safety guidelines, including Austroads Guide to Traffic Engineering Practice, with consideration of impacts to the existing and future demand, road and pedestrian safety and traffic.
B49		An independent Road Safety Audit(s) is to be undertaken by an appropriately qualified and experienced person during detailed design to assess the safety performance of any new or modified local road, parking, pedestrian and cycle infrastructure provided as part of the SSI (including ancillary facilities) to ensure that they meet the requirements of relevant design, engineering and safety guidelines, including Austroads Guide to Traffic Engineering Practice. Audit findings and recommendations must be actioned prior to construction of the relevant infrastructure and must be made available to the Secretary on request.	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	CDS-JV	The independent road safety audits required under this condition have commenced. Independent road safety audits will continue to be undertaken as detailed road design is finalised.
B50		The Proponent must undertake a Pedestrian and Cycleway Network Review . The Review must be prepared and approved by the Secretary within six months from the date of this approval (or as otherwise agreed by the Secretary) to identify pedestrian and cycle facilities that are to be provided by the Proponent as part of the SSI. The Review must be prepared by a suitably qualified and experienced person(s) that has been approved by the Secretary. The Review must be undertaken in consultation with the relevant councils and Bicycle NSW and address the matters raised during consultation. The Review must identify (and consider), but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Design	Y	WCX M5 AT	The Proponent wrote to the Secretary on 14 October 2016 seeking an extension for the submission date for the Review to 21 December 2016. The Secretary approved the extension of the submission date on 4 November 2016. The Review is currently being prepared in consultation with local councils and Bicycle NSW. The Review will be provided to Secretary prior to 21 December 2016.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B50	(a)	current and future land use and associated pedestrian and cycle demand and needs;												
B50	(b)	pedestrian and cycle impacts associated with the project;												
B50	(c)	the King Street Gateway Project, including potential Princes Highway traffic calming initiatives;												
B50	(d)	Alexander Canal initiatives;												
B50	(e)	regional and local pedestrian and cycling strategies;												
B50	(f)	pedestrian and cycle safety, accessibility and connectivity, including the public realm;												
B50	(g)	Intersection and signal phasing opportunities to reduce waiting and crossing times for pedestrians and cyclists;												
B50	(h)	provision of upgraded cycle and pedestrian facilities within 1,000 metres of the boundary of the St Peters Interchange, apart from the areas addressed in conditions B62(c) and B64; and												
B50	(i)	concept designs for pedestrian and cycleway infrastructure and implementation timeframes												
B50		The Review is also to consider the delivery of the 'M5 East Green Link' between Kingsgrove and Mascot approved as part of the M5 East Motorway project. The review shall address past constraints to the delivery of this project and options to overcome these constraints.												
B50		The Review must not result in a reduced level of cycle and pedestrian infrastructure as identified in the documents referred to in condition A2, unless required by these conditions.												
B51		A detailed Pedestrian and Cycle Implementation Strategy must be submitted to the Secretary within 12 months of the date of this approval (or as otherwise agreed by the Secretary) and implemented at the commencement of project operations, except as permitted by this approval. The strategy must be prepared in consultation with relevant councils and Bicycle NSW. The Strategy must be consistent with the approved Pedestrian and Cycleway Network Review and include:	N	N	N	Y	Y	Y	Y	Y	Design Operation	Y	WCX M5 AT	CDS-JV shall commission a Pedestrian and Cycle Implementation Strategy to be developed in consultation with the relevant councils and Bicycle NSW. The strategy shall be provided to the Secretary prior to April 2017.
B51	(a)	pedestrian and cycle engineering and safety standards;												
B51	(b)	a safety audit of existing and proposed pedestrian and cycle facilities to address the above standards (including the shared path audit undertaken for the King Georges Road Interchange Project SSI-6547);												
B51	(c)	details of selected routes and connections to existing local and regional routes;												
B51	(d)	timing and staging of all works;												
B51	(e)	infrastructure details including lighting, safety, security and standards compliance;												
B51	(f)	signage and wayfinding measures; and												
B51	(g)	details of associated landscaping works												
B51		The Strategy shall be endorsed by a suitably qualified and experienced person(s) approved by the Secretary.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B51		The endorsement shall address each of the listed matters in this condition. All identified works arising from this condition are to be implemented by the Proponent.												
B52		Waste generated outside the site must not be received at the site for storage, treatment, processing, reprocessing, or disposal on the site, except as expressly permitted by a licence or waste exemption under the Protection of the Environment Operations Act 1997, if such a licence is required in relation to that waste.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	This requirement is addressed in Section 6 of the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008). Compliance monitoring of this condition will be ongoing during Construction.
B53		The reuse and/or recycling of waste materials generated on site must be maximised as far as practicable, to minimise the need for treatment or disposal of those materials off site.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	This requirement is addressed in Sections 1.2 and 6 of the Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008).
B54		All liquid and/or non-liquid waste generated on the site must be assessed and classified in accordance with Waste Classification Guidelines (DECCW, 2009) or any superseding documents.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	This requirement is addressed in Section 6 of Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008) and the Manage Waste Procedure (M5N-ES-PRC-PWD-0044).
B55		All waste materials removed from the SSI site must only be directed to a waste management facility or premises lawfully permitted to accept the materials.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	This requirement is addressed in Section 6 of Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008) and the Manage Waste Procedure (M5N-ES-PRC-PWD-0044).
B56		The handling of spoil generated during construction of the SSI is to be conducted in accordance with the Spoil Management Plan required under condition D51.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement is addressed in the Spoil Management Plan (M5N-PM-PLN-PWD-0002). Compliance monitoring of this condition will be ongoing during Construction.
B57		Utilities, services and other infrastructure potentially affected by construction and operation must be identified prior to construction to determine requirements for access to, diversion, protection, and/or support. Consultation with the relevant owner and/or provider of services that are likely to be affected by the SSI must be undertaken to make suitable arrangements for access to, diversion, protection, and/or support of the affected infrastructure as required.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	CDS-JV	A number of services that may be affected by construction and operation have been identified to date. Pre-construction utility location works have been carried out in consultation with all relevant utility providers. These include Optus, Jemena, Telstra, Ausgrid, and Sydney Water. All relocation and protection works shall continue to be carried out in consultation and via approvals from relevant stakeholders.
B58		The Proponent must undertake dilapidation surveys and prepare dilapidation reports on the current condition of buildings, services and utilities identified as at risk from settlement or vibration. The dilapidation surveys and reports must be prepared by a suitably qualified and experienced person(s) and must be provided to the owners of the buildings, services and utilities for review prior to the commencement of potentially impacting construction activities. Subsequent dilapidation surveys must be undertaken to assess damage to the building, services and utilities that may have resulted from the construction of the SSI within three months of the completion of construction in an affected area, unless otherwise approved by the Secretary. The Proponent must carry out rectification at its expense and to the reasonable requirements of the property, services and utility owner(s) within three months of completion of the post-dilapidation surveys unless otherwise agreed by the owner of the affected building, service or utility.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	Dilapidation surveys have commenced for the Project and will continue to be carried out in accordance with this condition. Properties and assets requiring dilapidation surveys have been prioritised to match the construction program. The Project is on schedule to provide reports to all property and asset owners prior to works that may cause settlement or vibration.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B59		<p>Upon determining the access route(s) for heavy and oversized vehicles associated with the construction of the SSI and site establishment works, a suitably qualified and experienced independent expert must prepare a Local Road Dilapidation Report for those local roads within the control of the relevant councils that would be utilised. The Local Road Dilapidation Report must assess the current condition of the road and describe mechanisms to restore any damage that may result due to its use by traffic and transport related to the construction of the SSI, including site establishment works. The Local Road Dilapidation Report must be submitted to the relevant council(s) for review at least two weeks prior to the use of the local roads by heavy and/or over-sized vehicles associated with the construction of the SSI and site establishment works. A subsequent Local Road Dilapidation Report must be prepared within four weeks of the completion of construction to assess any damage to the road that may have occurred as a result of the use of the roads by heavy and/or over-sized vehicles associated with the construction of the SSI and site establishment works. Measures undertaken to restore or reinstate roads affected by the SSI must be undertaken in accordance with the reasonable requirements of the relevant council(s), including agreed timing, and at the full expense of the Proponent.</p> <p><i>Note:</i> Nothing in these conditions restricts the Proponent commencing adjustments and minor upgrades to the existing road network to cater for construction traffic and installation of temporary project signage prior to the commencement of construction.</p>	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	Local Road dilapidation surveys have been completed for each council area. The Local Road Dilapidation Reports for each council we provided to the Local Councils on 13 May 2016.
B60		<p>Within three months of the date of this approval, unless otherwise agreed by the Secretary, the Proponent must establish an Urban Design Review Panel (UDRP) to provide advice and guidance during detailed design and the preparation of the Urban Design and Landscape Plan</p> <p>The UDRP is to provide advice in relation to architecture, heritage values, urban and landscape design and artistic aspects of the SSI and must:</p> <p>(a) be comprised of-</p> <p>(i) representatives from the Proponent, including the Head of Urban Design,</p> <p>(ii) where the works affect places of heritage significance, an independent heritage architect,</p> <p>(iii) two independent architects one of which is a landscape architect,</p> <p>(iv) representatives from the relevant council(s),</p> <p>(v) a maximum of two experts, relevant to the works being considered, as selected by the Proponent, where relevant, and</p> <p>the NSW Government Architect as Chair;</p> <p>(b) meet at least four times a year, or as otherwise agreed by the UDRP;</p>	N	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	WCX M5 AT	<p>WCX M5 AT has established an UDRP, consisting of representatives from RMS, WCX M5 AT and CDS-JV as well as two independent architects. The Panel has met four times: 1/10/15, 4/12/15, 15/04/16 and 13/09/16.</p> <p>Discussions have been held between the proponent and DP&E regarding constitution/membership of the UDRP. Additional meetings are currently being arranged by WCX M5 AT with an expanded membership.</p>



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B60	(c)	review and provide advice on the detailed design of the SSI and final review of the Urban Design and Landscape Plan (required by condition B61); and												
B60	(d)	keep a record of meeting minutes and a schedule of action items arising from the meeting,												
B60		The Proponent may establish a separate UDRP for each precinct												
B61		Prior to commencement of permanent built surface works and/or landscaping, or as otherwise agreed by the Secretary, an Urban Design and Landscape Plan (UDLP) must be prepared. The UDLP must be prepared by a suitably qualified and experienced person(s), in consultation with the relevant council(s) and community, Heritage Council of NSW (or delegate), and the UDRP (condition B60). The UDLP must be approved by the Secretary. The UDLP must present an integrated urban and landscape design for the SSI, and must include, but not be limited to:	N	N	N	N	Y	Y	Y	Y	Prior to permanent works	Y	CDS-JV	Hassel has been engaged as the Project urban design and landscape designers. In accordance with this condition, the UDLP will be submitted for the approval of the Secretary prior to the commencement of the relevant stage for permanent built works and/or landscaping or as otherwise agreed.
B61	(a)	identification of design objectives, principles and standards based on –												
B61	(a)	(i) local environmental and heritage values												
B61	(a)	(ii) urban design context												
B61	(a)	(iii) sustainable design and maintenance												
B61	(a)	(iv) community safety, amenity and privacy, including 'safer by design' principles where relevant												
B61	(a)	(v) relevant design standards and guidelines,												
B61	(a)	(vi) prioritising the visual amenity and values of adjoining receivers over the road user experience												
B61	(a)	(vii) minimising the footprint of the project (including at operational facilities), and												
B61	(a)	the urban design principles outlined in the documents referred to in conditions A2												
B61	(b)	landscaping and building design opportunities to mitigate the visual impacts of the operational fixed facilities (including the ventilation facilities, emergency smoke extraction outlets and the Motorway Operations Complex) in accordance with the following design considerations												
B61	(c)	details on the location of existing vegetation and proposed landscaping (including use of endemic and advanced tree species where practicable). Details of species to be replanted/revegetated must be provided, including their appropriateness to the area and habitat for threatened species. Where feasible and reasonable, vegetation to be removed must be reused;												
B61	(d)	a description of disturbed areas (including compounds) and details of the strategies to progressively rehabilitate, regenerate and/ or revegetate these areas;												
B61	(e)	a description of the SSI design features, including the graphics such as sections, perspective views and sketches for key elements of the SSI;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B61	(f)	information on the reuse of heritage items and materials (condition B34 and B35)												
B61	(g)	detail safe public access to the exposed sections of the former St Peters Brickpit Geological Site unless demonstrated to be impracticable for safety reasons;												
B61	(h)	an assessment of the location, design and impacts of operational lighting associated with the SSI and measures proposed to minimise lighting impacts;												
B61	(i)	details of where and how recommendations from the UDRP have been incorporated into the plan												
B61	(j)	the Pedestrian and Cycle Implementation Strategy (condition B51);												
B61	(k)	the sub-plans identified in conditions B62(a)-(f);												
B61	(l)	the timing for implementation of access, landscaping and open space initiatives;												
B61	(m)	monitoring and maintenance procedures for the built elements, rehabilitated vegetation and landscaping (including weed control) including performance indicators, responsibilities, timing and duration and contingencies where rehabilitation of vegetation and landscaping measures fail; and												
B61	(n)	evidence of consultation with the relevant councils and the community on the proposed urban design and landscape measures, prior to finalisation of the Plan												
B61		The UDLP must be implemented within one year of operation unless otherwise required by these conditions												
B61		Note:												
B61		• The UDLP may be submitted in stages to suit a staged construction program of the SSI or in stages to address the built elements of the SSI and landscaping aspects of the SSI.												
B62		The Urban Design and Landscape Plan must include the following Sub-plans:												
B62	(a)	a Campbell Road Crossing Sub-plan to assist in the management of access, land use, community amenity and open space impacts associated with the SSI. The Plan must be prepared and approved by the Secretary within twelve months of the date of this approval, unless otherwise agreed by the Secretary. The Plan must be prepared in consultation with the relevant councils and the UDRP, and must address the matters raised during consultation.	N	N	N	N	N	N	N	Y	Within twelve months of the date of this approval	Y	WCX M5 AT CDS-JV	The Campbell Road Crossing Sub-plan will be developed and submitted for approval of the Secretary by March 2017.
B62	(a)	The Plan must identify and facilitate the construction and establishment of a new land bridge over Campbell Road that is connected to, and contiguous with, the southern end of the existing Sydney Park and the proposed open space area (including active recreation facilities) to the north of the St Peters Interchange. The land bridge is to be designed to satisfy the following objectives -												
B62	(a)	(i) to enrich and enhance the functionality, integration, recreational value and quality of Sydney Park												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B62	(a)	(ii) to provide a high quality park that is landscaped and provides a continuous flow of open space over Campbell Road												
B62	(a)	(iii) to create a new public open space, passive recreation area and garden for the community												
B62	(a)	(iv) to address the severance created by an expanded Campbell Road and to enhance connectivity between existing and proposed open space that enhances the efficiency and resilience of the southern portion of Sydney Park and the new active recreation areas, and												
B62	(a)	to improve and contribute to the quality and safety of the pedestrian and cyclist environment, including consistency with the Pedestrian and Cycleway Network Review required by condition B50												
B62	(a)	The following parameters are to be incorporated and complied with in the design and delivery of the land bridge:												
B62	(a)	(i) be designed to minimise the amenity impacts on adjacent residential development (including visual and acoustic privacy and overshadowing impacts),												
B62	(a)	(ii) be located at least 35 metres to the west of No. 2 Campbell Road,												
B62	(a)	(iii) be of a width that addresses the objectives of this Plan but be no less than 20 metres (at any point), as measured parallel to Campbell Road,												
B62	(a)	(iv) provide high quality access, including the integration of cycling and pedestrian												
B62	(a)	(v) facilities offering continuous paths of travel, over Campbell Road, including consistency with the Pedestrian and Cycleway Network Review (condition 850												
B62	(a)	(vi) considers the provision of pedestrian or cycle access along Campbell Road												
B62	(a)	(vii) be of a depth to facilitate the planting across the width and depth of the bridge of a diverse range of vegetation (including species design and maturity) consistent with existing and proposed Sydney Park plantings, and												
B62	(a)	(viii) the provision of high quality design and durable park infrastructure, furniture and lighting that meets the relevant council's requirements												
B62	(a)	The Plan must be consistent with and integrate with the requirements of the UDLP (condition B61) and the St Peters Interchange Recreational Area Sub-plan (condition B62 (b))												
B62	(a)	This Plan must be fully implemented within four years of the commencement of operations, or as otherwise agreed by the Secretary.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B62	(b)	a St Peters Interchange Recreational Area Sub-plan to maximise the amount of open space available for the provision of active recreation areas and multifunctional and adaptable active recreation support facilities on the St Peters interchange site (located to the south of Campbell Road). The Plan must be prepared and approved by the Secretary within 12 months of the date of this approval, unless otherwise agreed by the Secretary.	N	N	N	N	N	Y	Y	N	Within twelve months of the date of this approval	Y	WCX M5 AT CDS-JV	The St Peters Interchange Recreational Area Sub-plan will be developed and submitted for approval of the Secretary by March 2017.
B62	(b)	The Plan must be prepared by an experienced and qualified person(s) in the design and provision of active recreation facilities and in consultation with the relevant councils (including adjoining councils) and the community. The Plan must detail the construction, timing and responsibility for the delivery of active recreation facilities (including, but not limited to, sporting fields) and take into account the following considerations:												
B62	(b)	(i) maximising the availability of active recreational open space												
B62	(b)	(ii) All relevant policies, guidelines and plans												
B62	(b)	(iii) The type of facilities to be provided taking into account the current and future local community recreation preferences and needs												
B62	(b)	(iv) The future use and rationalisation of Albert Street to improve the provision and servicing of open space, including consideration of alternate property access and shared zone treatments												
B62	(b)	(v) Provision of safe and efficient pedestrian and cyclist access connectivity, including integration with the Pedestrian and Cycleway Network Review (condition 850), and												
B62	(b)	Integration with Sydney Park Plan of Management												
B62	(b)	The Plan must be consistent with and integrate with the requirements of the UDLP and the Sydney Park Enhancement Sub-plan.												
B62	(b)	Within four years of the commencement of operations, unless otherwise agreed by the Secretary, the Proponent must implement the sub-plan including providing a flat grassed area to be able to be converted into sporting fields and car parking (should a demand be demonstrated).												
B62	(c)	A Campbell Street Green Link Sub-plan to provide an enhanced and unified landscaped green link between Sydney Park, Simpson Park and Camdenville Park. The objective of the green link is to facilitate a more legible and navigable open space network by providing a high quality open space link to the northern side of Campbell Street between the three parks.	N	N	N	N	N	Y	Y	Y	Prior to permanent Surface works	Y	CDS-JV	The Campbell Street Green Link Sub-plan will be developed and submitted for approval of the Secretary as a supporting sub plan of the Urban Design and Landscape Plan. This sub-plan will be submitted prior to the commencement of permanent built works in the relevant areas (ie Stages 2 and 4).
B62	(c)	The Plan must be prepared by an experienced and qualified person(s) in the design and provision of open space and in consultation with the relevant councils and the community, and is to take into account the following considerations:												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B62	(c)	(i) The provision of a consistent and coherent landscaping theme between Sydney park and Camdenville Park;												
B62	(c)	(ii) the establishment of local street conditions,												
B62	(c)	(iii) the provision of enhanced footpath and shared path widths and the separation of walking and cycling paths from the roadway with planted verges or on street car parking,												
B62	(c)	(iv) the provision of crossings along the length of the green link, and												
B62	(c)	(v) reviewing on-street car parking and proposed off-street parking on the southern side of Campbell Road to maximise landscaping, pedestrian and cycling facilities												
B62	(c)	The Plan must be consistent with and integrate with the requirements of the UDLP and the Sydney Park Enhancement Sub-plan. All facilities must be provided within 12 months of operation												
B62	(d)	a M5 Linear Park Enhancement Sub-plan , for open space bordered by Bexley Road, Bexley, King Georges Road, Beverley Hills, adjoining the M5 Motorway, to connect and enhance the parkland and to offset amenity and open space impacts. The Plan must be prepared and implemented in consultation with relevant Councils, the community and the UDRP and must identify (and consider), but not be limited to:	N	N	N	Y	Y	N	Y	N	Prior to permanent surface works	Y	WCX M5 AT CDS-JV	The M5 Linear Park Enhancement Sub-plan will be developed and submitted for approval of the Secretary as a supporting sub plan of the Urban Design and Landscape Plan. This sub-plan will be submitted prior to the commencement of permanent built works in the relevant areas (ie Stage 2).
B62	(d)	(i) identification of park users and their needs,												
B62	(d)	(ii) amenity of communities adjoining the park,												
B62	(d)	(iii) outcomes of consultation and how issues raised have been considered,												
B62	(d)	measures to enhance active uses and the recreational value of the park (including												
B62	(d)	(iv) consideration of active recreational and fitness facilities), and												
B62	(d)	(v) measures to activate and enhance the surveillance of the Kindilan Underpass (including consideration of sight lines, splayed entrances, lighting, public art, and recreational facilities												
B62	(d)	Notwithstanding the above, the Kindilan underpass must include CCTV surveillance that meets the requirements of NSW Police and the relevant council												
B62	(e)	an Alexandra Canal Sub-plan which details the design and integration of the bridges over the Alexandra Canal, including a Heritage Impact Assessment addressing any heritage impacts to the canal and its setting taking into account future and current accessibility plans for the Canal and the heritage sensitivity of the setting as set out in the Alexandra Canal Heritage Conservation Plan.	N	N	N	N	N	N	N	Y	Prior to permanent built surface works	Y	CDS-JV	The Alexandra Canal Sub-plan will be developed and submitted for approval of the Secretary as a supporting sub plan of the Urban Design and Landscape Plan. This sub-plan will be submitted prior to the commencement of permanent built works in the relevant areas (ie Stage 4).
B62	(f)	a Noise Barrier Location and Design Sub-plan which includes	N	N	N	Y	Y	Y	N	Y	Prior to permanent built surface works	Y	CDS-JV	The Noise Barrier Location and Design Sub-plan will be developed and submitted for approval of the Secretary as a supporting sub plan of the Urban Design and Landscape Plan. This sub-plan will be submitted in stages prior to the commencement of permanent built works in the relevant area, ie Stages 2 and 4.
B62	(f)	(i) identification and confirmation of all permanent noise barrier locations associated with the SSI including new, relocated or modified barriers;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B62	(f)	(ii) the consultation and decision making process for all new, relocated or modified permanent noise barriers associated with the SSI,												
B62	(f)	(iii) assessment of the potential impacts of the permanent noise barriers including visual amenity, overshadowing and connectivity and community cohesion,												
B62	(f)	(iv) consideration of safer safety by design principles, the WestConnex Urban Design Framework, RMS Design Guidelines												
B62	(f)	(v) adjacent property owner concerns and preferences regarding barrier design and location, and												
B62	(f)	(vi) justification for the final design of new, relocated or modified permanent barriers.												
B62	(f)	The permanent barrier design options must be developed in consultation with the UDRP and presented to landowners adjacent to the barriers for consultation prior to the adoption of a final design.												
B63		The SSI must be designed to retain as many trees as possible and provide a net increase in the number of replacement trees. The Proponent must commission an independent experienced and suitably qualified arborist, to prepare a comprehensive Tree Report(s) prior to removing any trees on the periphery and/or outside the construction footprint as identified in the figures in Section 6 of the document referred to in condition A2(b), including any tree(s) removed along Euston Road. The Tree Report may be prepared for the entire SSI or separate reports may be prepared for individual areas where trees are required to be removed. The report(s) must identify the impacts of the SSI on trees and vegetation within and adjacent to the construction footprint. The report(s) must include:	Y	Y	Y	Y	Y	Y	Y	Y	Design Pre-construction Construction	Y	CDS-JV	Tree Reports are being progressively submitted to the Secretary, DPE, for approval prior to the relevant works. Any required replacement trees will be planted within, or in proximity to, the project boundary in consultation with the relevant council and in accordance with this condition. Final site rehabilitation plans will be described in the Urban Design and Landscape Plan (M5N-ES-PLN-PWD-0009) once finalised.
B63	(a)	a visual tree assessment with inputs from the design, landscape architect, construction team;												
B63	(b)	consideration of all options to amend the SSI where a tree has been identified for removal, including realignment, relocation of services, redesign of or relocation of ancillary components (such as substations, fencing, etc.) and reduction of standard offsets to underground services; and												
B63	(c)	measures to avoid the removal of trees or minimise damage to existing trees and is to ensure the health and stability of those trees to be protected. This includes details of any proposed canopy or root pruning, excavation works, site controls on waste disposal, vehicular access, storage of materials and protection of public utilities.												

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B63		In the event that trees are to be removed, then replacement trees are to be planted within, or in close proximity to, the SSI boundary, including along Euston Road where feasible and reasonable. The location of the trees must be determined in consultation with the relevant council(s). The replacement trees are to have a minimum pot size of 75 litres. A copy of the report(s) must be submitted to the Secretary for approval prior to the removal, damage and/or pruning of any trees, including those affected by site establishment works. All recommendations of the report must be implemented by the Proponent, unless otherwise agreed by the Secretary												
B64		The Proponent must provide a cycleway along Euston Road consistent with proposal in the document referred to in condition A2(b) and must replace the perimeter plantings along the Euston Road frontage of Sydney Park commensurate with type of plantings impacted by the SSI. Replacement plantings must be in accordance with the pot sizes specified in condition B63.	N	N	N	N	N	N	N	Y	Design Construction	N	CDS-JV	A cycleway will be provided along Euston Road consistent with the proposal provided in the EIS. Rehabilitation will be in accordance with CoA B63. The final design of the cycleway and landscaping will be described in the Urban Design and Landscape Plan (M5N-ES-PLN-PWD-0009) once finalised.
B65		Existing residential properties (and approved residential developments) that are affected by overshadowing from the final detailed design of the SSI (including any noise mitigation measures) are to receive a minimum of three hours of direct sunlight in habitable rooms and in at least 50% of the principal private open space area between 9:00 am and 3:00 pm on 21 June. Such properties must be identified for further consideration by the Proponent in a Solar Access and Overshadowing Report which addresses compliance with these requirements.	N	N	N	Y	Y	Y	Y	Y	Within 12 months of approval or prior to construction of structures that may cause overshadowing	N	CDS-JV	A Solar Access and Overshadowing Report will be prepared for these works, and will be lodged on or before 20 April 2017.
B65		The Solar Access and Overshadowing Report must be submitted to the Secretary within 12 months of the SSI approval or prior to the construction of any structures that may cause overshadowing of residential premises, whichever is the sooner and must include:												
B65	(a)	identification of potentially affected properties												
B65	(b)	assessment of the detailed design's compliance at each property, informed by:												
B65	(b)	(i) a review of the habitable rooms within structures,												
B65	(b)	(ii) the size and nature of private open spaces, and												
B65	(b)	shadow diagrams in plan and elevation at hourly intervals between 9.00 am and 3.00pm on 21 June; and												
B65	(c)	a consultation plan to detail how potential impacts and mitigation measures will be discussed and negotiated with potentially affected property owners in the event that compliance with this condition is not achieved.												
B65		Where existing residential development currently receives less than the required amount of solar access, existing access to sunlight should not be unreasonably reduced.												
B65	(a)	Where affected properties include dwellings held under strata or community title, this condition must be interpreted in relation to individual units within those properties												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B66		No later than 12 months after the commencement of construction, unless otherwise agreed to by the Secretary, the Proponent must prepare a Community and Social Management Plan for precincts directly impacted by the SSI. The Community and Social Management Plan must be prepared by a suitably qualified and experienced person(s) and in consultation with relevant council(s) and the community and submitted to the Secretary for approval. The Community and Social Management Plan must include but is not limited to:	N	N	N	Y	Y	Y	Y	Y	Within 12 months of commencement of construction	Y	WCX M5 AT	A Community and Social Management Plan will be prepared in consultation with relevant councils and be lodged on or before July 2017.
B66	(a)	identification of the social impacts of the SSI, including cumulative impacts resulting from the various stages of the SSI (including construction and operation) in directly affected precincts including –												
B66	(a)	(i) a refined precinct-based spatial analysis based on representative local communities and stakeholders impacted by the SSI,												
B66	(a)	(ii) at what stage the identified impact is likely to occur												
B66	(a)	(iii) identification of stakeholders and communities directly affected by each identified impact												
B66	(a)	(iv) assessment of the identified social impacts including type, probability and consequence												
B66	(a)	(v) details of management and mitigation measures, including responsibilities for the implementation of each measure, and an assessment of the likely effectiveness of the measures												
B66	(a)	(vi) identification of access and connectivity enhancements or new provisions to assist in mitigating community cohesion impacts directly resulting from the SSI including, but not necessarily limited to, community cohesion, public transport and social facility accessibility, connectivity and accessibility to goods and services,												
B66	(a)	(vii) mechanisms for monitoring social impacts and reviewing the effectiveness of mitigation measures												
B66	(a)	(viii) mechanisms for the reporting of social impacts during construction and operation of the SSI, and												
B66	(a)	mechanisms for ongoing consultation with communities and key stakeholders; and												
B66	(b)	a Community Cohesion Program to enhance community cohesion in precincts directly affected by the SSI through initiatives including, but not limited to - (i) enhancement of open space and recreation areas, (ii) active community involvement and engagement, (iii) provision or facilitation of cycling facilities within Camdenville Park, in consultation with the relevant council, (iv) support of community initiatives and programs, and (v) provision of grants to local community groups.											(iii) CDS-JV	



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B66		The Proponent must maintain and implement the Community and Social Management Plan throughout construction and for the first three years of operation of the SSI.												
B67		The Proponent must prepare a Residual Land Management Plan in consultation with the relevant councils. The Residual Land Management Plan must be submitted to the Secretary at least 12 months prior to the commencement of operation of the SSI. The Residual Land Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Prior to Operation	N	WCX M5 AT CDS-JV	A Residual Land Management Plan will be prepared in consultation with relevant councils, and will be lodged prior to the commencement of operation.
B67	(a)	identification and illustration on a map, of all residual land following construction of the SSI, including the physical location, land use characteristics, size and adjacent land uses;												
B67	(b)	identification of proposed uses for the each piece of residual land with consideration given to the provision of additional community uses, public recreation uses and/or affordable or social housing and the justification for the uses chosen;												
B67	(c)	time frames for implementing the various components of the Residual Management Plan												
B68		Residual land that is to be used for a public use and/or transferred to a public authority is to be in a condition suitable for the end use that does not incur additional cost to the public authority to reasonably rehabilitate or remediate the land for the future development identified in the Residual Land Management Plan	N	N	N	Y	Y	Y	Y	Y	Construction Operation	N	WCX M5 AT	This condition is noted by CDS-JV and will be considered during development of the Residual Land Management Plan.
B69		The Proponent must ensure that all residual land set aside for open space uses in accordance with condition B67 be available to the relevant council within 12 months of the completion of construction, unless otherwise agreed to by the Secretary	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT	This condition is noted by CDS-JV and will be considered during development of the Residual Land Management Plan.
B70		Prior to operations, the Proponent must assist the City of Sydney Council to update and amend the Sydney Park Plan of Management to reflect the changes to the park as a result of the project. This must include investigations into enhancing Sydney Park through maximising the open space area at the eastern edge of Sydney Park, such as future integration of privately owned land along the Euston Road frontage	N	N	N	N	N	N	N	N	Prior to Operation	N	WCX M5 AT	This condition is noted. The Proponent will assist in the update of the Sydney Park Plan of Management prior to operations.
B71		The Canterbury Golf Course golf ball deflection fence must meet the height and width requirements of Canterbury Council. Property adjustments at the golf course must not introduce additional ongoing maintenance requirements for Canterbury Council	N	N	N	Y	N	N	N	N	Construction Operation	N	WCX M5 AT RMS CDS-JV	CDS-JV notes this condition and will consult with Canterbury Council in regards to the design of the fence.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
B72		The Proponent must design and construct the SSI with the objective of minimising impacts to, and interference with, third party property and infrastructure and that such infrastructure and property is protected during construction and operation. Any damage caused to property as a result of the SSI must be rectified or the landowner compensated, within a timeframe defined in the Construction Environmental Management Plan	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Impacts to third party infrastructure will be avoided during construction of the SSI. Any damage or removal of property will be replaced or repaired, or the landowner compensated within a reasonable timeframe. Pre-construction dilapidation surveys are being undertaken in accordance with CoA B58 and subsequent post-construction surveys will be undertaken to assess any damage. Complaints regarding property damage will be managed in accordance with the Construction Complaints Management System and the Community Communication Strategy (M5N-CS-PLN-PWD-0008).
B73		The Proponent must construct and operate the SSI with the objective of minimising light spillage to residential properties and be generally consistent with the requirements of Australian Standard 4282-1997 Control of the obtrusive effects of outdoor lighting. Notwithstanding, the Proponent must provide mitigation measures to manage any residual night lighting impacts to protect properties adjoining or adjacent to the project, in consultation with affected landowners	Y	Y	Y	Y	Y	Y	Y	Y	Construction Operation	N	CDS-JV	Light spillage will be minimised and generally consistent with AS 4282-1997 'Control of the obtrusive effects of outdoor lighting'. This construction component of this condition is addressed in Section 6.12 and Appendix B of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). The operational component of this condition is being addressed through detailed design for the operational facilities.
B74		The SSI must be designed and constructed to achieve an excellent 'Design' and 'As built' rating under the Infrastructure Sustainability Council of Australia infrastructure rating tool.	Y	Y	Y	Y	Y	Y	Y	Y	Construction Operation	N	CDS-JV	CDS-JV are progressing design and construction of the project with the aim to achieve an excellent 'design' and 'as-built' rating under ISCA. The collation of information to meet the requirements in the Project Delivery Phase Sustainability Plan will continue through the duration of the construction of the project.
B75		Opportunities to reduce operational greenhouse gas emissions must be investigated during detailed design. The sustainability initiatives identified must be regularly reviewed, updated and implemented throughout the design development and construction phase, and annually during the operational phases.	N	N	N	Y	Y	Y	Y	Y	Design Construction	N	CDS-JV	Opportunities to reduce the operational greenhouse gas emissions have continually been identified and investigated and are being identified through the detailed design process. The project initiatives register will be regularly reviewed and updated following workshops, meetings, training and awareness campaigns to maintain an accurate status of sustainability initiatives.
C1		Prior to the commencement of construction, or as otherwise agreed by the Secretary, the Proponent must prepare and implement a Community Communication Strategy. The Community Communication Strategy must be submitted to the Secretary for approval. The Community Communication Strategy must provide mechanisms to facilitate communication between the Proponent (and its contractor(s)), the Environmental Representative (refer condition D1), the relevant council(s) and community stakeholders (particularly adjoining landowners) on the design and construction environmental management of the SSI. The Community Communication Strategy must include, but not be limited to	N	N	N	Y	Y	Y	Y	Y	Pre-Construction	Y	CDS-JV	A Community Communication Strategy (M5N-CS-PLN-PWD-0008) was submitted to the Secretary on 13 May 2016 for approval. DPE approved the Strategy on 27/07/16.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
C1	(a)	identification of stakeholders to be consulted as part of the Community Communication Strategy, including affected and adjoining landowners, key community and business groups, and community and social service organisations												
C1	(b)	procedures and mechanisms for the regular distribution of accessible information to community stakeholders on construction progress and matters associated with environmental management, including provision of information in appropriate community languages;												
C1	(c)	the formation of community-based forums that focus on key environmental management issues for the SSI. The Community Communication Strategy must provide detail on the structure, scope, objectives and frequency of the community-based forums;												
C1	(d)	procedures and mechanisms through which the community stakeholders can discuss or provide feedback to the Proponent and/or Environmental Representative in relation to the environmental management and delivery of the SSI;												
C1	(e)	procedures and mechanisms through which the Proponent can respond to enquiries or feedback from the community stakeholders in relation to the environmental management and delivery of the SSI;												
C1	(f)	procedures and mechanisms that would be implemented to resolve issues/disputes that may arise between parties on the matters relating to environmental management and the delivery of the SSI. This may include the use of a suitably qualified and experienced independent mediator; and												
C1	(g)	procedures and mechanisms to manage the ongoing provision of services for the WestConnex Acquisition Assistance Line, as required by condition C2, and procedures for the notification of the contact details for this assistance line to relocated persons												
C1		Issues that must be addressed through the Community Communication Strategy include (but are not limited to):												
C1	(a)	Traffic management (including property access, pedestrian access);												
C1	(b)	Air quality												
C1	(c)	Heritage matters												
C1	(d)	Landscaping and urban design matters												
C1	(e)	Construction staging, hours and activities												
C1	(f)	Noise, vibration mitigation and management, and												
C1	(g)	Water quality, hydrology and flooding matters												
C1		The Proponent must maintain and implement the Community Communication Strategy throughout construction of the SSI.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
C2		<p>The Proponent must maintain and operate a toll-free WestConnex Acquisition Assistance Line for a period of up to six months following completion of the final acquisition required for the SSI, unless otherwise agreed by the Secretary. The WestConnex Acquisition Assistance Line must provide an ongoing dispute resolution, counselling program and contact information to relevant services for all relocated persons. The WestConnex Acquisition Assistance Line must also provide first language support for households with English as a second language.</p> <p>The management of the assistance line is to be outlined within the Community Communication Strategy as required by condition C1 and is to be maintained and operated separately from the standard complaints and enquiries procedure.</p> <p>The Proponent must provide all relevant contact details for the WestConnex Acquisition Assistance Line to relocated persons prior to the commencement of construction.</p>	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	WCX M5 AT	<p>The services available to support residents who are being relocated as a result of property acquisition include:</p> <ul style="list-style-type: none"> • The WestConnex Assist counselling service - 'Converge' – which is the counselling service provided by WCX M5 AT Pty Ltd. It is a free, independent and confidential counselling service and is still available for use for relocated persons • Provision of an independent service to vulnerable households to assist with their relocation • Community relations support to respond to community issues, concerns and requests and to offer a translation service to households for whom English is a second language • RMS have contacted residential and commercial tenants who are currently renting properties to be acquired for the project, to discuss timeframes for acquisition and compensation (where applicable). • Residents who are having their properties acquired or are relocating due the New M5 project (e.g. tenants) have been advised to contact WestConnex directly to discuss available support services.
C3		<p>Prior to the commencement of site establishment works, or as otherwise agreed by the Secretary, the Proponent must ensure that the following are available for community enquiries and complaints for the duration of construction:</p>	Y	Y	Y	Y	Y	Y	Y	Y	Pre-establishment	N	CDS-JV WCX M5 AT	<p>WCX M5 AT established the community communications information for complaints and enquiries during the preparation of the Environmental Impact Statement for the Project, fulfilling the requirements of this condition. These same consultation mechanisms are being utilised by CDS-JV during the pre-construction and construction phases of the project to ensure continuity of contact information for the community and stakeholders.</p> <p>The telephone number (1800 660 248), the postal address and the email address have been published in newspapers during pre-construction phase.</p> <p>The information is available on the project website, being: www.westconnex.com.au http://www.westconnex.com.au/explore_the_route/stage_2/new_m5_resources.htm</p>
C3	(a)	a toll-free 24 hour telephone number(s) on which complaints and enquiries about the SSI may be registered;												
C3	(b)	a postal address to which written complaints and enquires may be sent;												
C3	(c)	an email address to which electronic complaints and enquiries may be transmitted;												
C3	(d)	a mediation system for complaints unable to be resolved; and												
C3	(e)	a mechanism for community members to make enquiries in common community languages of the area												
C3		<p>The telephone number, the postal address and the email address must be published in newspaper(s) circulating in the local area including in newspapers of culturally and linguistically diverse communities affected by the SSI prior to the commencement of construction and prior to the commencement of operation. This information must also be provided on the website (or dedicated pages) required by this approval and available in common community languages.</p>												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
C4		Prior to the commencement of site establishment works, or as otherwise agreed by the Secretary, the Proponent must prepare and implement a Construction Complaints Management System consistent with AS/NZS 10002:2014 Guidelines for Complaint management in Organisations and maintain the Construction Complaints Management System for the duration of construction and up to 12 months following completion of construction of the SSI. Information on all complaints received, including the means by which they were addressed and whether resolution was reached, with or without mediation, must be maintained in a complaints register and included in the construction compliance reports required by this approval. The information contained within the Construction Complaints Management System must be made available to the Secretary on request.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction Operation	N	CDS-JV	WCX M5 AT established the complaints management system to comply with this condition during the preparation of the Environmental Impact Statement for the Project, fulfilling the requirements of this condition. This same consultation manager system is being utilised by CDS-JV during the construction phase of the project to ensure consistency in reporting of enquiries and complaints.
C5		Prior to the commencement of site establishment works, or as otherwise agreed by the Secretary, the Proponent must establish and maintain a new website, or dedicated pages within an existing website, for the provision of electronic information associated with the SSI, for the duration of construction and for 12 months following commencement of operation of the SSI. The Proponent must, subject to confidentiality, publish and maintain up-to-date information on the website or dedicated pages including, but not limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction Operation	N	WCX M5 AT CDS-JV	The website for the Project was established by SMC during the preparation of the Environmental Impact Statement, and will be maintained through the construction phase of the project. CDS-JV will provide relevant project information to be uploaded to the website. The website is: www.westconnex.com.au Further detail of documentation for the new M5 Project can be found at: http://www.westconnex.com.au/explore_the_route/stage_2/new_m5_resources.html
C5	(a)	Information on the current implementation status of the SSI												
C5	(b)	a copy of the documents referred to in condition A2, and any documentation supporting modifications to this approval that may be granted from time to time												
C5	(c)	a copy of this approval and any future modification to this approval												
C5	(d)	a copy of each relevant environmental approval, licence or permit required and obtained in relation to the SSI												
C5	(e)	a copy of each current report, plan, or other document required under this approval												
C5	(f)	the outcomes of compliance tracking in accordance with condition A14 of this approval												
C5	(g)	details of contact point(s) to which community complaints and enquiries may be directed, including a telephone number, a postal address and an email address; and												
C5	(h)	information on how to receive important information in the common community languages of the area												
D1		Prior to the commencement of construction of the SSI, or as otherwise agreed by the Secretary, the Proponent must appoint a suitably qualified and experienced Environmental Representative(s) that is independent of the design and construction personnel, and that has been approved by the Secretary. The Proponent must employ the Environmental Representative(s) for the duration of construction, or as otherwise agreed by the Secretary. The Environment Representative(s) must:	N	N	N	Y	Y	Y	Y	Y	Pre-construction	Y	CDS-JV WCX M5 AT	The nominated Environmental Representative (ER) for the project, Steve Fermio of Wolf Peak (28/04/2016) was approved by DPE on 31/05/2016.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D1	(a)	be the principal point of advice in relation to the environmental performance of the SSI;												
D1	(b)	monitor the implementation of environmental management plans and monitoring programs required under this approval and advise the Proponent upon the achievement of these plans/programs;												
D1	(c)	have responsibility for considering, and advising the Proponent on, matters specified in the conditions of this approval, and other licences and approvals related to the environmental performance and impacts of the SSI;												
D1	(d)	ensure that environmental auditing is undertaken (but not undertake the audit) in accordance with the Proponent's Environmental Management System(s);												
D1	(e)	be given the authority to approve/reject minor amendments to the Construction Environment Management Plan. What constitutes a "minor" amendment must be clearly explained in the Construction Environment Management Plan;												
D1	(f)	be given the authority and independence to require reasonable steps be taken to avoid or minimise unintended or adverse environmental impacts; and												
D1	(g)	be consulted in responding to the community concerning the environmental performance of the SSI where the resolution of points of conflict between the Proponent and the community is required.												
D2		The Environmental Representative must prepare and submit to the Secretary a monthly report on the Environmental Representative's actions and decisions on matters specified in condition D1 for the preceding month. The reports must be submitted within seven days for the end of each month for the duration of construction of the SSI, or as otherwise agreed by the Secretary. Notwithstanding, the Environmental Representative must be given the independence to report to the Secretary at any time and/or at the request of the Secretary.	N	N	N	Y	Y	Y	Y	Y	Construction	N	CDS-JV	The ER has commenced monthly reporting for construction.
D3		Soil and water management measures consistent with Managing Urban Stormwater - Soils and Construction Vols 1 and 2, 4th Edition (Landcom, 2004) must be employed during the construction of the SSI to minimise soil erosion and the discharge of sediment and other pollutants to land and/or waters. Where available and practicable, and of appropriate chemical and biological quality, stormwater, recycled water or other water sources must be used in preference to potable water for construction activities, including dust control.	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Erosion, sedimentation and drainage controls will be implemented as per Site Environmental Plans (or erosion and sediment control plans), including temporary sediment basins, temporary water treatment plants, sediment fencing, check dams, temporary ground stabilisation, diversion berms or site regrading. These controls will be consistent with Managing Urban Stormwater – Soils and Construction Vols 1 and 2, 4th Edition (the Blue Book) (Landcom, 2004). Where available and practicable, and of appropriate chemical and biological quality, collected water will be reused onsite, eg for dust suppression. Additional opportunities for reusing water onsite or for construction will be investigated and implemented where feasible and reasonable. This condition is included in the Construction Soil and Water Management Plan (M5N-ES-PLN-PWD-0005) and the Water reuse Strategy (M5N-ES-PLN-PWD-0035).
D4		The Proponent must ensure any siphonic based water management system implemented during construction is removed and, where applicable, replaced with an adequate permanent drainage system.	N	N	N	Y	Y	Y	Y	Y	Construction	N	CDS-JV	This condition and measure is incorporated into the Construction Soil and Water Management Plan (M5N-ES-PLN-PWD-0005). Current plans do not require any siphonic based water management systems.

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D5		The Proponent must immediately notify DPI (Water) of any groundwater bores removed or damaged during construction and operation of the SSI. In the event that a groundwater bore is removed or damaged, the Proponent must repair or replace the bore (unless otherwise advised by DPI (Water)), as applicable within a timeframe agreed to by DPI (Water).	Y	Y	Y	Y	Y	Y	Y	Y	Construction Operation	N	CDS-JV WCX M5 AT	CDS-JV will immediately notify DPI Water if any groundwater bores are removed or damaged over the course of the works. Unless otherwise advised by DPI Water any damage or removal of groundwater bores will be replaced or repaired or the landowner compensated within a reasonable timeframe.
D6		A geotechnical model of representative geological and groundwater conditions must be prepared prior to excavation and tunnelling in subject area(s) to identify geological structures and groundwater features. This model must include details of proposed excavations and tunnels, construction staging, and identify surface and sub-surface structures and infrastructure which may be impacted by the SSI, including the specific attributes of those structures. The Proponent must use this model to assess the predicted settlement, ground movement, stress redistribution and horizontal strain profiles caused by excavation and tunnelling on adjacent property and infrastructure.	N	N	N	Y	Y	Y	Y	Y	Prior to excavation	N	CDS-JV	The geotechnical model has been prepared prior to excavation and tunnelling in the subject areas. This CoA is addressed in the Geotechnical Interpretive Report (M5N-GOL-TER-100-200-GT-1505). The Report details excavation and tunnelling activities and assesses the geotechnical impacts of these activities.
D7		The Proponent must undertake a review of property and infrastructure at risk from damage to determine appropriate settlement criteria to prevent damage, prior to commencement of construction activities that may pose a settlement risk.	N	N	N	N	N	N	Y	N	Prior to tunnelling	N	CDS-JV	The Ground Movement Assessment Report will fulfil this condition and is being prepared prior to finalising detailed design to enable feedback into the design. This is being undertaken prior to construction that may influence ground settlement.
D8		Should the geotechnical model in condition D6 identify exceedances of the criteria established in condition D7 or in Table 1 (whichever is the lower), the Proponent must identify and implement mitigation measures such as appropriate support and stabilisation structures in consultation with the relevant land and/or infrastructure owners prior to the commencement of construction to ensure where possible that underground services, infrastructure and adjacent buildings will not experience settlements exceeding the criteria.	N	N	N	N	N	N	Y	N	Prior to tunnelling	N	CDS-JV	Measures will be implemented if exceedances are identified from the geotechnical model required as per condition D8. Where necessary CDS-JV will provide the predicted settlement impact assessment to the appropriate asset owner, and negotiate and agree to acceptable limits of settlement. Where appropriate, instrumentation and monitoring will be used to ensure no exceedances of the agreed criteria.
D8		Table 1 - Settlement Criteria (refer sheet 2)												
D8		The above criteria do not remove any responsibility from the Proponent for the protection of existing structures or for rectifying any damage resulting from the SSI												
D9		Settlement criteria for individual utility structures and infrastructure must be determined in consultation with the relevant authorities prior to the commencement of any construction potentially affecting the individual utility structure or infrastructure.	Y	Y	Y	Y	Y	Y	Y	Y	Prior to works affecting utilities/infrastructure	N	CDS-JV	Settlement criteria will be determined in consultation with the relevant authorities and reported in the Ground Movement Design Report. The Ground Movement Design Report will inform detailed design for construction activities that have the potential to affect individual utility structure or infrastructure.
D10		A detailed land use survey must be undertaken to confirm sensitive receivers (including critical working areas such as operating theatres and precision laboratories) potentially exposed to construction vibration, construction ground-borne noise and operational noise. The survey may be undertaken on a progressive basis but must be undertaken in any one area prior to the commencement of construction works which generate construction vibration or ground-borne noise in that area. The results of the survey must be included in the (or an updated) Construction Noise and Vibration Management Plan as required by condition D68(b)	Y	Y	Y	N	N	N	N	N	Pre-construction	N	CDS-JV	CDS-JV has engaged the noise and vibration specialists, Renzo Tonin & Associates, who have prepared a detailed land use survey. The results of the survey are provided as Appendix B of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003)



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D11		Prior to construction, properties that are at risk from construction vibration must be notified and incorporated into the Construction Noise and Vibration Management Plan as required by condition D68(b).	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	CDS-JV	CDS-JV has engaged the noise and vibration specialists, Renzo Tonin & Associates, to assess the vibration impacts of the project. This requirement has been provided in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003). Notification arrangements are outlined in the Community Communication Strategy (M5N-CS-PLN-PWD-0008)
D12		Construction activities associated with the SSI must be undertaken during the following standard construction hours:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	Except as permitted by the conditions of this approval or an EPL, works will be restricted to the nominated timeframes. This is addressed in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).
D12	(a)	7:00 am to 6:00 pm Mondays to Fridays, inclusive												
D12	(b)	8:00am to 1:00pm Saturdays; and												
D12	(c)	at no time on Sundays or public holidays												
D13		Notwithstanding condition D12, tunnelling may be undertaken 24 hours, seven days per week. Other activities associated with tunnelling (such as spoil haulage if approved under the Spoil Management Plan, deliveries, work area establishment, temporary road and intersection modifications, roads/cut-and-cover/dive structures and approach roads and ramps, excavation and ground support, civil, mechanical, and electrical, and ventilation facilities construction) may be undertaken outside of the hours specified in condition D12 where allowed in accordance with condition D15.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	The allowance for 24 hour operations of tunnelling activities is described in Section 4.1.1 and 4.1.2 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003). Tunnelling and tunnel support activities are approved to be conducted 24 hours, 7 days per week under the project EPLs (EPL 20772 & EPL 4627).
D14		Except as permitted by an EPL, activities resulting in impulsive or tonal noise emissions must only be undertaken:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	Except as permitted by the conditions of this approval or an EPL, works will be restricted to the nominated timeframes. This is addressed in Section 4.1.3 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003), and the Out of Hours Works Protocol (Appendix F to the Construction Noise and Vibration Management Plan).
	(a)	between the hours of 8:00 am to 6:00 pm Monday to Friday												
	(b)	between the hours of 8:00am to 1:00 pm Saturday; and												
	(c)	in continuous blocks not exceeding three hours each with a minimum respite from those activities and works of not less than one hour between each block For the purposes of this condition, 'continuous' includes any period during which there is less than a one hour respite between ceasing and recommencing any of the work the subject of this condition.												
D15		Notwithstanding conditions D12 and D14, construction works associated with the SSI may be undertaken outside the hours specified under those conditions in the following circumstances:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	This requirement is addressed in Section 4.1.4 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003), and the Out of Hours Works Protocol (Appendix E to the Construction Noise and Vibration Management Plan).
D15	(a)	construction works that cause LAeq (15 minute) noise levels that are:												
D15	(a)	(i) No more than 5 dB(A) above rating background level at any residence in accordance with the Interim Construction Noise guideline (DECC, 2009), and												
D15	(a)	(ii) no more than the noise management levels specified in Table 3 of the Interim Construction Noise Guideline (DECC, 2009) at other sensitive land uses, and												
D15	(a)	(iii) continuous or impulsive vibration values, measured at the most affected residence are no more than those for human exposure to vibration, specified in table 2.2 of Assessing vibration: a technical guideline (DEC, 2006), and												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D15	(a)	intermittent vibration values measured at the most affected residence are no more than those for human exposure to vibration, specified in Table 2.4 of Assessing vibration: a technical guideline (DEC, 2006); or												
D15	(b)	where a negotiated agreement has been reached with affected receivers, where the prescribed noise and/or vibration levels cannot be achieved; or												
D15	(c)	for the delivery of materials required by the police or other authorities for safety reasons; or												
D15	(d)	where it is required in an emergency to avoid the loss of lives, property and/or to prevent environmental harm; or												
D15	(e)	construction works approved through an Out-Of-Hours Work Protocol prepared as part of the Construction Noise and Vibration Management Plan required by condition D68(b), provided the relevant council, local residents and other affected stakeholders and sensitive receivers are informed of the timing and duration at least five days and no more than 14 days prior to the commencement of the works; or												
D15	(f)	construction works approved through an EPL.												
D16		The Proponent must implement all reasonable and feasible noise mitigation measures with the aim of achieving the following construction noise management levels and vibration criteria:	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	CDS-JV	Mitigation measures are provided in the Construction Noise and Vibration Management Plan (CNVMP; M5N-ES-PLN-PWD-0003). Noise management levels and vibration criteria are set out in the CNVMP and are in accordance with the specified guidelines/standards. The CNVMP also summarises the outcomes of the Construction Noise and Vibration Impact Statements (Appendix D) for the works which include tailored mitigation measures based on the different works packages and receiving catchments. The mitigation measures contained in the Construction Noise and Vibration Management Plan and the Construction Noise and Vibration Impact Statements will be implemented on site as required and where reasonable and feasible.
D16	(a)	construction noise management levels established using the Interim Construction Noise Guideline (DECC, 2009);												
D16	(b)	vibration criteria established using the Assessing vibration: a technical guideline (DEC, 2006) (for human exposure);												
D16	(c)	Standard AS 2187.2- 2006 Explosives- Storage and Use- Use of Explosives												
D16	(d)	BS 7385 Part 2-1993 "Evaluation and measurement for vibration in buildings Part 2" as applicable to Australian conditions; and												
D16	(e)	the vibration limits set out in the German Standard DIN 4150-3: Structural Vibration effects of vibration on structures (for structural damage).												
D16		Any construction activities identified as exceeding the construction noise management levels and/or vibration criteria must be managed in accordance with the Construction Noise and Vibration Management Plan required by condition D68(b).												
D16		<i>Note: The Interim Construction Noise Guideline identifies 'particularly annoying' activities that require the addition</i>												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
		of 5 dB(A) to the predicted level before comparing to the construction NML.												
D17	(a) (b)	Feasible and reasonable noise mitigation measures should be applied to construction activities when the following residential ground-borne noise levels are exceeded: (a) evening (6:00 pm to 10:00 pm)- internal LAeq(15 minute): 40 dB(A); and (b) night (10:00pm to 7:00am)- internal LAeq(15 minute): 35 dB(A). The mitigation measures should be outlined in the Construction Noise and Vibration Management Plan, including the Out-of-Hours Work Protocol, required by condition D68(b).	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Mitigation measures will be implemented where ground-borne noise levels exceed the nominated levels. These measures are provided in Section 6 of the Construction Noise and Vibration Management Plan (CNVMP; M5N-ES-PLN-PWD-0003) and additional specific mitigation measures are provided in the CNVIS as described under Section 5.1 and summarised in Appendix D. A CNVIS has been prepared for tunnelling works (summarised in Appendix D.7 of the CNVMP) which outlines feasible and reasonable mitigation measures to be applied to meet the criteria for ground borne noise.
D18		Wherever practical, piling activities that affect sensitive receivers must be undertaken using quieter alternative methods than impact or percussion piling, such as bored piles or vibrated piles.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	CDS-JV will consider alternative work methods, including alternative piling methods, where activities may affect sensitive receivers. This requirement is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).
D19		The Proponent must implement operational noise mitigation measures (such as noise barriers or at-property architectural treatments) in areas where the documents referred to in conditions A2(b) and A2(c) have identified the receivers would be subject to construction noise impacts and in areas where existing noise barriers are to be altered or removed prior to commencement of construction, where feasible and reasonable. Where this is not feasible and reasonable, the Proponent must submit to the Secretary for approval a report providing justification as to why along with details of the temporary measures that would be implemented to reduce construction noise impacts until such time that the operational noise mitigation measures are implemented. The report must be provided to the Secretary prior to the commencement of construction works which would affect the identified receivers. Nothing in this condition prevents the Proponent from submitting separate reports for separate areas of construction.	N	N	N	Y	Y	Y	Y	Y	Construction	N	CDS-JV	CDS-JV will implement operational noise mitigation measures early in the construction program, where possible. This requirement is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003) as well as in the CNVISs. Where this cannot be implemented, a report stating why and the temporary measures to be used, will be provided to DP&E prior to commencement of the relevant construction works.
D20	(a) (a) (a)	The Proponent must develop and implement a Temporary Noise Barrier Strategy which includes: (a) Identification and confirmation of all temporary noise barriers including - (i) the provision of a temporary noise barrier on the northern side of the Kingsgrove North construction compound to provide noise mitigation to highly affected residents at a level greater than that identified in the documents referred to in condition A2(b), (ii) consideration of the installation of temporary noise barriers on the southern and northern side of the M5 East Motorway during the relocation of the existing permanent noise barriers (or detail on why these noise barriers are not considered feasible and reasonable),	Y	Y	N	Y	Y	Y	N	Y	Pre-construction, construction	Y	CDS-JV	The Temporary Noise Barrier Strategy is being staged and submitted to DPE as relevant to each stage of the project, and is therefore being prepared and submitted for approval as follows: - A Temporary Noise Barrier Strategy for the Kingsgrove construction compound sites (C1-C3) has been approved (23/06/2016) for Stage 1(a), which specifically addresses D20(a)(i & ii); - A Temporary Noise Barrier Strategy for SPI construction compound sites (C8-C11) has been approved (16/09/2016) for Stage 2(d), which addresses D20(a)(iv) in part; - Temporary Noise Barrier Strategy for the Bexley sites (C4-C6) which addresses D20(a)(iv) in part, has been approved subject to conditions on 23/11/2016; - Temporary Noise Barrier Strategy for the Arncliffe site (C7), which addresses D20(a)(iv) in part, has been submitted for approval;



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D20	(a)	(iii) consideration of the installation of temporary noise barriers along Campbell Road, Campbell Street and Euston Road (or detail on why these noise barriers are not considered feasible and reasonable), and												- Temporary Noise Barrier Strategy for Campbell Road and Campbell Street, which addresses D20(a)(iii) in part has been submitted for approval; - Consideration of noise barriers along Euston Road to address the remainder of D20(a)(iii) will be provided in a separate document to be submitted prior to commencement of construction works at this location (Stage 4). This is expected to be December 2016.
D20	(a)	temporary noise barriers around construction compounds;												
D20	(b)	the consultation and decision-making process for all temporary noise barriers; and												
D20	(c)	an acoustic report detailing the final barrier heights, material analysis and predicted benefits												
D20		The temporary barrier options must be developed in consultation with the landowners adjacent to the barrier locations prior to the adoption of a final design.												
D20		The Temporary Noise Barrier Strategy must be approved by the Secretary prior to site establishment works or construction works at the Kingsgrove North construction compound, the permanent noise barriers on the northern and southern side of the MS East Motorway are removed, and/or road widening works are undertaken along Campbell Road, Campbell Street or Euston Road.												
D21		All acoustic sheds and non-acoustic sheds must be erected at construction ancillary facilities as soon as site establishment works at the facilities are completed and prior to undertaking any works or activities which are required to be conducted within the sheds.	N	N	N	Y	Y	Y	Y	Y	Pre-construction	N	CDS-JV	The approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) addresses this condition. Acoustic sheds have commenced construction at the SPI tunnelling construction compound and the Bexley North construction compound. CDS-JV are awaiting the outcome of a modification that is currently being sought in regards to this condition.
D22		The Proponent must conduct vibration testing prior to commencing vibration generating activities that have the potential to impact on heritage items and vibration monitoring during initial vibration generating activities to identify minimum working distances to retained heritage items to prevent cosmetic damage to these items. In the event that the vibration testing and monitoring shows that the preferred values for vibration are likely to be exceeded, the Proponent must review the construction methodology and, if necessary, implement additional feasible and reasonable mitigation measures, unless otherwise agreed to by the Secretary. Vibration monitoring must be undertaken where structures are identified to be within safe working distances of vibration generating equipment activities	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Requirements for assessment and monitoring of vibration are identified in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003) and the relevant CNVIS as described in Sections 5.1 and 5.2 of the CNVMP. If vibration intensive works are required within the safe working distances, vibration monitoring or attended vibration trials will be undertaken at the outset of these works to ensure that levels are within relevant criteria.
D23		The Proponent must undertake noise monitoring during initial high noise generating activities (such as piling, rock hammering, jack hammering) to accurately establish the LAeq to LA1(1 minute) differential and confirm the number of sensitive receivers which may experience sleep disturbance as a result of construction of the SSI during the evening and night-time periods. Management measures must be employed to minimise sleep disturbance impacts in accordance with the Construction Noise and Vibration Management Plan required by condition D68(b).	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Requirements for assessment and monitoring of night-time high noise generating activities are identified in Sections 4.2.3 and 4.2.4 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003). Recommended management measures are also identified in Section 6.2 of the CNVMP to minimise sleep disturbance impacts



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D24		The Proponent must consult with potentially-affected community, religious, educational institutions and vibration-sensitive business and critical working areas (such as theatres, laboratories and operating theatres) to ensure that, where feasible and reasonable, noise generating construction works in the vicinity of the affected receivers are not timetabled during sensitive periods, unless other reasonable arrangements to the affected institutions are made at no cost to the affected institution. Consultation must be undertaken at least five days prior to undertaking noise generating construction works that would impact on the potentially affected vibration-sensitive receivers.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Community consultation prior to and during the construction activities will be undertaken in accordance with the Community Communication Strategy (M5N-CS-PLN-PWD-0008). Key stakeholders required by this condition are identified in this Strategy. Where feasible and reasonable, noise-generating construction works would be avoided during sensitive periods in the vicinity of the receiver. These requirements are incorporated into Section 6 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003) and the Community Communication Strategy (M5N-CS-PLN-PWD-0008).
D25		During construction, proponents of other construction works in the vicinity of the SSI must be consulted and reasonable steps taken to coordinate works to minimise impacts on, and maximise respite for, affected sensitive receivers.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Where applicable, proponents of other construction works in the vicinity of the SSI will be consulted and reasonable steps would be undertaken to minimise impacts on sensitive receivers. This requirement is incorporated into Section 6 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).
D26		The Proponent is to ensure that construction vehicle contractors operate so as to minimise any sleep disturbance impacts. Measures that could be used include toolbox talks, contracts that include provisions to deal with unsatisfactory noise performance for the vehicle and/or the operator, and specifying non-tonal movement alarms in place of reversing beepers or alternatives such as reversing cameras and proximity alarms, or a combination of these, where tonal alarms are not mandated by legislation.	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Recommended management measures to minimise sleep disturbance are identified in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003) to minimise sleep disturbance impacts.
D27		Use of compression brakes must not be permitted for construction vehicles associated with the SSI during construction, unless in an emergency situation	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Compression brakes will not be used unless required in an emergency. This is addressed in Section 6 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).
D28		Should blasting be required, the Proponent must prepare a Blast Management Strategy in consultation with the EPA and submit the Blast Management Strategy to the Secretary prior to any blasting. The Blast Management Strategy must demonstrate that all blasting and associated activities will be undertaken in a manner that will not generate unacceptable noise and vibration impacts or pose a significant risk impact to residences and sensitive receptors. The Blast Management Strategy must also address the principles outlined in Hazardous Industry Planning Advisory Paper No 6: Hazard Analysis (Department of Planning, January 2011) and Assessment Guideline: Multi-Level Risk Assessment (Department of Planning and Infrastructure, May 2011) for the handling and storage of hazardous materials. Issues to be considered in the Blast Management Strategy must include, but not be limited to:	N	N	N	N	N	N	Y	N	Prior to blasting	N	CDS-JV	Blasting is proposed to be undertaken during Stage 3 activities from mid 2017 for the project. A Blast Management Strategy is being prepared in consultation with the EPA to comply with this condition, and is expected to be submitted in early 2017.
D28	(a)	details of blasting to be performed, including location, method and justification of the need to blast;												
D28	(b)	identification of any potentially affected noise and vibration sensitive sites including heritage buildings and utilities;												
D28	(c)	establishment of appropriate criteria for blast overpressure and ground vibration levels at each category of noise sensitive site;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D28	(d)	details of the storage and handling arrangements for explosive materials and the proposed transport of those materials to the construction site;												
D28	(e)	identification of hazardous situations that may arise from the storage and handling of explosives, the blasting process and recovery of the blast site after detonation of the explosives;												
D28	(f)	determination of potential noise and vibration and risk impacts from blasting and appropriate monitoring and best management practices to minimise and manage any blasting impacts and assess compliance with conditions D34 and D35; and												
D28	(g)	community consultation procedures.												
D29		The vibration levels for blasting activities, including both above ground and underground work, must meet the requirements of conditions D34 and D35.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D30		Blasts must be limited to an average of one single detonation in any one day, per sensitive receiver, and a maximum of six per week per sensitive receiver, unless otherwise agreed by the EPA through consultation on the Blast Management Strategy.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D30		<i>Note: For the purposes of this condition a single detonation may involve a number of individual blasts fired in quick succession in a discrete area.</i>												
D31		For any section of tunnel construction where blasting is proposed, a series of initial trials at reduced scale must be conducted prior to production blasting to determine site-specific blast response characteristics and to define allowable blast sizes to meet the airblast overpressure and ground vibration limits in conditions D34 and D35.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D32		Blasting associated with the project must only be undertaken during the following hours:	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D32	(a)	9:00 am to 5:00 pm, Monday to Friday, inclusive;												
D32	(b)	9:00 am to 1:00 pm Saturday; and												
D32	(c)	at no time on Sunday or on a public holiday,												
D32		or as otherwise allowed for by the EPA and outlined in the Blast Management Strategy.												
D32		This condition does not apply in the event of a direction from police or other relevant authority for safety or emergency reasons to avoid loss of life, property loss and/or to prevent environmental harm.												
D33		Where vibration levels generated by blasting exceed the acceptable vibration dose values, feasible and reasonable mitigation measures must be considered and implemented.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D34		Airblast overpressure generated by blasting associated with the SSI must not exceed the criteria specified in Table 2 when measured at the most affected residence or other sensitive receiver.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D34		Table 2 - Airblast Overpressure Criteria (refer sheet 2)												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D35		Ground vibration generated by blasting associated with the SSI must be limited for human comfort to the criteria specified in Table 3 when measured at the most affected residence or other sensitive receiver.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D35		Table 3 - Ground Vibration Limits for Human Comfort (AS 2187.2) (refer sheet 2)												
D35		Notes: A sensitive site includes houses and low rise residential buildings, theatres, schools, and other similar buildings occupied by people. The recommendations in Table J4.5(A) of AS 2187.2 – 2006 Explosives – Storage and Use – Use of Explosives are intended to be informative and do not override statutory requirements with respect to human comfort limits set by various authorities. They should be read in conjunction with any such statutory requirements and with regard to their respective jurisdictions.												
D36		The blasting criteria identified in conditions D34 and D35 do not apply where the Proponent has a written agreement with the relevant landowners to exceed the criteria. The Proponent must submit to the Secretary details on the proposed increased blasting limits, where and when the blasting would occur, the mitigation and monitoring procedures that would be implemented and details of the consultation undertaken with the relevant landowners.	N	N	N	N	N	N	Y	N	Construction	N	CDS-JV	This requirement will be addressed by the Blast Management Strategy.
D36		The following exclusions apply to the application of this condition:												
D36	(a)	any agreements reached may be terminated by the landowner at any time should concerns about the increased blasting limits be unresolved												
D36	(b)	the blasting limit agreed to under any agreement can at no time exceed a maximum Peak Particle Velocity vibration level of 25 mm/s or maximum airblast overpressure level of 125 dBL(Peak); and												
D36	(c)	the provisions under this condition (to increase applicable blast criteria in agreement with the relevant landowners) do not apply where the property is a heritage item												
D37		Prior to the commencement of construction in proximity to, or affecting, a heritage item or contributory item in a heritage conservation area, the Proponent must complete the archival recordings, including photographic recording of the heritage items, unless otherwise agreed by the Secretary. The archival recording must be undertaken by a qualified and experienced heritage consultant, in accordance with the How to Prepare Archival Records of Heritage Items (2003) guidelines issued by the Heritage Council of NSW. Within 12 months of completing the archival recording, or as otherwise agreed by the Secretary, the Proponent must submit a Heritage and Contributory Item Archival Recording and Research Report containing the archival and photographic recordings and historical research, to the Department, the Heritage Council of NSW, the local library, and the local Historical Society in the respective local government area(s).	Y	Y	Y	Y	Y	Y	N	Y	Prior to construction	N	CDS-JV	Archival recording is being undertaken by the project's heritage specialists, Extent Heritage, prior to construction in accordance with the Construction Heritage Management Plan (M5N-ES-PLN-PWD-0006) and the relevant guidelines. The requirement for a Heritage and Contributory Item Archival Recording and Research Report is also addressed in the CHMP and will be submitted to the relevant agencies, libraries and historical societies at the completion of the archival recording.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence	
D38		The Proponent must complete archival recordings for any impacted part of the heritage conservation area prior to the commencement of construction within a respective heritage conservation area. Consultation with the Heritage Council of NSW (or its delegate) and the relevant council is to be carried out to determine the objectives and approaches to the archival recording. The archival recording of heritage conservation areas is to include, but not be limited to:	Y	Y	Y	Y	Y	Y	N	Y	Prior to construction	N	CDS-JV	This requirement, including the necessary consultation, is addressed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). Archival recording is being undertaken by the heritage specialists, Extent Heritage, using a process developed in consultation with the NSW Heritage Council, National Trust and the relevant councils. The requirement for Heritage Conservation Area Archival Recording and Research Reports is also addressed in the Construction Heritage Sub-Plan and these will be submitted to the relevant agencies, libraries and historical societies at the completion of the archival recording.	
D38	(a)	comprehensive photographic recording of buildings, structures, open spaces, public realm, architecture, urban design, landscaping and streetscapes;													
D38	(b)	surveying and mapping of land use arrangements, street patterns and layouts, subdivision layouts, landscape design and street tree plantings; and													
D38	(c)	any other feasible recording requested and agreed to following consultation with the aforementioned stakeholders.													
D38		The archival recording of heritage conservation areas must be undertaken by a qualified and experienced heritage consultant, and should be undertaken in a manner generally reflective of the <i>How to Prepare Archival Records of Heritage Items (2003)</i> guidelines issued by the Heritage Council of NSW. Within 12 months of completing the archival recording, or as otherwise agreed by the Secretary, the Proponent must submit a Heritage Conservation Area Archival Recording and Research Report, for each relevant heritage conservation area, containing the archival and photographic recordings, mapping and historical research, to the Department, the Heritage Council of NSW, the local library, the local Historical Society in the respective local government area(s).													
D39		Prior to excavation works adjacent to the Alexandra Canal and St Peters Interchange the Proponent must engage a suitably qualified archaeologist whose experience complies with the Heritage Council of NSW's <i>Criteria for Assessment of Excavation Directors (July, 2011)</i> (referred to as the Excavation Director) to oversee and advise on matters associated with historic archaeology and to prepare an Archaeological Research Design and Excavation Methodology . The Archaeological Research Design and Excavation Methodology is to be submitted to the Heritage Council of NSW for review and comment prior to finalisation. The Archaeological Research Design and Excavation Methodology must:	N	Y	Y	N	N	Y	Y	Y	Prior to excavation	N	CDS-JV	CDS-JV have engaged an Excavation Director, Graham Wilson, of Extent Heritage. Mr Wilson meets the relevant NSW criteria and is available to oversee and advise on historic archaeology. The role of the Excavation Director is described in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006) and the Archaeological Research Design and Excavation Methodology (HARD), which has been prepared for the project by Mr Wilson. The HARD has been reviewed by the Heritage Council of NSW and relevant Councils. The HARD is included as Appendix D to the Construction Heritage Sub-Plan.	
D39	(a)	be consistent with the NSW Heritage Council's Archaeological Assessments Guideline (1996);													
D39	(b)	provide for the detailed analysis of any heritage items discovered during the investigations;													
D39	(c)	include management options for discovered heritage items (including options for relocation and display); and													
D39	(d)	if the findings of the investigations are significant, provide for the preparation and implementation of a heritage interpretation plan.													

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D39		Where excavation works are required in the vicinity of potential archaeological sites, the Excavation Director must be present to advise on archaeological issues and oversee excavation works. The Excavation Director must be given the authority to advise on the duration and extent of oversight required during excavation.												
D40		In the event that archaeological relics are discovered during construction, all work must cease in the affected area and the Excavation Director must be notified and attend the site to assess the finds, identify their significance level and provide mitigation advice according to the significance level and the impact proposed. In the event that the relics are identified as being of State or local significance, the Heritage Council of NSW must be notified in writing in accordance with section 146 of the Heritage Act 1977. An Archaeological Relics Management Plan specific to the relics or site encountered is to be prepared in consultation with the Heritage Council of NSW which is to outline all feasible and reasonable measures to be implemented to avoid and/or minimise harm to the State or locally significant heritage items. Works within the vicinity of the find must not recommence without the approval of a suitably qualified and experienced archaeologist in consultation with the Heritage Council of NSW. The Proponent must notify the Secretary in writing of any such encounter of an archaeological relic triggering this condition and must also notify the Secretary of the outcome of consultation with the Heritage Council of NSW.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	Y	CDS-JV WCX M5 AT	Where unidentified archaeological relics are discovered, CDS-JV would implement the Unexpected Heritage Finds Procedure, Annexure A to the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). The procedure outlines the hold points, investigation, assessment, notification and reporting requirements associated with an archaeological discovery. The HARD (Appendix D of the Construction Heritage Sub-Plan) provides further details about the processes and assessment that would be required where the discovery is determined to be significant.
D41		In the event that archaeological relics are discovered, within 12 months of completing all archaeological investigations, unless otherwise agreed by the Secretary, the Proponent must prepare an Excavation Report containing the findings of any excavations, including artefact analysis and the identification of a final repository of any finds. The Excavation Report must be submitted to the Department, the Heritage Council of NSW, and the local library and the local Historical Society in the relevant local government area(s). A copy of the Excavation Report must be retained with the relics at all times.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	The requirement for an Excavation Report in accordance with this condition is addressed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006).
D42		The Proponent must undertake photographic and drawn archival recordings of the geological features of the St Peters Brickpit Geological Site prior to undertaking any works that would result in the features being obscured. The recordings should be included in the Heritage Interpretation Plan required by condition B40.	N	Y	N	N	N	Y	Y	N	Prior to construction	N	CDS-JV	Archival recording of the St Peters Brickpit Geological Site has been undertaken using 3-dimensional modelling. The archival recordings will be included in the Heritage Interpretation Plan. This requirement is addressed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006).

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D43		The Proponent must take all reasonable steps so as not to harm, modify or otherwise impact any Aboriginal heritage item associated with the SSI.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	The approved project EIS identified the known areas / items of Aboriginal Heritage significance within and surrounding the project footprint. No impacts to known Aboriginal heritage (inside or outside the project footprint) are expected to occur during the construction phase, with the implementation of management measures provided in the Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). Should any activities be required beyond the approved project boundary, they would be assessed in regards to potential impact on Aboriginal heritage. The assessment of changes (that may extend beyond the approved footprint) is summarised in the CEMP (M5N-EN-PLN-PWD-0001). Measures to minimise impact to known and potential unknown Aboriginal heritage items are described in the CHSP and in the Unexpected Heritage Finds Procedure (Appendix A to the CHSP).
D44		Where previously unidentified Aboriginal objects are discovered during construction of the SSI, all work should stop in the affected area and a suitably qualified and experienced Aboriginal heritage expert should be contacted to provide specialist heritage advice. The measures to consider and manage this process must be specified in the Construction Heritage Management Plan required by condition D68(c) and, where relevant, include registration in the OEH's Aboriginal Heritage Information Management System (AHIMS) register.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Impacts to Aboriginal heritage (inside or outside the SSI footprint) will be avoided by the project. Where previously unidentified Aboriginal objects are discovered, they will be managed in accordance with the Unexpected Heritage Finds Procedure (Appendix A to the Construction Heritage Sub-Plan). This requirement is addressed in the safeguards listed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006).
D45		The Proponent must undertake a program of geotechnical coring at each pile location adjacent to Alexandra Canal to obtain sediment samples to a depth of seven metres. The sediment cores are to be examined by a suitably qualified and experienced archaeologist engaged by the Proponent to determine the potential for Aboriginal archaeological artefacts. The assessment by the archaeologist must be carried out prior to the commencement of excavation and/or piling works adjacent to the Canal. In the event that artefacts are uncovered, the Proponent must implement the procedures for unexpected finds required by condition D68(c)(i) and update the Construction Heritage Management Plan required by condition D68(c).	N	N	N	N	N	N	N	Y	Construction	N	CDS-JV	This requirement is addressed by the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). The sediment cores are being assessed by the project archaeologist, of Extent Heritage, prior to excavation or piling works adjacent to Alexandra Canal (ie prior to Stage 4(b)). If artefacts are discovered in the cores, the Unexpected Heritage Finds Procedure will be implemented.
D46		Unless otherwise approved by the Secretary, heavy vehicle movements associated with the construction of the SSI are not permitted to use Wirega Avenue and Garema Circuit at Kingsgrove, or any other local road not identified for use in the documents referred to in conditions A2(b) and A2(c), unless approved by the Secretary. When seeking the Secretary's approval for use of such local roads, justification must be provided as to why use of the local road(s) is the only feasible and reasonable route along with details on how impacts on surrounding sensitive receivers will be managed.	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	Heavy vehicles associated with construction of the project will not use Wirega Ave, Garema Cct or other unapproved road during the construction phase unless otherwise approved by the Secretary. This is described in Section 5.6 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) and the Traffic and Access Sub-Plan (TASP; M5N-TM-PLN-PWD-0001). Where use of an unapproved local road is identified to be required for the project, a report outlining the justification for the proposed use. An application under this condition was submitted to DP&E on 1/09/2016 in regards to use of Wirega Avenue and Garema Circuit in Kingsgrove. The application was approved 19/10/16.
D47		Construction vehicles (including staff vehicles) associated with the SSI must be managed so that:	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	The management of construction vehicles is addressed by the Construction Traffic and Access Sub-Plan (M5N-ES-PLN-PWD-0004) and the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) for construction traffic noise management measures. Project inductions and the Drivers Code of Conduct (Section 6.13 of the CTASP) for the project, also provide additional measures to address these requirements.
D47	(a)	parking or queuing on public roads is minimised;												
D47	(b)	idling and queuing in local residential streets is minimised, where practicable;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D47	(c)	heavy vehicles adhere to the nominated haulage routes identified in the Construction Traffic and Access Management Plan required under condition D68(a); and												
D47	(d)	access and egress from construction compounds is undertaken in a safe and lawful manner, with particular regard be given to this compounds located in the vicinity of schools and the potential implementation of traffic management or signalisation, in consultation with the relevant council.												
D48		Functional and safe pedestrian and cyclist access through and around worksites must be maintained during construction. This includes the consideration of 'safer by design' principles including the provision of appropriate sight lines and lighting. In circumstances where pedestrian and cyclist access is restricted due to construction activities, a satisfactory alternate route must be provided and signposted, including provision of footpaths where pedestrian access is reliant on grassed verges.	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Maintenance of pedestrian and cyclist access, including the provision of alternate routes, is addressed by Sections 6.10 and 6.11 of the Construction Traffic and Access Sub-Plan (M5N-ES-PLN-PWD-0004).
D49		Access to all properties must be maintained during construction, where feasible and reasonable, unless otherwise agreed by the relevant property owner or occupier. Any access physically affected by the SSI must be reinstated to at least an equivalent standard, unless agreed with by the property owner.	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Access to all properties will be maintained during the project where feasible and reasonable, unless otherwise agreed by the relevant property owner or occupier. Any access physically affected by the SSI will be reinstated to at least an equivalent standard, unless agreed by the property owner. Changes to access as a result of the project are addressed in Section 6.17 of the Construction Traffic and Access Sub-Plan (M5N-ES-PLN-PWD-0004). Traffic control plans and staging diagrams will provide details for any access arrangement during construction. Notification to property owners/occupiers will be undertaken prior to changed access arrangements in accordance with the Community Communications Strategy (M5N-CS-PLN-PWD-0008).
D50		The Proponent must prepare and implement a Construction Parking and Access Strategy to further identify and effectively mitigate impacts resulting from on-and off-street parking changes during construction of the SSI. The Strategy must include, but not necessarily be limited to:	N	N	N	N	N	N	N	Y	Construction	Y	CDS-JV	The Construction Parking and Access Strategy (M5N-AJV-TER-100-110-TM-1609) has been developed in consultation with affected stakeholders. Consultation has been undertaken with potentially affected residents and businesses as well as the following:
D50	(a)	confirmation and timing of the removal of on- and off-street parking associated with construction of the project;												- City of Sydney Council - Inner West Council - Roads and Maritime.
D50	(b)	comprehensive parking surveys of all parking spaces to be removed to determine current demand during peak, off-peak, school drop off and pickup, and weekend periods;												The Strategy was submitted to DP&E on 7/11/16 for approval.
D50	(c)	consultation with affected stakeholders utilising existing on- and off-street parking stock which will be impacted as a result of construction;												
D50	(d)	assessment of the impacts of changes to on- and off-street parking stock taking into consideration outcomes of consultation with affected stakeholders												
D50	(e)	identification of mitigation measures to manage impacts to stakeholders as a result of on and off-street parking changes including, but not necessarily limited to, staged removal and replacement of parking, provision of alternative parking arrangements, managed staff parking arrangements and working with relevant councils to introduce parking restrictions adjacent to work sites and compounds;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D50	(f)	mechanisms for monitoring over appropriate intervals to determine the effectiveness of implemented mitigation measures;												
D50	(g)	provision of contingency measures should the results of mitigation monitoring indicate implemented measures are ineffective; and												
D50	(h)	provision of reporting of monitoring results to the Secretary and relevant councils at appropriate intervals.												
D50		The Construction Parking and Access Strategy must be submitted to the Secretary for approval prior to the commencement of construction.												
D51		Prior to commencement of any tunnelling works, the Proponent must prepare and implement a Spoil Management Plan for the SSI. The Spoil Management Plan is to be developed, in consultation the relevant council(s), for the approval of the Secretary. The Spoil Management Plan must incorporate detailed information on the handling and transport of spoil generated during construction of the SSI, and provide information regarding each of the broad parameters specified in the documents listed in conditions A2(b) and A2(c). The Spoil Management Plan is to be prepared separate to, but consistent with, the Construction Traffic and Access Management Plan required under condition D68(a).	N	N	N	N	N	N	Y	N	Prior to tunnelling	Y	CDS-JV	The Spoil Management Plan (M5N-CN-PLN-PWD-0002) was provided to the following councils for consultation: <ul style="list-style-type: none"> - City of Sydney - Georges River - Inner West - City of Botany Bay - Rockdale City Council - Canterbury-Bankstown The Spoil Management Plan was approved by DP&E on 23/11/16.
D52		The clearing of native vegetation must be minimised with the objective of reducing impacts to any threatened species, populations and ecological communities to the greatest extent practicable. Impacted vegetation must be rehabilitated with endemic species (in the first instance) and locally native species to the greatest extent practicable.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	The clearing of native vegetation is being minimised through design and construction where practicable. The avoidance of vegetation during the establishment of ancillary compounds is addressed in the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) and the Tree Reports required under CoA B63. Site Environmental Plans identify areas of sensitive vegetation and habitat to be retained during construction. Additional opportunities to avoid vegetation clearance will be investigated throughout construction. Rehabilitation requirements are identified in the Flora and Fauna Sub-Plan (M5N-ES-PLN-PWD-0007) and will be detailed in the Urban Design and Landscape Plan, once finalised.
D53		Prior to removing/clearing any vegetation, pre-clearing surveys and inspections for threatened species, populations and ecological communities must be undertaken to confirm the on-site location of those entities. The surveys and inspections, and any subsequent relocation of species and associated management/offset measures, must be undertaken under the guidance of a suitably qualified and experienced ecologist. Methodologies must be incorporated into the Construction Flora and Fauna Management Plan required under condition D68(d) and Ancillary Facilities Management Plan required under condition D57. The agreement of OEH or DPI, whichever is the relevant agency, is required for any proposed amendments to the location or reclassification of threatened species, populations and ecological communities.	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Pre-clearing surveys were undertaken between 10-13 May 2016 for all areas containing vegetation to be removed for the project to determine the presence of actual or potential threatened species, populations, ecological communities or other significant habitat. The results of these surveys are included in Appendix F of the Construction Flora and Fauna Sub-Plan (CFFSP; M5N-ES-PLN-PWD-0007). All clearing is being conducted in accordance with the CDS-JV Manage Flora and Fauna Procedure (Appendix B to the CFFSP), which requires a site-specific permit to clear and a pre-clearance inspection. Consultation requirements with OEH/DPI are also set out in the CFFSP and associated procedures.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D54		The Proponent must prepare and implement a Construction Contamination Management Plan to manage potential contamination impacts during construction of the SSI (excluding contamination covered by the Landfill Closure Management Plan for the Alexandria Landfill site). The Construction Contamination Management Plan must be developed in consultation with the EPA and relevant councils, and include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	The Construction Contamination Management Plan was provided to EPA, Sydney Water and the following councils for consultation: City of Sydney Georges River Inner West City of Botany Bay City of Rockdale Canterbury-Bankstown The final Construction Contamination Management Plan has been submitted to DP&E.
D54	(a)	details of construction activities and their locations which have the potential to expose areas known to contain, or potentially contain, contaminated soils and/or materials;												
D54	(b)	details of management measures to minimise bed sediment mobilisation in Alexandra Canal. All measures must comply with the actions required of Remediation Order H01833, 23004/ Area #3151 issued by the EPA on 10 May 2004;												
D54	(c)	measures for the handling, treatment and management of hazardous and contaminated soils, materials and groundwater including measures to manage and/or minimise public health and safety concerns with regards to exposure to contamination;												
D54	(d)	an Unexpected Finds Procedure detailing procedures and management measures to be implemented in the event that contaminated material is uncovered in any area not identified in the documents referred to in conditions A2(b), A2(c) and A2(e);												
D54	(e)	a description of how the effectiveness of the actions and measures for managing contamination impacts would be monitored during the proposed works, clearly indicating how often this monitoring would be undertaken, the locations where monitoring would take place, and how the results of the monitoring would be recorded and reported; and												
D54	(f)	mechanisms for the monitoring, review and amendment of this Construction Contamination Management Plan.												
D54		The Construction Contamination Management Plan must be submitted to the Secretary prior to undertaking any works which may result in the disturbance of contaminated soil, land or materials.												
D54		Nothing in this condition prevents the Proponent from preparing separate Construction Contamination Management Plans for specific areas of work, rather than a plan which addresses the entire SSI												
D55		Dangerous goods, as defined by the Australian Dangerous Goods Code, must be stored and handled strictly in accordance with:	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	CDS-JV	Part D, Appendix C to the Construction Environment Management Plan (M5N-ES-PLN-PWD-0001) identifies relevant legislation to the project which includes dangerous goods and hazardous substances legislation. The relevant requirements for the storage and handling of dangerous goods is addressed by the approved Construction Soil and Water Quality Sub Plan (M5N-ES-PLN-PWD-0005).
D55	(a)	all relevant Australian Standards;												
D55	(b)	for liquids, a minimum bund volume requirement of 110% of the volume of the largest single stored volume, within the bund; and												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D55	(c)	the Environment Protection Manual for Authorised Officers: Bunding and Spill Management, technical bulletin (EPA, 1997).												
D55		In the event of an inconsistency between the requirements listed from (a) to (c) above, the most stringent requirement must prevail to the extent of the inconsistency.												
D56		The Proponent must provide boundary screening within all construction sites that adjoin or are adjacent to residential and/or commercial properties, consistent with the surrounding context, in consultation with affected property owners.	Y	Y	N	Y	Y	Y	Y	Y	Construction	N	CDS-JV	<p>Boundary screening is being installed at ancillary facilities adjoining or adjacent to residential and/or commercial properties. This is addressed in Section 6.13 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Temporary acoustic barriers are being incorporated into the boundary screening as required. Temporary acoustic barriers are described in the Temporary Noise Barrier Strategies as described under CoA D20.</p> <p>The Community Relations team are undertaking consultation with residential and commercial properties that adjoin or are adjacent to ancillary facilities, prior to the establishment of ancillary facilities. Consultation includes one-on-one meetings with directly affected property owners/occupiers as well as door knocking, letter box drops and community updates for other residents likely to be impacted as applicable.</p> <p>Comments/feedback regarding boundary screening and noise walls has been considered by CDS-JV and incorporated where possible into the final site design plans.</p>
D57		Prior to the establishment of the ancillary facilities described in the documents listed in conditions A2(b) and A2(c), the Proponent must prepare and implement an Ancillary Facilities Management Plan which outlines the environmental management practices and procedures for the establishment and operation of the ancillary facilities. The Ancillary Facilities Management Plan must be prepared in consultation with the EPA and the relevant council and submitted to the Secretary for approval. The Ancillary Facilities Management Plan must detail the management of these ancillary facilities, and include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	Yes	CDS-JV	The Ancillary Facilities Management Plan (AFMP; M5N-ES-PLN-PWD-0026) was submitted to DP&E on 20 May 2016 and approved on 23/06/2016. The AFMP describes all construction compounds and other ancillary facilities, as listed in the documents in A2(b), A2(c) and A2(d) of the planning approval.
D57	(a)	a description of each ancillary facility (including a site layout plan), its components and details of the existing environment on and in the vicinity of the site;												
D57	(b)	a description of the works proposed to be undertaken during site establishment;												
D57	(c)	details of the activities to be carried out at each facility, including the hours of operation, staging of operation and predicted date of commissioning;												
D57	(d)	a description of the plant, equipment and materials to be used and/or stored on each site, including dangerous and hazardous goods;												
D57	(e)	a summary of the potential environmental impacts associated with the establishment and operation of the facility;												
D57	(f)	details of the mitigation, monitoring and management procedures specific to each facility that would be implemented to minimise environmental and amenity impacts or, where this is not possible, feasible and reasonable measures to offset these impacts;												
D57	(g)	measures to minimise and manage flora and fauna impacts including-												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D57		(i) clearing procedures incorporating pre-clearing surveys and inspections and measures for minimising the extent of clearing,												
D57		(ii) measures to protect the remaining portion of Cooks River/Castlereagh Ironbark Forest and ensure that it is not impacted by the establishment and operation of construction compounds,												
D57		(iii) procedures for removal and relocation of fauna during clearing, and												
D57		construction worker induction and education;												
D57	(h)	a description of how the management and mitigation measures set out in the documents referred to in conditions A2(b) and A2(c) will be implemented on each site, and if not, justification for any departures from those management and mitigation measures;												
D57	(i)	details of the community consultation to be undertaken with affected and adjoining landowners and sensitive receivers												
D57	(j)	details on the height and materials of noise barriers/hoardings at each facility;												
D57	(k)	identification of the timing for the completion of site activities at each facility and how each site will be decommissioned (including any necessary rehabilitation); and												
D57	(l)	mechanisms for the monitoring, review and amendment of the Ancillary Facilities Management Plan.												
D57		In considering the approval of the Ancillary Facilities Management Plan, the Secretary will take into account the Proponent's response to public authority and relevant council comments on the plan.												
D57		The Proponent must update the Ancillary Facilities Management Plan to incorporate the site establishment and operation practices required for any additional ancillary facilities approved by the Secretary under condition 063.												
D57		No construction-related works or activities are to be undertaken on the ancillary facility sites prior to approval of the Construction Environment Management Plan required under condition D67.												
D57		For the purposes of this condition, site establishment works does not include:												
D57	(a)	piling (except for piling required for the erection of noise barriers around construction compounds); or												
D57	(b)	the erection of acoustic sheds at ancillary facilities; or												
D57	(c)	excavation activities (excluding excavation associated with trenching for services, site levelling for the erection of construction site offices and parking and storage and maintenance sheds; or excavation of sediment ponds for construction sediment and erosion control)												
D57		Such works are considered to be construction.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D57		Nothing in this condition exempts the Proponent from fulfilling the requirements of any conditions in this approval which require certain plans, programs or actions to be undertaken prior to site establishment works or operation of an ancillary facility proceeding.												
D58		The Ancillary Facilities Management Plan must include an Arncliffe Construction Compound Sub-plan , prepared in consultation with OEHL, which includes the following:	N	Y	N	N	N	N	Y	N	Establishment Construction	Y	CDS-JV	An Arncliffe Construction Compound Sub-plan has been prepared in consultation with OEHL. The sub-plan was submitted to DP&E for approval on 20 May 2016 and approved on 23/06/2016.
D58	(a)	the management measures as specified in rows 4-12 of Table 1 of the Green and Golden Bell Frog Plan of Management presented in Appendix K of Appendix S, Volume 2H of the document referred to in condition A2(b) and any additional measures included in the updated management plan required by condition B14;												
D58	(b)	procedures for decommissioning of the surface water bodies within the construction compound; and												
D58	(c)	a stop-work procedure in the event that Green and Golden Bell Frogs are identified on site.												
D58		The management measures should specifically describe:												
D58	(a)	what information would be included in the site inductions, who would be inducted and the timing and responsibilities for induction;												
D58	(b)	the location and type of erosion and sediment controls to be implemented;												
D58	(c)	the methods for dust suppression;												
D58	(d)	acid sulphate soil management procedures; and												
D58	(e)	hygiene protocol to minimise the potential for the introduction and spread of Chytrid Fungus by plant, equipment, construction vehicles, construction workers and materials.												
D58		The Proponent is not required to consult with the relevant council on the Arncliffe Construction Compound Sub-plan.												
D59		Prior to establishing the Arncliffe construction compound (C7), the Proponent must implement the following management measures as specified in the first three rows of Table 1 of the Green and Golden Bell Frog Plan of Management presented in Appendix K of Appendix S, Volume 2H of the document referred to in condition A2(b):	N	Y	N	N	N	N	N	N	Prior to establishment	N	CDS-JV	This pre-establishment requirement is addressed in the approved Arncliffe Construction Compound Sub-plan (M5N-ES-PLN-ARN-001), which includes the relevant procedures and other management measures to manage frog and tadpole salvage and relocation. The pre-establishment activities have been undertaken and the pre-clearance surveys were undertaken on 23-26th July 2016. Written advice from the RMS herpetologist was provided on 26/07/2016 and this advice was submitted to the Secretary DP&E on 27/07/2016. Decommissioning of ponds is complete at the site.
D59	(a)	define the construction clearing area;												
D59	(b)	establish a frog exclusion zone; and												
D59	(c)	undertake pre-clearance survey and salvage activities (i.e. frog collection).												
D59		The Proponent must also establish a procedure for the collection of Green and Golden Bell Frog tadpoles from the existing surface waterbodies at the Kogarah Golf Course that will be impacted by the Arncliffe construction compound, and implement the procedure if tadpoles are present prior to decommissioning of the waterbodies.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D59		Any salvaged frogs and tadpoles must be either relocated to the RTA ponds or an appropriate holding facility which is staffed by appropriately trained and experienced frog specialists.												
D59		No site establishment or construction-related activities or works are permitted at the proposed Arncliffe construction compound site until such time that the above management measures have been implemented and written notice to this effect has been provided to the Secretary by a suitably qualified and experienced frog specialist.												
D59		The management measures specified in (a) to (c) and above and tadpole collection may be undertaken prior to the Proponent implementing any actions that are required by the conditions set out in Parts B, C, D and E of this approval.												
D60		Site establishment works at ancillary facilities must be undertaken in accordance with the construction hours specified in conditions D12 and D14.	Y	Y	Y	N	N	N	N	N	Establishment	N	CDS-JV	This requirement is addressed by the construction hours and related management measures specified in Section 5.1.1 and Appendix B of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).
D60		Notwithstanding, the following activities can be undertaken outside of the hours specified in conditions D12 and D14.												
D60	(a)	the delivery of materials/equipment/plant where it is required by the police or other authorities for safety reasons;												
D60	(b)	works required in an emergency to avoid the loss of lives, property and/or prevent environmental harm;												
D60	(c)	utility connections where the utility provider requires the connections be performed outside of the specified hours; or works which have the potential to impact on road/traffic safety and must be carried out as a result of RMS Traffic Management Centre requirements												
D61		The Proponent must comply with the requirements of conditions D16, D18, D22 and D24, when establishing ancillary facilities.	Y	Y	Y	N	N	N	N	N	Establishment	N	CDS-JV	The nominated requirements are addressed through the control measures specified in Appendix B of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).
D62		Other than ancillary facilities described in the documents listed in conditions A2(b) and A2(c), or those ancillary facilities approved by the Secretary under condition D63, or allowed under condition D64, the location of ancillary facilities must comply with the following locational criteria:	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	An assessment of each ancillary facility against the locational criteria is provided in Section 5.2 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026), and in the case of the HV Power works sites, in the AFMP Addendum No. 1 (Appendix J to the AFMP). Where additional ancillary facilities are proposed they are assessed against the criteria as described in the AFMP.
D62	(a)	be located more than 50 metres from a waterway;												
D62	(b)	be located within or adjacent to land where the SSI is being carried out;												
D62	(c)	have ready access to the road network;												
D62	(d)	be located to minimise the need for heavy vehicles to travel on local streets and/or through residential areas;												
D62	(e)	be sited on relatively level land;												
D62	(f)	be separated from nearest residences by at least 200 metres (or at least 300 metres for a temporary batching plant);												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D62	(g)	not require vegetation clearing beyond that already required by the SSI;												
D62	(h)	not impact on heritage items (including areas of archaeological sensitivity) beyond those already impacted by the SSI;												
D62	(i)	not unreasonably affect the land use of adjacent properties;												
D62	(j)	be above the 20 ARI flood level unless a contingency plan to manage flooding is prepared and implemented; and												
D62	(k)	provide sufficient area for the storage of raw materials to minimise, to the greatest extent practical, the number of deliveries required outside standard construction hours.												
D63		Prior to establishment of any ancillary facility not described in the documents listed in conditions A2 (b) and A2(c) and which does not meet the locational criteria in condition D52, the Proponent must prepare and implement a Site-Specific Ancillary Facilities Management Plan. The Site-Specific Ancillary Facilities Management Plan must be prepared for the approval of the Secretary, and include:	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	Y	CDS-JV	The assessment and approval requirements for additional ancillary facilities are described in Section 4.3 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Where the ancillary facility does not comply with the locational criteria, or does not comprise a minor ancillary facility (condition D64), a site-specific ancillary facilities management plan will be submitted for approval. An application for an additional ancillary facility in Wollie Creek has been submitted to DP&E (9/09/16) and was approved subject to conditions on 14/11/16.
D63	(a)	a detailed description of the ancillary facility, including proposed use and access arrangements;												
D63	(b)	a review of the environmental and social impacts of the ancillary facility, including an analysis of compliance with the locational criteria specified in condition 0;												
D63	(c)	measures to avoid, mitigate and manage environmental and social impacts associated with the ancillary facility; and												
D63	(d)	demonstration that, with the measures proposed in accordance with (c), the impacts of the ancillary site are consistent with –												
D63	(i)	the overall project impacts described in documents listed in conditions A2(b) and A2(c) , and												
D63		all relevant conditions of this approval.												
D64		The Secretary's approval is not required for minor ancillary facilities (e.g. lunch sheds, office sheds, and portable toilet facilities, etc.) that do not comply with the criteria set out in condition D62 of this approval and which:	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Facilities that are considered to be minor under this condition will be assessed and approved by the Environmental Representative. The process to determine the assessment and approval requirements for new/amended ancillary facilities is described in Section 4.2.2 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Two additional minor ancillary facilities have been approved by the ER to date: 1. A site at Eve St, Arncliffe, (ER approval 24/07/16) required for temporary storage purposes associated with installation of HV power activities. 2. A site at Albert St, St Peters (ER approval 30/09/16) required for minor storage, parking and staff amenities.
D64	(a)	are located within an active construction zone within the approved SSI footprint; and												
D64	(b)	have been assessed by the Environmental Representative to have –												
D64	(b)	(i) minimal amenity impacts to surrounding residences, with consideration to matters such as noise and vibration impacts, traffic and access impacts, dust and odour impacts, and visual (including light spill) impacts, and												
D64	(b)	minimal environmental impact in respect to waste management, and no impacts on flora and fauna, soil and water, and heritage beyond those approved for the SSI; and												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence	
D64	(c)	have environmental and amenity impacts that can be managed through the implementation of environmental measures detailed in the Construction Environment Management Plan required under condition D66.													
D65		All ancillary facilities and supporting infrastructure must be rehabilitated to at least their pre-construction condition or better, unless otherwise agreed by the landowner where relevant. Where the rehabilitated site is residual land then condition B67 applies.	N	N	N	Y	Y	Y	Y	Y	Construction Post-construction	N	CDS-JV	Any ancillary facilities or other sites disturbed by the project will be rehabilitated in accordance with this requirement. Rehabilitation requirements are addressed by Section 7.19 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026), and will be described in detail in the Urban Design and Landscape Plan, and the Residual Land Management Plan, once finalised.	
D66		The privacy of adjoining residential development is to be considered in the design and establishment of ancillary facilities. Where an ancillary facility overlooks residential property, privacy measures will be provided in consultation with the affected property owner.	Y	Y	N	Y	Y	Y	Y	Y	Establishment Construction	N	CDS-JV	Privacy of adjoining development has been considered in the design of the ancillary facilities and consultation with directly affected property owners/occupiers has been undertaken where required in accordance with this condition. Measures will be implemented during establishment to maximise privacy, as described in Section 7.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).	
D67		Prior to the commencement of construction, or as otherwise agreed by the Secretary, the Proponent must prepare and implement a Construction Environmental Management Plan (CEMP) for the SSI. The CEMP is to be prepared in consultation with the, OEH, DPI (Water) and the relevant council(s). The CEMP must outline the environmental management practices and procedures that are to be followed during construction. The CEMP is to be prepared in accordance with the <i>Guideline for the Preparation of Environmental Management Plans (Department of Infrastructure, Planning and Natural Resources, 2004)</i> . The CEMP must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	The Project Construction Environmental Management Plan (CEMP; M5N-ES-PLN-PWD-0001) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury The CEMP was submitted to DP&E for approval on 31 May 2016 and was approved by DP&E on 4/08/16.	
D67	(a)	a description of activities to be undertaken during construction of the SSI (including staging and scheduling);													
D67	(b)	statutory and other obligations that the Proponent is required to fulfil during construction, including approvals, consultations and agreements required from authorities and other stakeholders under key legislation and policies;													
D67	(c)	a description of the roles and responsibilities for relevant employees involved in the construction of the SSI, including relevant training and induction provisions for ensuring that employees, including contractors and sub-contractors, are aware of their environmental and compliance obligations under these conditions of approval;													
D67	(d)	an environmental risk analysis to identify the key environmental performance issues associated with the construction phase; and													
D67	(e)	details of how environmental performance would be managed and monitored to meet acceptable outcomes, including what actions will be taken to address identified potential adverse environmental impacts (including any impacts arising from the staging of the construction of the SSI). In particular, the following environmental performance issues must be addressed in the CEMP –													
D67	(e)	i. measures to monitor and manage dust emissions including dust from stockpiles, blasting, traffic on													



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D67	(e)	unsealed public roads and materials tracking from construction sites onto public roads,												
D67	(e)	ii. measures for the handling, treatment and management of hazardous and contaminated materials (including asbestos),												
D67	(e)	iii. measures to monitor and manage waste generated during construction including but not limited to general procedures for waste classification, handling, reuse, and disposal, use of secondary waste material in construction wherever feasible and reasonable, procedures or dealing with green waste including timber and mulch from clearing activities. and measures for reducing demand on water resources (including potential for reuse of treated water from sediment control basins);												
D67	(e)	iv. measures to monitor and manage hazard and risks,												
D67	(e)	v. measures to monitor and rectify any impacts to third party property and infrastructure, including details of the process for rectification or compensation of affected landowners, and timeframes for rectification works or compensation processes, and												
D67	(e)	the sub-plans identified in condition D68												
D67		The CEMP must include procedures for its periodic review and update (including the sub-plans required under condition 068), as necessary (including where minor changes can be approved by the Environmental Representative).												
D67		Nothing in this condition prevents the Proponent from preparing a Stockpile Management Protocol as part of the CEMP.												
D67		The CEMP must be submitted for the approval of the Secretary no later than one month prior to the commencement of construction, or as otherwise agreed by the Secretary. The CEMP may be prepared in stages; however, construction works must not commence until written approval of the relevant stage has been received from the Secretary.												
D67		The approval of a CEMP does not relieve the Proponent of any requirement associated with this SSI approval. If there is an inconsistency with an approved CEMP and the conditions of this SSI approval, the requirements of this SSI approval will prevail.												
D68		As part of the CEMP for the SSI, the Proponent must prepare and implement:												
D68	(a)	a Construction Traffic and Access Management Plan to ensure traffic and access controls are implemented to avoid or minimise impacts on traffic, pedestrian and cyclist access, and the amenity of the surrounding environment. The Construction Traffic and Access Management Plan must be developed in consultation with the relevant council(s), emergency services, road user groups, and pedestrian and bicycle user groups, and include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	The Construction Traffic and Access Sub Plan (CTASP; M5N-ES-PLN-PWD-0004) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D68	(a)	i. identification of construction traffic routes including any known road closures and consideration of alternate routes and construction traffic volumes (including heavy vehicle/spoil haulage) on these routes;												- Rockdale - Canterbury
D68	(a)	ii. details of vehicle movements for construction sites and ancillary facilities including parking, dedicated vehicle turning areas, and ingress and egress points;												The CTASP was also provided to the following groups on 3/5/2016:
D68	(a)	iii. demonstration that sufficient on-site parking is provided at construction compounds to accommodate all construction staff at any one time,												- NSW Police - NSW State Emergency Service - NSW Fire and Rescue - NSW Ambulance
D68	(a)	iv. discussion of construction impacts that could result in disruption of traffic, public transport, pedestrian and cycle access, access to public land, property access, including details of oversize load movements, and the nature and duration of those impacts;												- NRMA - Motorcycle Council of Australia - Transport Workers Union - Action for Public Transport (ATP NSW) Inc - Pedestrian Council of Australia - Bicycle NSW - Bike Sydney
D68	(a)	v. details of management measures to minimise traffic impacts, including temporary road work traffic control measures, onsite vehicle queuing and parking areas and management measures to minimise peak time congestion and measures to ensure safe pedestrian and cycle access;												- BikEast Inc - Bike Marrickville - Bike South West - Bikes Botany Bay - Cyclists against WestCONNex
D68	(a)	vi. details of measures to maintain or provide alternative safe and accessible routes for pedestrians throughout the duration of construction;												
D68	(a)	vii. details of measures to maintain connectivity for cyclists, with particular emphasis on providing adequate access between key existing cycle routes for commuter cyclists;												
D68	(a)	viii. details of measures to manage traffic movements, parking, loading and unloading at ancillary facilities during out-of-hours work;												The CTASP was submitted to DP&E for approval on 31/05/16 and was approved on 27/07/16.
D68	(a)	ix. details of methods to be used to communicate proposed future traffic changes to affected road users, pedestrians and cyclists, consistent with the Community Communication Strategy required under condition C1;												
D68	(a)	x. an adaptive response plan which sets out a process for response to any traffic, construction or other incident; and												
D68	(a)	mechanisms for the monitoring, review and amendment of the Construction Traffic and Access Management Plan.												
D68	(b)	a Construction Noise and Vibration Management Plan to detail how construction noise and vibration impacts will be minimised and managed. The Plan must be consistent with the guidelines contained in the <i>Interim Construction Noise Guidelines (DECC, 2009)</i> . The Construction Noise and Vibration Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	The Project Construction Noise and Vibration Management Plan (CNVMP; TH014-15 01F01 WCX_NM5 / M5N-ES-PLN-PWD-0003) was provided to OEH, DPI Water, EPA (for Out-of-hours Protocol) and the following councils for consultation on 3/05/2016:
D68	(b)	i. identification of the work areas, site compounds and access points;												- City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay
D68	(b)	ii. identification of sensitive receivers and relevant construction noise and vibration goals applicable to the SSI and stipulated in the conditions above;												- Rockdale - Canterbury



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D68	(b)	iii. details of construction activities and an indicative schedule for construction works, including the identification of key noise and/or vibration generating construction activities (based on representative construction scenarios, including at ancillary facilities) that have the potential to generate noise and/or vibration impacts on surrounding sensitive receivers, particularly residential areas;												The CNVMP was submitted to DP&E for approval on 27 May 2016. The CNVMP has been updated to address DP&E comments and Revision 19 of the CNVMP was approved by DP&E on 7/7/16.
D68	(b)	iv. details of the predicted worst-case noise and vibration levels, including cumulative impacts arising from concurrent construction works and potential for sleep disturbance;												
D68	(b)	v. figures illustrating the predicted safe working distances for vibration intensive activities and equipment;												
D68	(b)	vi. an Out-of-Hours Work Protocol for the assessment, management and approval of works outside of standard construction hours as defined in condition D12 of this approval, for the Secretary's approval. The Out-of-Hours Work Protocol must be prepared in consultation with the EPA and be consistent with the out-of-hours work procedure detailed in the <i>Construction Noise Strategy</i> (Transport Construction Authority, 2011) and-												
D68	(b)	A. provide an assessment of out-of-hours works against the relevant noise and vibration criteria,												
D68	(b)	B. provide detailed mitigation measures for any residual impacts (that is, additional to general mitigation measures), including extent of at-receiver treatments, and												
D68	(b)	C. set out proposed notification arrangements;												
D68	(b)	vii. justification for any construction works proposed to be undertaken within the Alexandria Landfill site outside of the construction hours specified in condition D12 and which do not meet the requirements of either conditions D13 and D15;												
D68	(b)	viii. identification of feasible and reasonable procedures and mitigation measures to ensure relevant vibration and blasting criteria are achieved, including a suitable blast program, applicable buffer distances for vibration intensive works, use of low-vibration generating equipment/vibration dampeners or alternative construction methodology, and pre- and post- construction dilapidation surveys of sensitive structures (including heritage items) where blasting and/or vibration is likely to result in damage to buildings and structures (including surveys being undertaken immediately following a monitored exceedance of the criteria);												
D68	(b)	ix. details of tunnelling including associated impacts, management and mitigation measures;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D68	(b)	x. Identification of feasible and reasonable measures proposed to be implemented minimise and manage construction noise and vibration impacts, especially sleep disturbance (including construction traffic noise impacts), including, but not limited to, acoustic enclosures, erection of noise walls (hoardings), at-property architectural treatments, respite periods and the limiting of truck movements during night periods including:												
D68	(b)	(A) consideration of mitigation measures for sensitive receivers adjoining Campbell Road, Campbell Street and Euston Road,												
D68	(b)	(B) the identification of receivers eligible for at-property acoustic treatment for the mitigation and management of operational noise (at-property acoustic treatments are to be installed prior to construction),												
D68	(b)	(C) the identification of receivers eligible for alternative accommodation as determined by the criteria identified within Table 12-49 of the EIS described within condition A2 (inclusive of the consideration and identification of shift workers for alternate accommodation), and												
D68	(b)	(D) the outcomes of community consultation regarding the implementation of any temporary noise barriers developed in accordance with condition D20												
D68	(b)	xi. a description of how the effectiveness of mitigation and management measures would be monitored during the proposed works, clearly indicating how often this monitoring would be conducted, the locations where monitoring would take place, how the results of this monitoring would be recorded and reported, and, if any exceedance is detected, how any noncompliance would be rectified;												
D68	(b)	xii. evidence that the EPA has been consulted on the Out-of-Hours Work Protocol and where and how any issues raised by, or requirements of the, EPA have been addressed; and												
D68	(b)	mechanisms for the monitoring, review and amendment of the Construction Noise and Vibration Monitoring Plan.												
D68	(c)	a Construction Heritage Management Plan to ensure, and provide detail of how, construction impacts on Aboriginal and non-Aboriginal heritage will be appropriately minimised and managed. The Construction Heritage Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	The Project Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006) was provided to OEH, DPI Water, the Heritage Council of NSW, the Metropolitan Local Aboriginal Land Council, and the following councils for consultation on 3/05/2016:
D68	(c)	i. in relation to Aboriginal Heritage –												- City of Sydney
D68	(c)	A. procedures for dealing with previously unidentified Aboriginal objects (excluding human remains), including cessation of works in the vicinity, assessment of the significance of the item(s) and determination of appropriate mitigation measures, including when works can re-commence, by a suitably qualified and experienced archaeologist in consultation with the OEH, and Aboriginal stakeholders, and assessment of the consistency of any Aboriginal heritage impacts against the approved impacts of the SSL,												- Hurstville
														- Marrickville (now Inner West Council)
														- City of Botany Bay
														- Rockdale
														- Canterbury
														The CHSP has been prepared and was submitted to DP&E for approval on 30 May 2016. The CHSP was approved by DP&E on 2/08/2016.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D68	(c)	B. procedures for dealing with human remains, including cessation of works in the vicinity, notification of, NSW Police Force, OEH and Aboriginal stakeholders, and commitment to cease recommencing any works in the area unless authorised by OEH and/or the NSW Police Force,												
D68	(c)	C. heritage training and induction processes for construction personnel (including procedures for keeping records of inductions and obligations under this approval) including site identification, protection and conservation of Aboriginal cultural heritage, and												
D68	(c)	D. procedures for ongoing Aboriginal consultation and involvement for the duration of the SSI, in the event that previously unidentified Aboriginal objects are discovered; and												
D68	(c)	ii. In relation to non-Aboriginal Heritage –												
D68	(c)	A. identification of heritage items directly and indirectly affected by the SSI,												
D68	(c)	B. details of management measures to be implemented to prevent and minimise impacts on heritage items (including further heritage investigations, archival recordings and/or measures to protect unaffected sites during construction works in the vicinity),												
D68	(c)	C. details of monitoring and reporting requirements for impacts on heritage items,												
D68	(c)	D. procedures for dealing with previously unidentified heritage objects and relics, including cessation of works in the vicinity, assessment of the significance of the item(s) and determination of appropriate mitigation measures including when works can recommence by a suitably qualified and experienced archaeologist in consultation with the Heritage Council of NSW, and assessment of the consistency of any heritage impacts against the approved impacts of the SSI,												
D68	(c)	E. processes and mechanisms for the reuse and recycling of building and landscape components from contributory, potential and locally listed heritage items within other built or landscaped components of the SSI, and												
D68	(c)	F. heritage training and induction processes for construction personnel (including procedures for keeping records of inductions and obligations under this approval) including site identification, protection and conservation of non-Aboriginal cultural heritage; and												
D68	(c)	iii. mechanisms for the monitoring, review and amendment of the Construction Heritage Management Plan.												
D68	(c)	The Construction Heritage Management Plan must be developed in consultation with the OEH, Heritage Council of NSW (for non-Aboriginal heritage) and Registered Aboriginal Groups (for Aboriginal heritage).												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence	
D68	(d)	a Construction Flora and Fauna Management Plan to detail how construction impacts on ecology will be minimised and managed. The Construction Flora and Fauna Management Plan must be endorsed by a suitably qualified and experienced ecologist and be prepared in consultation with the OEH, and must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	<p>The Project Construction Flora and Fauna Sub-Plan (CFFSP; M5N-ES-PLN-PWD-0007) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016:</p> <ul style="list-style-type: none"> - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury <p>The CFFSP was prepared and submitted to DP&E for approval on 27 May 2016. The CFFSP was approved by DP&E on 20/7/2016.</p>	
D68	(d)	i. detailed maps showing the location of impacted and adjoining flora and fauna habitat areas;													
D68	(d)	ii. detailed maps showing where pre-clearing surveys will be undertaken to confirm the location of threatened species, populations and ecological communities;													
D68	(d)	iii. the identification of areas to be impacted and details of management measures to avoid residual habitat damage or loss and to minimise or eliminate time lags between the removal and subsequent replacement of habitat such as –													
D68	(d)	A. clearing minimisation procedures (including fencing),													
D68	(d)	B. clearing procedures,													
D68	(d)	C. removal and relocation of fauna during clearing,													
D68	(d)	D. habitat tree management,													
D68	(d)	E. fauna fencing, and													
D68	(d)	F. construction worker education;													
D68	(d)	iv. the management measures as specified in Table 2 and rows 4-12 of Table 1 of the Green and Golden Bell Frog Plan of Management presented in Appendix K of Appendix S, Volume 2H of the document referred to in condition A2(b) and in the updated management plan required by condition B14,													
D68	(d)	v. details of the measures to be implemented to prevent impacts to the retained Green and Golden Bell Frog habitat at the Kogarah Golf Course and Marsh Street ponds including, but not limited to types and amounts of materials to be stored at the sites, bunding around the stores, erosion and sediment control measures and dust suppression measures,													
D68	(d)	vi. proposed monitoring for the Green and Golden Bell Frog population at the Kogarah Golf Course in accordance with the updated management plan required by condition B14,													
D68	(d)	vii. details of the specific measures that would be implemented to protect the remaining portion of Cooks River/Castlereagh Ironbark Forest and ensure that it is not impacted by site establishment and construction activities,													
D68	(d)	viii. rehabilitation details, including identification of flora species and sources, and measures for the management and maintenance of rehabilitated areas;													



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D68	(d)	ix. Noxious Weed and Pathogen Management Strategy, incorporating weed management measures focusing on early identification of invasive weeds and effective management controls, controls to prevent the introduction or spread of <i>Phytophthora cinnamomi</i> and myrtle rust (<i>Puccinia psidii</i> s./.), frog hygiene protocol to control the introduction of the Chytrid fungus (<i>Batrachochytrium dendrobatidis</i>), and predatory fish in Green and Golden Bell Frog habitat at Arncliffe,												
D68	(d)	x. where works impact on riparian land, a Vegetation Management Plan consistent with the DPI (2012) Guidelines for Vegetation Management Plans on Waterfront Land including (but not limited to),												
D68	(d)	xi. the monitoring of the condition of groundwater dependent ecosystems in Bardwell Valley Parkland and Broadford Street Reserve (Hinterland Sandstone Gully Forest) and Stotts Reserve (Coastal Sandstone Ridgetop Woodland),												
D68	(d)	xii. a nest box plan which addresses the replacement of hollows removed during the construction of the SSI,												
D68	(d)	xiii. a description of how the effectiveness of the flora and fauna management measures would be monitored;												
D68	(d)	xiv. a procedure for dealing with unexpected threatened species, populations and ecological communities identified during construction, including cessation of work and notification to the OEH, determination of appropriate mitigation measures in consultation with the OEH (including relevant re-location measures) and updating of ecological monitoring and/ or biodiversity offset requirements; and												
D68	(d)	mechanisms for the monitoring, review and amendment of the Construction Flora and Fauna Management Plan.												
D68	(e)	a Construction Air Quality Management Plan to detail how construction impacts on local air quality will be minimised and managed. The Construction Air Quality Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	The Project Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury The CAQSP was prepared and submitted to DP&E for approval on 27 May 2016. The CAQSP was approved by DP&E on 4/7/2016.
D68	(e)	i. identification of sources (including stockpiles and open work areas) and quantification of airborne pollutants including odour;												
D68	(e)	ii. key performance indicators for local air quality during construction;												
D68	(e)	iii. details of air quality monitoring methods, including location, frequency and duration of monitoring;												
D68	(e)	iv. methods for assessing meteorological conditions and measures that would be implemented during adverse meteorological conditions;												
D68	(e)	v. best practice management mitigation measures to minimise impacts on local air quality including, but not limited to, the relevant revised environmental mitigation measures set out in the documents listed in condition A2(c);												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
D68	(e)	vi. measures for minimising the release of construction emissions from the site, including plant and equipment;												
D68	(e)	vii. procedures for record keeping and reporting against key performance indicators;												
D68	(e)	viii. provisions for implementation of additional mitigation measures in response to issues identified during monitoring and reporting; and												
D68	(e)	mechanisms for the monitoring, review and amendment of the Construction Air Quality Management Plan.												
D68	(f)	a Construction Soil and Water Management Plan to manage surface and groundwater impacts during construction of the SSI. The Construction Soil and Water Management Plan must be developed in consultation with DPI (Water) and the relevant councils, and include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Construction	Y	CDS-JV	The Project Construction Soil and Water Quality Sub-Plan (CSWQSP; M5N-ES-PLN-PWD-0005) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury The CSWQSP was prepared and submitted to DP&E for approval on 27 May 2016. The CSWQSP was approved by DP&E on 15/7/2016.
D68	(f)	i. details of construction activities and their locations, which have the potential to impact on water courses and riparian land, storage facilities, stormwater flows, and groundwater, including identification of all pollutants that may be introduced into the water cycle;												
D68	(f)	ii. processes to ensure that Water Quality Pond No.2 at Arncliffe is not decommissioned until replacement water quality devices are operational;												
D68	(f)	iii. potential impacts on watercourse bank stability and the development of appropriate mitigation measures as required;												
D68	(f)	iv. measures to manage and/or minimise sediment and erosion, groundwater impacts and surface water quality impacts (including stormwater runoff and groundwater treatment);												
D68	(f)	v. where acid sulfate soils are known to occur or potentially occur, an Acid Sulfate Soils Management Plan, including measures for the management, handling, treatment and disposal of acid sulfate soils, including monitoring of water quality at acid sulfate soils treatment areas, should the project impact on acid sulfate soils;												
D68	(f)	vi. a description of how the effectiveness of the actions and measures for managing soil and water impacts would be monitored during the proposed works, clearly indicating how often this monitoring would be undertaken, the locations where monitoring would take place, how the results of the monitoring would be recorded and reported, and, if any exceedance of the criteria is detected how any non-compliance can be rectified; and												
D68	(f)	mechanisms for the monitoring, review and amendment of this Construction Soil and Water Management Plan.												
E1		The provision, operation and maintenance (including all auditing and validation of data) of all air quality monitoring and reporting must be funded by the Proponent.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	The Proponent has made allowance for this condition.

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E2		The Proponent must monitor (by sampling and obtaining results by analysis) the pollutants, within the tunnel using the methodologies and frequency specified in Table 4 throughout the operation of the SSI. Monitoring must commence on the first day of operation of the SSI.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA applies to the operational phase of the Project and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report. Monitoring will commence on the first day of operation of the Project in accordance with the Operational Environmental Management Plan
E2		Table 4 - In Tunnel monitoring methodology (refer sheet 2)												
E2		<i>Note:</i> 1. Special Method 1 means a method approved by the Secretary in consultation with the EPA.												
E3		The number and location of the monitoring stations inside the tunnel must be determined to permit an accurate calculation, per the requirements of conditions E4, E5 and E6, and be independently verified in accordance with a methodology approved by the Secretary in consultation with the EPA, at least six months prior to the operation of the SSI. As a minimum, monitoring stations must be installed at the entry portals, the base of the ventilation outlets, tunnel and ramp junctions and at the emergency smoke extraction facility. All sampling points and visibility monitoring points established under this condition must be audited at least two months prior commencing monitoring, for compliance with the requirements set out in Table 4. Verification and compliance auditing is to be undertaken by an independent person(s) or organisation(s) whose appointment has been approved by the Secretary. Air quality data is to be made available in as close to real time as possible, under the website reporting requirements of condition E24.	N	N	N	N	N	N	Y	N	Operation	Y	WCX M5 AT CDS-JV	This CoA applies to the detailed design of the tunnel air quality monitoring system and operational phase of the Project and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report.
E4		The Proponent must ensure that the average concentrations of CO and NO2, calculated along the length of the tunnel, do not exceed the concentration limit specified for that pollutant in Table 5.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA relates to the operational phase of the project and will be reported on in line with the Compliance Tracking Program.
E4		Table 5 - In-tunnel average limits along length of tunnel (refer sheet 2)												
E5		The Proponent must ensure that the concentration of CO as measured at any single point in the tunnel must not exceed the concentration limit specified for that pollutant in Table 6 under all conditions (including congested conditions).	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA relates to the operational phase of the project and will be reported on in line with the Compliance Tracking Program.
E5		Table 6 - In-tunnel single point exposure limits (refer sheet 2)												
E6		The tunnel ventilation system must be designed and operated so that the visibility in the tunnel does not exceed the level specified in Table 7.	N	N	N	N	N	N	N	N	Design Operation	N	WCX M5 AT CDS-JV	This CoA applies to the detailed design of the tunnel air quality monitoring system and operational phase of the Project and will be reported on in the quarterly Construction Compliance Reports, the Pre-Operational Compliance Report and subsequent operational reports as required in the Compliance Tracking Program.
E6		Table 7 - In-tunnel visibility limits along length of tunnel												
E7		Prior to commencing operation, an independent person or organisation whose appointment has been approved by the Secretary must:	N	N	N	N	N	N	N	N	Prior to operation	Y	WCX M5 AT CDS-JV	This condition will be implemented prior to operation following approval by the Secretary of the independent person. Progress will be reported in the Pre-Operation Compliance report.
E7	(a)	verify that compliance with in-tunnel limits detailed in Table 5, Table 6 and Table 7, will:												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E7	(a)	(i) supplement/not preclude compliance with the predicted air quality outcomes presented in the documents referred to in condition A2, and												
E7	(a)	(ii) not result in air quality impacts greater than predicted in the documents referred to in condition A2;												
E7	(b)	assess how the ventilation system has been optimised, taking into consideration energy requirements and air quality impacts for tunnel users; and												
E7	(c)	validate recorded monitoring data and certify compliance with the in-tunnel air quality limits.												
E7		The information required in this condition will be made available to the Secretary on request.												
E8		In addition to the general reporting requirements specified in condition E23, the Proponent must notify the Secretary, EPA and NSW Health of any recordings above the limits specified in conditions E4, E5 and E6 within 24 hours of the recorded event. The notification must detail the nature of the event, the concentration or visibility levels that occurred, the duration of the event, and the measures employed to minimise the concentration levels and/or improve the visibility levels.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA relates to an operational requirement and will be included in the Operational Environmental Management Plan. Progress will be reported where applicable, in the Pre-Operation Compliance report.
E8		This notification must provide details of the circumstances of the event, including:												
E8	(a)	the nature and location of the event, including any details relating to the cause;												
E8	(b)	the duration of the event;												
E8	(c)	the extent and severity of the event;												
E8	(d)	the measures employed to minimise the concentration levels, and measures to improve visibility levels in the event that visibility levels were above the specified limit; and												
E8	(e)	the frequency of the event, including whether an event with the same or similar circumstances has occurred previously.												
E8		Based on consideration of the circumstances of the event, the Secretary may request the Proponent to prepare a Tunnel Air Quality Management Systems Effectiveness Report, in accordance with condition E9.												
E9		Within 20 working days of any request by the Secretary under condition E8, the Proponent must prepare and submit to the Secretary a Tunnel Air Quality Management Systems Effectiveness Report on the overall system performance and cause and major contributor of any exceedances, including:	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA relates to an operational requirement. The Proponent will comply with any such request by the Secretary. Any such request will be reported on in the subsequent operational compliance report.
E9	(a)	the overall performance and concentration levels in the tunnel for the preceding six month period (or since commencement of operation, where the SSI has operated for under six months), including average and maximum levels and time periods;												
E9	(b)	details of any instances throughout the operation of the SSI where pollutant concentration levels in the tunnel have exceeded the limits specified in conditions E4, E5 and E6; and												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E9	(c)	consideration of improvements to the tunnel air quality management system.												
E9		The Tunnel Air Quality Management Systems Effectiveness Report is to be prepared by the Proponent and reviewed by a suitably qualified and experienced independent specialist(s) whose appointment has been approved by the Secretary.												
E9		The Proponent must comply with any requirements arising from the Secretary's review of the Tunnel Air Quality Management Systems Effectiveness Report.												
E10		The Proponent must monitor (by sampling and obtaining results by analysis) the pollutants and parameters specified in Table 8 at the following locations as a minimum:	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA relates to an operational requirement. These reporting requirements will be included in the Operational Environmental Management Plan and will be reported on in the Pre-Operation Compliance Report and the operational compliance reports.
E10	(a)	two ground level receptors near the Kingsgrove ventilation outlet, at locations suitable for detecting any impact on air quality from the outlet;												
E10	(b)	two ground level receptors near the Arncliffe ventilation outlet, at locations suitable for detecting any impact on air quality from the outlet;												
E10	(c)	two ground level receptors near the St Peters ventilation outlet, at locations suitable for detecting any impact on air quality from the outlet;												
E10	(d)	one location within the vicinity of the St Peters Interchange, as a location suitable for detecting any impact on air quality within the surrounding residential receptors; and												
E10	(e)	one location, away from any of the locations at (a) to (d), suitable for providing background ambient air quality reference data for the project area.												
E10		The Proponent must use the sampling method, units of measure, and sampling frequency specified in Table 8.												
E10		Table 8 - Ambient Air Quality Monitoring Methodologies (refer sheet 2)												
E10		Notes: 1. Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales (EPA, 2007) or as otherwise agreed to in writing by the Secretary in consultation with the EPA. 2. AS3580.9.8-2008, Methods for the Sampling and Analysis of Ambient Air – Determination of Suspended Particulate Matter – PM10 Continuous Direct Mass Method using Tapered Element Oscillating Microbalance Analyser (Standards Australia, 2008). 3. AS 3580.9.13-2013, Methods for the Sampling and Analysis of Ambient Air – Determination of Suspended Particulate Matter – PM2.5 Continuous Direct Mass Method using a Tapered Element Oscillating Microbalance Analyser (Standards Australia, 2013). 4. TBD - location for meteorological monitoring station(s) to be representative of weather conditions likely to occur in the vicinity of the Kingsgrove, Arncliffe and St Peters ventilation outlets. 5. Appropriately modified to include size selective inlet for PM2.5 or as otherwise approved by the Secretary.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E11		The monitoring locations must be selected with the objective of achieving like-to-like comparison of monitoring results with available pre-construction data. The locations must also allow for the independent team of experts to review the accuracy of predicted environmental outcomes discussed in the documents referred to in conditions A2(b) and A2(c) as part of the environmental audit required under condition E51. All monitoring stations must be established in locations agreed to by the AQCCC and subject to the land owner's and occupier's agreement. The establishment and operation of the stations is to be undertaken in accordance with recognised Australian standards and undertaken by an organisation accredited by NATA for this purpose and approved by the Secretary in consultation with the EPA and the AQCCC. The quality of the monitoring results must be assured through a NATA accredited process prior to the data being considered as a basis for compliance/auditing purposes.	N	N	N	N	N	N	N	N	Design Operation	Y	WCX M5 AT CDS-JV	Monitoring locations will be selected in locations agreed to by the AQCCC that allow like-to-like comparison with pre-construction data. Locations will be reported in Quarterly Construction Compliance Reports and the Pre-Operational Compliance Report.
E12		Monitoring results must be made publicly available and must be subject to an independent audit at six-monthly intervals (or at a longer interval, if approved by the Secretary). The auditor must be approved by the Secretary in consultation with the EPA and the AQCCC, and the auditor's report must be directly provided to the Proponent and the AQCCC.	N	N	N	N	N	N	N	N	Operation	Y	WCX M5 AT CDS-JV	This CoA relates to an operational requirement. These reporting requirements will be addressed in the Operational Environmental Management Plan and reported on in the Pre-Operation Compliance Report.
E13		The Proponent must commence monitoring for at least twelve continuous months prior to operation and continue monitoring for at least two years following the commencement of operation. At the conclusion of the two year operational monitoring period, the Proponent must review the need for the commencement of the continuation of the ambient monitoring stations in consultation with the AQCCC. Any recommendation to close any or all of the stations will require the approval of the Secretary in consultation with the EPA.	N	N	N	N	N	N	N	N	12 months prior to operation	Y	WCX M5 AT CDS-JV	This CoA relates to a pre-operational and operational requirement. These reporting requirements will be addressed in the Operational Environmental Management Plan, the Pre-Operation Compliance Report and subsequent operational compliance reports.
E14		Should ambient monitoring of air pollutants exceed the following goals, the provisions of conditions E15, E16 and E17 will apply:	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	This CoA relates to an operational requirement. These limits will be included in the Operational Environmental Management Plan.
E14	(a)	CO – 8 hour rolling average of 9.0 ppm (NEPM);												
E14	(b)	NO2 – One hour average of 0.12 ppm (245 µg/m3) (NEPM);												
E14	(c)	PM10 – 24 hour average of 50 µg/m3 (NEPM);												
E14	(d)	PM2.5 – 24 hour average of 25 µg/m3 (NEPM)												
E14	(e)	PM10 – annual average of 25 µg/m3 (NEPM); and												
E14	(f)	PM2.5 – annual average of 8 µg/m3 (NEPM)												
E15		In addition to the general reporting requirements specified in condition E23, the Proponent must prepare an Ambient Air Quality Goal Protocol for the evaluation of a potential measurement that exceeds the goals. The Ambient Air Quality Goal Protocol must be developed by the Proponent in consultation with the AQCCC and submitted to the Secretary for approval at least 12 months prior to the commencement of operation of the SSI.	N	N	N	N	N	N	N	N	12 months prior to operation	Y	WCX M5 AT RMS CDS-JV	This CoA relates to a pre-operation requirement which will be developed and submitted to the Secretary for approval at least 12 months prior to operation of the Project. This will be reported on in the Pre-Operation Compliance Report.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E15	(a)	The Ambient Air Quality Goal Protocol must include: the form of and process for providing a Notification of Above-Goal Recording, subject to condition E16;												
E15	(b)	the form and contents of a Report on Above-Goal Recording, subject to condition E17;												
E15		and												
E15	(c)	a process for appointing an independent person/organisation to prepare the Report on Above-Goal Reading. The process must include –												
E15		(i) approval of the independent person/organisation by the Secretary prior to preparation of the report, and												
E15		(ii) the appointment of the independent person/organisation at least with the agreement of the Secretary one month prior to the commencement of operation, or at some other time prior to preparation of the report												
E16		The Ambient Air Quality Goal Protocol must provide a Notification of Above-Goal Recording if ambient monitoring of air pollutants records an exceedance of the goals in condition E14. The Notification of Above-Goal Recording is to be submitted within 24 hours of the recording, to the Secretary, EPA and NSW Health. The Notification of Above-Goal Recording must detail:	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA relates to a pre-operation requirement which will be developed and submitted to the Secretary for approval at least 12 months prior to operation of the Project. This will be reported on in the Pre-Operation Compliance Report.
E16	(a)	the nature of the event;												
E16	(b)	the concentration or visibility levels that occurred;												
E16	(c)	the duration of the event;												
E16	(d)	the measures employed to minimise the concentration levels and/or improve the visibility levels; and												
E16	(e)	the Proponent's commitment to prepare and submit a Report on Above-Goal Recording in accordance with condition E17.												
E17		Within 20 working days of any Notification of Above-Goal Recording, the Proponent must prepare and submit to the Secretary a Report on Above-Goal Recording that details the cause and major contributor of the exceedance and the options available to prevent recurrence. Where the operation of the tunnel is identified to be a significant contributor to the recorded above-goal reading, the Report on Above-Goal Recording must include consideration of improvements to the tunnel air quality management system so as to achieve compliance with the ambient air quality goals, including but not limited to installation of the additional ventilation management facilities allowed for under condition 85, and discussion of whether those improvements are feasible and reasonable. The Proponent must comply with any requirements arising from the Secretary's review of the Report on Above-Goal Recording.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This condition will be included in the Protocol and activated as required during the operational phase of the Project. Any activation of this condition will be reported on in the subsequent operational compliance report.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E18		The Proponent must install monitoring equipment to monitor pollutants from the ventilation outlets. Pollutant monitoring from the ventilation outlets (by sampling and obtaining results by analysis) must be in accordance with the methods and frequencies for the pollutants and parameters specified in Table 9 and be undertaken at commencement of and throughout the operation of the SSI. The monitoring equipment must be independently audited prior to the commencement of monitoring for compliance with the requirements set out in Table 9. The independent person(s) or organisation(s) must be approved by the Secretary and paid for by the Proponent.	N	N	N	N	N	N	Y	N	Construction Operation	Y	WCX M5 AT RMS CDS-JV	Design and specification of ventilation outlet monitoring equipment will be in accordance with this condition. This design will be detailed in the In-Stack Air Monitoring Report. The proposed Independent Auditor will be submitted to the Secretary for approval prior to the commencement of operation and will be reported on in the Pre-Operation Compliance Report.
E18		Table 9 - Ventilation Outlet Emission Monitoring Methodologies (refer sheet 2)												
E18		Notes: 1. Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales (EPA 2007) or an alternative method approved by the Secretary in consultation with the EPA. 2. Must include, but not be limited to: Benzene, Toluene, Xylenes, 1,3-Butadiene, Formaldehyde and Acetaldehyde. 3. Must include, but not limited to; 16 USEPA priority PAHs, namely; Naphthalene, Phenanthrene, Benz(a)anthracene, Benzo(a)pyrene, Acenaphthylene, Anthracene, Chrysene, Indeno(1,2,3-cd)pyrene, Acenaphthene, Fluoranthene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Fluorene, Pyrene, Benzo(k)fluoranthene, Benzo(g,h,i)perylene. 4. Special Method 1 means a method approved by the Secretary in consultation with the EPA.												
E19		The concentration of a pollutant discharged from the ventilation outlets must not exceed the respective limits specified for that pollutant in Table 10.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	This CoA relates to an operational requirement. These limits will be included in the Operational Environmental Management Plan, which will be reported on in the Pre-Operational Compliance Report.
E19		Table 10 - Ventilation Outlet Mass Pollutant Concentrations (refer sheet 2)												
E20		An independent person or organisation approved by the Secretary must:	N	N	N	N	N	N	N	N	Operation	Y	WCX M5 AT RMS CDS-JV	This CoA relates to an operational requirement. An independent verifier will be recommended by the proponent, for approval of the Secretary, prior to the commencement of operation. The requirements for independent verification will be addressed in the Operational Environmental Management Plan.
E20	(a)	verify that compliance with ventilation outlet limits detailed in Table 10 will -												
E20	(a)	(i) supplement/not preclude compliance with the predicted air quality outcomes presented in the documents referred to in conditions A2(b) and A2(c), and												
E20	(a)	(ii) not result in air quality impacts greater than predicted in the documents referred to in conditions A2(b) and A2(c);												
E20	(b)	assess how ventilation outlet discharge velocities have been optimised taking into consideration energy requirements and air quality impacts at all sensitive receivers; and,												
E20	(c)	validate recorded monitoring data and certify compliance with the ventilation outlet limits.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E20		The information required in this condition must be made available to the Secretary on request.												
E20		The ventilation outlet limits detailed in Table 10 must be reviewed on a five-yearly basis following commencement of operation of the SSI and may be lowered (i.e. made more stringent), subject to a sustainability assessment and there being improvements in vehicle fleet emissions, if the Proponent is directed to do so by the Secretary following consultation with the EPA.												
E21		Should the results of monitoring show that any of the ventilation outlet limits specified in condition E19 have been exceeded, the Proponent must notify the Secretary, EPA and NSW Health within 24 hours of the recorded event. The notification must be followed up with a detailed report within 20 working days, which must be prepared by the Proponent, reviewed by a suitably qualified and experienced independent specialist(s), and submitted to the Secretary, on the cause and major contributor of the exceedance and the options available to prevent recurrence. The Secretary must approve the independent person/organisation prior to the commencement of operation, or at some other time prior to preparation of the report. Where the operation of the tunnel is identified to be a significant contributor to the recorded exceedance, this report must include consideration of improvements to the tunnel air quality management system so as to achieve compliance with the ambient air quality goals, including but not limited to installation of the additional ventilation management facilities allowed for under condition 85, and discussion of whether those improvements are feasible and reasonable. The Proponent must comply with any requirements arising from the Secretary's review of the Report.	N	N	N	N	N	N	N	N	Operation	Y	WCX M5 AT RMS CDS-JV	This condition relates to operational monitoring and will be complied with, as necessary, and reported on in the operational compliance reports. The proponent will recommend an independent person for approval prior to the commencement of operation and this will be reported on in the Pre-Operation Compliance Report.
E22		Conditions E4, E5, E6, E14 and E19 do not apply in an emergency, as defined in the OEMP required by condition E31(g). The Proponent must, as soon as reasonably practicable, notify the Secretary and the EPA of any such discharge.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	This condition will be addressed in the OEMP and notifications will be provided during the operational phase as required.
E23		The Proponent must develop and implement a reporting system for in-tunnel, ambient and ventilation outlet limits in consultation with the EPA. The reporting system must be approved by the Secretary and fully implemented and operational prior to operation. Minimum analytical reporting requirements for air pollution monitoring stations must be as specified in the Approved Methods of Modelling and Assessment of Air Pollutants in NSW (EPA 2007, or as updated).	N	N	N	N	N	N	N	N	Prior to operation	Y	WCX M5 AT RMS CDS-JV	A reporting system will be developed in consultation with the EPA and submitted to DPE for approval prior to operation. This condition will be reported on in the Pre-Operation Compliance Report.
E24		Results of hourly updated real-time ambient monitoring of PM10, PM2.5, visibility, NO2, and CO at the approved monitoring stations, in-tunnel CO/NO2 and ventilation outlet measurements, and relevant meteorological data, must be provided on a website and made publicly available each month in hard copy format in an easy to interpret format. This data must be preliminary until a quality assurance check has been undertaken by a person or organisation accredited by NATA for this purpose. The availability of this data must be conveyed to the local community by way of newsletter (including	N	N	N	N	N	N	N	N	Prior to operation	N	WCX M5 AT RMS CDS-JV	The requirements for public provision of monitoring data will be addressed in the OEMP. The required community notifications will be provided one month prior to operation. This condition will be reported on in the Pre-Operation Compliance Report and subsequent operation compliance reports.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
		translation into common community languages in the area) and newspaper advertisement at least one month prior to the commencement of operation.												
E25		The provision, operation and maintenance (including all auditing and validation of data) of all air quality monitoring and reporting must be funded by the Proponent.	N	N	N	N	N	N	Y	N	Construction Operation	N	WCX M5 AT RMS CDS-JV	This requirement is noted and will be complied with.
E26		All continuous emissions monitoring systems installed and operated as a requirement of condition E18 must undergo relative accuracy test audits at an interval not exceeding 12 months, or as otherwise agreed to by the Secretary in consultation with the EPA.	N	N	N	N	N	N	Y	N	Construction Operation	N	WCX M5 AT RMS CDS-JV	This requirement will be addressed in the OEMP and reported on in the operational compliance reports.
E27		The Proponent must appoint an external auditor to conduct an audit of the air quality monitoring (in-tunnel and external) at six-monthly intervals or at any longer interval if approved by the Secretary. Air quality audits must commence six months from commencement of operation. The auditor must ensure that the operating procedures and equipment to acquire air monitoring, meteorological data and emission monitoring data and monitoring reporting comply with NATA (or equivalent) requirements and sound laboratory practice. The Proponent must document the results of the audit and make available all audit data for inspection by the Secretary upon request. A copy of the audit report must also be issued to the Proponent and AQCCC. The auditor must be approved by the Secretary in consultation with the EPA and the AQCCC, and the auditor's report must be directly provided to the Proponent and the AQCCC.	N	N	N	N	N	N	N	N	Operation	Y	WCX M5 AT RMS CDS-JV	An external auditor will be recommended for approval by the Secretary, in consultation with the EPA, within six months of the commencement of operation. Auditing and reporting required under this condition will be addressed in the OEMP and will be reported on in the operational compliance reports.
E28		The Proponent must undertake appropriate quality assurance (QA) and quality control (QC) measures for air quality and ventilation outlet emission monitoring data. This must include, but not be limited to: accreditation/quality systems, staff qualifications and training, auditing, monitoring procedures, service and maintenance, equipment or system malfunction and records/reporting. The QA/QC measures must be approved by an independent expert approved by the Secretary prior to monitoring of air quality and ventilation outlet emissions as appropriate.	N	N	N	N	N	N	N	N	Operation	Y	WCX M5 AT	QA and QC measures will be addressed in the OEMP and will be approved by an independent expert that has been approved by the Secretary prior to commencement of monitoring. This will be reported on in the Pre-Operation Compliance Report.
E29		The Proponent must assist the relevant council(s) in developing an air quality assessment process for inclusion in a Development Control Plan or other appropriate planning instrument, in considering planning and building approvals for new development in areas adjacent to the ventilation outlets which would be within a potential three-dimensional zone of affectation (buffer volume). This process must include procedures for identifying the width and height of buildings that are likely to be either affected by the plume from the ventilation outlet or affect the dispersion of the plume from the ventilation outlet through building wake effects. A part of this process, the Proponent must provide data detailing the results of modelling of pollution concentrations at various heights and distances from the ventilation outlets. The Proponent must meet all reasonable costs for the development of this process	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	This CoA will be complied with during the operational phase and will be reported on in the Pre-Operation Compliance Report and subsequent operation compliance reports.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
		and any necessary amendments to the planning instrument(s) required to implement the process.												
E30		Prior to operation, the Proponent must investigate, in consultation with the EPA, the measures for smoky vehicle enforcement in the New M5 tunnels, taking into consideration cost effectiveness. Any measures implemented as a result of investigation recommendations must be in accordance with current RMS smoky vehicle enforcement programs. The effectiveness of the smoky vehicle enforcement measures must be documented in the Independent Environmental Audit required under condition E51.	N	N	N	N	N	N	N	N	Prior to operation	N	WCX M5 AT RMS CDS-JV	This CoA will be complied with and reported on in the Independent Environmental Audit and the Pre-Operation Compliance Report.
E31		Prior to the commencement of operation, or as otherwise agreed by the Secretary, the Proponent must prepare and implement an Operation Environmental Management Plan (OEMP) for the SSI. The OEMP must outline the environmental management practices and procedures that are to be followed during operation, and must be prepared in consultation with relevant agencies and in accordance with the Guideline for the Preparation of Environmental Management Plans (Department of Infrastructure, Planning and Natural Resources, 2004). The OEMP must include, but not be limited to:	N	N	N	N	N	N	N	N	One month prior to operation	Y	WCX M5 AT RMS CDS-JV	The OEMP will be prepared and implemented in accordance with this condition prior to operation. Operation will not commence until approval of the OEMP has been obtained from the Secretary. This CoA will be reported on in the Pre-Operation Compliance Report.
E31	(a)	a description of activities to be undertaken during operation of the SSI (including staging and scheduling);												
E31	(b)	statutory and other obligations that the Proponent is required to fulfil during operation, including approvals, consultations and agreements required from authorities and other stakeholders under key legislation and policies;												
E31	(c)	overall environmental policies, guidelines and principles to be applied to the operation of the SSI;												
E31	(d)	a description of the roles and responsibilities for relevant employees involved in the operation of the SSI, including relevant training and induction provisions for ensuring that employees are aware of their environmental and compliance obligations under these conditions of approval;												
E31	(e)	an environmental risk analysis to identify the key environmental performance issues associated with the operation phase;												
E31	(f)	details of periodic testing of the tunnel ventilation system;												
E31	(g)	a definition of emergency as it applies to conditions 84, E22 and E44; and												
E31	(h)	details of how environmental performance would be managed and monitored to meet acceptable outcomes, including what actions will be taken to address identified potential adverse environmental impacts, including those safeguards and mitigation measures detailed in Section 8 the document referred to in condition A2 (and any impacts arising from the staging of the construction of the SSI). In particular, the following environmental performance issues must be addressed in the OEMP -												
E31	(h)	(i) air quality,												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E31	(h)	(ii) noise and vibration, through preparation of the Operational Noise Management Plan required under condition E34,												
E31	(h)	(iii) traffic,												
E31	(h)	(iv) climate change and energy use,												
E31	(h)	(v) visual amenity and landscaping,												
E31	(h)	(vi) groundwater level/pressure, inflows, groundwater contamination, treatment and discharge, soil, and subsidence,												
E31	(h)	(vii) groundwater dependent ecosystems, and												
E31	(h)	(viii) surface water quality and hydrology, including stormwater management.												
E31		The OEMP must be submitted for the approval of the Secretary no later than one month prior to the commencement of operation, or as otherwise agreed by the Secretary. Operation must not commence until written approval of the OEMP has been received from the Secretary.												
E31		<i>Note:</i> • The approval of an OEMP does not relieve the Proponent of any requirement associated with this SSI approval. If there is an inconsistency with an approved OEMP and the conditions of this SSI approval, the requirements of this SSI approval prevail.												
E32		The SSI must be designed and operated with the objective of meeting the requirements of the NSW Road Noise Policy (DECCW, 2011) and must, where feasible and reasonable, include the provision of at-property architectural treatment to all affected sensitive receivers in multi-level dwellings where the project noise criteria are exceeded, unless otherwise agreed to by the owner of the noise-affected residence.	N	N	N	N	N	N	N	N	Design Operation	N	WCX M5 AT RMS CDS-JV	This CoA applies to the detailed design of the project which is ongoing and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report. This CoA also applies to the operational phase, which will be reported on in the quarterly Pre-Operational Compliance Report.
E33		The Proponent must design and operate all fixed facilities, including the motorway operations complexes, tunnel portals; ventilation facilities, substations, pumps and water treatment plants, maintenance facility, workshops, car parking and the emergency smoke extraction outlets with the objective of not exceeding the noise requirements of the <i>NSW Industrial Noise Policy</i> (EPA, 2000) and the <i>Sleep Disturbance Application Note to the NSW Industrial Noise Policy</i> . The Proponent must apply mitigation at existing receivers where the noise requirements cannot be achieved.	N	N	N	N	N	N	N	N	Design Operation	N	WCX M5 AT CDS-JV	This CoA applies to the detailed design of the project which is ongoing and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report. This CoA also applies to the operational phase, which will be reported on in Pre-Operational Compliance Report.
E34		A detailed Operational Noise Management Plan must be prepared as part of the Operational Environmental Management Plan required by condition E31 and submitted to the Secretary for approval . The Operational Noise Management Plan must provide details of noise and vibration control measures to be undertaken during the operation stages, and generally in accordance with the NSW Road Noise Policy (DECCW, 2011) and the NSW Industrial Noise Policy (EPA, 2000). The Operational Noise Management Plan must include, but not be limited to:	N	N	N	N	N	N	N	N	One month prior to operation	Y	WCX M5 AT CDS-JV	This CoA will be addressed as part of the OEMP which will be submitted to the Secretary for approval prior to the commencement of operation and will be reported on in the Pre-Operational Compliance Report.
E34	(a)	tests for ascertaining acoustic parameters;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E34	(b)	predicted noise levels;												
E34	(c)	noise criteria for operation of the project based on the objectives of the NSW Road Noise Policy (DECCW, 2011) and the NSW Industrial Noise Policy (EPA, 2000);												
E34	(d)	location, type and timing of erection of permanent noise barriers and/or other noise mitigation measures (including details of the barrier to replace the existing noise mound at Beverly Grove Park, consistent with the requirements of condition B62(f) demonstrating best practice including silencers and building treatments for associated plant rooms and enclosures for exposed plant;												
E34	(e)	specific physical and managerial measures for controlling noise;												
E34	(f)	noise monitoring, reporting and response procedures including the monitoring on surrounding roads which experience significantly increased traffic volumes as a result of the project, and including operational facilities;												
E34	(g)	procedures for operational noise and vibration complaints management, including investigation and monitoring (subject to complainant agreement); and												
E34	(h)	an Operational Ancillary Facility Noise Management Sub-Plan including, but not limited to -												
E34	(h)	(i) identification of the final location of all operational ancillary facilities and plant including the Motorway Complex, ventilation facilities, tunnel jet fans and water treatment plants,												
E34	(h)	(ii) the sound power levels of all chosen equipment and plant to be utilised during operation including spectral sound characteristics and frequency data,												
E34	(h)	(iii) identification and/or confirmation of sensitive receivers and appropriate categorisation of the surrounding area in accordance with the INP,												
E34	(h)	(iv) identification of the applicable noise goals, including spectral frequency, for all sensitive receivers identified as being potentially impacted by any operational ancillary facility,												
E34	(h)	(v) presentation of noise assessment and predicted impacts including the use of mapping and noise contours,												
E34	(h)	(vi) identification and implementation of appropriate mitigation measures including building treatment, site layout, attenuators and demonstration that chosen mitigation measures can adequately achieve the noise goals in the INP, and												
E34	(h)	(vii) details of maintenance and inspection schedules to ensure plant, equipment and other operational ancillary facilities are operating at optimal levels; and												
E34	(i)	mechanisms for the monitoring and review of the Operational Noise Management Plan.												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E35		For the purpose of assessment of noise criteria specified in the Operational Noise Management Plan, required under condition E34, noise from the development arising from ventilation facilities and plant must be:	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT CDS-JV	This CoA will be addressed in the Operational Noise Management Plan, part of the OEMP, to be submitted to the Secretary for approval prior to operation. This CoA will be reported on in the Pre-Operational Compliance Report.
E35	(a)	measured at the most affected point on or within the site boundary at the most sensitive locations to determine compliance with LAeq,T noise limits;												
E35	(b)	measured in the free field at least three to five metres from any vertical reflecting surface in line with the worst-affected dwelling facade to determine compliance with LAmax noise limits; and												
E35	(c)	subject to the modification factors provided in Section 4 of the NSW Industrial Noise Policy (EPA, 2000), where applicable.												
E35		Notwithstanding, should direct measurement of noise from the fixed facilities be impractical, the Proponent may employ an alternative noise assessment method deemed acceptable by the EPA (refer to Section 11 of the NSW Industrial Noise Policy (EPA, 2000)). Details of such an alternative noise assessment method accepted by the EPA must be submitted to the Secretary prior to the implementation of the assessment method.												
E36		The Proponent must design and operate the SSI with the objective, where feasible and reasonable, of not exceeding the vibration goals for human exposure for existing receivers, as presented in <i>Assessing vibration: a technical guideline</i> (DECC, 2006).	N	N	N	N	N	N	N	N	Design Operation	N	WCX M5 AT CDS-JV	This CoA applies to the detailed design of the project which is ongoing and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report. This CoA also applies to the operational phase, which will be reported on in the operational compliance reports.
E37		The Proponent must prepare an Operational Noise and Vibration Review (ONVR) to confirm noise and vibration control measures that would be implemented for the project. The ONVR must be prepared in consultation with the Department, relevant councils, other relevant stakeholders and the community and must:	N	N	N	Y	Y	Y	N	Y	Construction	Y	WCX M5 AT CDS-JV	This CoA relates to the design and construction of operational noise and vibration measures. The ONVR will be submitted to the Secretary for approval prior to the commencement of construction of physical noise mitigation structures. Implementation of the ONVR will be reported on during the Pre-Operation Compliance Report and subsequent operational compliance reports.
E37	(a)	confirm the appropriate operational noise and vibration objectives and levels for adjoining development, including existing sensitive receivers;												
E37	(b)	confirm the operational noise predictions of the project based on the final design. Confirmation must be based on an appropriately calibrated noise model (which has incorporated additional noise monitoring, and concurrent traffic counting, where necessary for calibration purposes). The assessment must specifically include verification of noise levels at all fixed facilities, based on additional noise monitoring undertaken at appropriately identified noise catchment areas surrounding the facilities;												
E37	(c)	confirm the operational noise and vibration impacts at adjoining development based on the final design of the project, including operational daytime LAeq 15 hour and night-time LAeq 9 hour traffic noise contours;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E37	(d)	review the suitability of the operational noise mitigation measures identified in the documents referred to at conditions A2(b) and A2(c) and, where necessary, investigate and identify additional feasible and reasonable noise and vibration mitigation measures required to achieve the noise criteria outlined in the NSW Road Noise Policy (DECCW, 2011) and NSW Industrial Noise Policy (EPA, 2000), including the timing of implementation;												
E37	(e)	include a consultation strategy to seek feedback from directly affected property owners (including educational institutions) on the noise and vibration mitigation measures; and												
E37	(f)	procedures for the management of operational noise and vibration complaints.												
E37		The ONVR is to be verified by a suitably qualified and experienced noise and vibration expert. The ONVR is to be undertaken at the Proponent's expense and submitted to the Secretary for approval prior to the commencement of construction of physical noise mitigation structures, unless otherwise agreed by the Secretary.												
E37		The Proponent must implement the identified noise and vibration control measures and make the ONVR publicly available.												
E38		Within 12 months of the commencement of the operation of the SSI, or as otherwise agreed by the Secretary, the Proponent must undertake operational noise and vibration monitoring to compare the actual noise and vibration performance of the SSI against the noise performance predicted in the Operational Noise and Vibration Review required by condition E37 and the documents referred to in conditions A2(b) and A2(c). The monitoring program must be documented in an Operational Noise and Vibration Compliance Report . The Operational Noise and Vibration Compliance Report must include, but not be limited to:	N	N	N	N	N	N	N	N	Within 12 months of commencement of operation	N	WCX M5 AT RMS CDS-JV	This CoA relates to the operational phase. An Operational Noise and Vibration Compliance Report will be prepared and submitted to the Secretary and the EPA within 60 days of completing the operational noise monitoring. This will be reported on in the operational compliance reports.
E38	(a)	details of the noise and vibration monitoring program including methodology, location and frequency of noise monitoring;												
E38	(b)	results of the monitoring program and an assessment of these against the operational noise criteria specified in the Operational Noise Management Plan required by condition E34 and noise levels predicted in the Operational Noise Review required by condition E37 and the documents referred to in conditions A2(b) and A2(c);												
E38	(c)	details of any complaints received relating to operational noise and vibration impacts;												
E38	(d)	any required recalibration of the noise and vibration model taking account considerations such as traffic numbers and land use change (if applicable);												
E38	(e)	an assessment of the performance and effectiveness of the applied noise and vibration mitigation measures with regard to the operational noise criteria specified in the Operational Noise Management Plan required by condition E34; and												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E38	(f)	identification of any further feasible and reasonable noise and vibration mitigation measures required to meet the noise criteria specified in the Operational Noise Management Plan, where the criteria are exceeded, including timing and responsibilities for implementation.												
E38		The Proponent must provide the Secretary and the EPA with a copy of the Operational Noise and Vibration Compliance Report within 60 days of completing the operational noise monitoring, or as otherwise agreed by the Secretary.												
E39		The Proponent must implement further feasible and reasonable mitigation measures (where required) as identified in the Operational Noise and Vibration Compliance Report in consultation with affected property owners.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	This CoA will be complied with where required during the operational phase.
E40		At both 12 months and 5 years after the commencement of operation of the SSI, or as otherwise agreed to by the Secretary, the Proponent must prepare a Road Network Performance Review Plan in consultation with Transport for NSW and the relevant councils that includes:	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	This CoA applies to the operational phase and will be reported on in the operational compliance reports.
E40	(a)	an updated analysis, including modelling of traffic impacts to the adjoining road network (including impacts on local roads and rat-running), as a consequence of the SSI. This must include a review of new information available about potential land use changes, and any traffic changes as a result of other major road projects within the project area;												
E40	(b)	further detailed investigations at the following intersections or sections of the road network-												
E40	(b)	(i) potential 'pinch-points' where the merging of tunnel exit traffic and surface traffic would occur at the King Georges Road Interchange and the St Peters Interchange,												
E40	(b)	(ii) King Street, between Sydney Park Road and Enmore Road,												
E40	(b)	(iii) Euston Road, between Sydney Park Road and Botany Road,												
E40	(b)	(iv) Princes Highway/Campbell Street,												
E40	(b)	(v) Princes Highway/Canal Road,												
E40	(b)	(vi) Princes Highway/Railway Road,												
E40	(b)	(vii) Gardeners Road/O'Riordan Street,												
E40	(b)	(viii) Sydney Park Road/Mitchell Road,												
E40	(b)	(ix) Gardeners Road/Bourke Road,												
E40	(b)	(x) Unwins Bridge Road/Campbell Street, and												
E40	(b)	(xi) Campbell Road/Euston Road;												
E40	(c)	updated consideration of potential mitigation measures to manage any predicted traffic performance deficiencies in association with the investigations undertaken under (b);												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E40	(d)	the predicted traffic performance improvements from these measures, including any cumulative improvements;												
E40	(e)	details on bus priority measures;												
E40	(f)	a comparison of the pre- and post-road network performance for all road users including, but not limited to, vehicles, freight, public transport and active transport;												
E40	(g)	justification of why the predicted 'do minimum' performance for any road users of any intersection on the adjoining road network cannot be maintained (if necessary); and												
E40	(h)	an updated description and proposed timing of potential mitigation measures, including measures to remove or limit any adverse impacts on any road user groups impacted by the SSI.												
E40		The Proponent is responsible for the implementation of the identified measures, if required.												
E40		The Road Network Performance Review Plan must be submitted to the Secretary, Transport for NSW (in relation to impacts on bus services) and to relevant council(s) within 60 days of its completion and made publicly available.												
E40		The purpose of the Road Network Performance Review Plan is to optimise road network performance including public transport access and times, and manage the performance impacts of the SSI on the adjoining road network by identifying or confirming mitigation improvements that could be required in areas where traffic performance may be unsatisfactory at time of completion of construction.												
E40		<i>Note:</i> • Identified mitigation measures may need to be further assessed under the Environmental Planning and Assessment Act, 1979. Works will need to meet relevant design standards and be subject to independent road safety audits.												
E41		The Proponent must liaise with relevant councils during detailed design to improve integration of the project with the local and regional road network. The outcomes of this consultation will be reported and incorporated in the Road Network Performance Review Plan required under condition E40.	N	N	N	N	N	N	N	N	Design Operation	N	WCX M5 AT CDS-JV	Consultation with Councils is ongoing during the design process and the outcomes of this will be incorporated into the Road Network Performance Review Plan. Compliance with this condition will be reported in the operational compliance reports.
E42		The Proponent must prepare and implement an Operational Parking and Access Strategy to facilitate the optimisation of the return of on- and off-street parking removed or altered during construction and consequent to the operation of the SSI. The Strategy shall include, but not necessarily be limited to:	N	N	N	N	N	N	N	N	12 months prior to operation	Y	WCX M5 AT RMS CDS-JV	The Operational Parking and Access Strategy will be prepared and submitted to the Secretary at least 12 months prior to operation in accordance with this condition. Compliance with this condition will be reported on in the Pre-Operation Compliance Report. Implementation of the Operational Parking and Access Strategy will be reported on during the operational compliance reports.
E42	(a)	confirmation and timing of the return of on- and off-street parking removed or altered as a result of construction and operation of the SSI with reference to the Residual Land Management Plan required in condition B67;												



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E42	(b)	review of comprehensive parking surveys required in condition D50(b) with consideration of changes in demand attributable to land use changes, acquisitions or other cumulative impacts;												
E42	(c)	consultation with affected stakeholders, including relevant councils, that will experience continued loss, return or additional on- and off-street parking;												
E42	(d)	assessment of the impacts of changes to on- and off-street parking stock taking into consideration of outcomes of consultation with affected stakeholders and reviews of parking surveys;												
E42	(e)	identification of mitigation measures and arrangements to manage impacts to stakeholders as a result of on- and off-street parking changes including, but not necessarily limited to, provision of alternative parking arrangements, and working with relevant councils to introduce parking restrictions or permit schemes where appropriate;												
E42	(f)	mechanisms for monitoring of on- and off-street parking impacts and mitigation measures at 12 month intervals to determine the effectiveness of implemented mitigation measures and any supply and demand induced parking issues that are attributable to the SSI;												
E42	(g)	provision of contingency measures should the results of mitigation monitoring indicate implemented measures are ineffective; and												
E42	(h)	provision of reporting of monitoring results to the Secretary and relevant councils at 12 month intervals for the first five years of operation.												
E42		The use of residual land to achieve compliance with the objective of optimising the return of all on- and off-street parking is permitted. However, this must be justified within the Residual Land Management Plan required by condition B67.												
E42		The Strategy must be submitted to the Secretary for approval at least 12 months prior to the operation of the SSI, unless otherwise agreed by the Secretary. The Strategy must be implemented prior to the operation of the SSI.												
E43		The ongoing maintenance and operation costs of urban design, open space, landscaping and recreational items and works implemented as part of this approval will remain the Proponent's responsibility until satisfactory arrangements have been put in place for the transfer of the asset to the relevant authority. Prior to the transfer of assets, the Proponent will maintain items and works to at least the design standards established in the Urban Design and Landscape Plan required by condition B61.	N	N	N	Y	Y	Y	Y	Y	Construction Operation	N	WCX M5 AT RMS CDS-JV	This condition will be complied with during the construction and operational phases, as required, and will be reported on in the relevant quarterly Construction Compliance Reports, the Pre-Operation Compliance Report and the operational compliance reports as necessary.
E44		Six months prior to operation, the Proponent must prepare an Emergency Response Plan , in consultation with FRNSW and NSW Police Force. The Emergency Response Plan must include, but not be limited to:	N	N	N	N	N	N	N	N	6 months prior to operation	N	WCX M5 AT CDS-JV	An Emergency Response Plan will be prepared six months prior to operation and an emergency response exercise will be conducted at least one month prior to opening of the tunnels. This condition will be reported on during the Pre-Operation Compliance Report.



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E44	(a)	protocols and procedures to be followed during emergency situations associated with the operation of the project (including fires, explosions and, for the purposes of this condition, vehicle collisions). The protocols and procedures are to take into account the needs of people with a disability or who may experience access problems in emergency situations;												
E44	(b)	details of traffic management measures to be implemented during emergencies, where appropriate, to minimise the potential for escalation of the emergency;												
E44	(c)	design and management measures to address the potential environmental impacts of an emergency situation, including measures for containment of contaminated fire-fighting water, fuel spills and gaseous combustion products;												
E44	(d)	details of a training and testing program to ensure that-												
E44	(d)	(i) all operational staff are familiar with the Emergency Response Plan, and												
E44	(d)	(ii) coordination with FRNSW and NSW Police is regularly exercised; and												
E44	(e)	provision for a simulated emergency response exercise, including the Proponent, FRNSW and NSW Police, to be conducted in accordance with the approved Emergency Response Plan on at least one occasion at least one month prior to the opening of the tunnels to traffic. The time for the exercise is to be agreed by the participants, and FRNSW and NSW Police are to be provided with at least one month prior notification of any proposed time.												
E45		Fire simulation and hot smoke testing must be undertaken as part of the simulated emergency response exercise to be staged prior to opening of the project to traffic as required in condition E44(e). The Proponent must respond in writing to any recommendations made by FRNSW as a result of the exercise. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	6 months prior to operation	N	WCX M5 AT RMS CDS-JV	This condition will be complied with as part of the emergency response exercise required by CoA E44. Compliance with this condition will be reported on in the Pre-Operation Compliance Report.
E46		The Proponent must undertake annual Hazard Reviews of the project for the first five years of operation. The Hazard Review must detail all hazardous incidents that have occurred during the preceding period, as per (a) to (c) below, identify safety measures required to rectify those incidents, and address any ongoing issues. The first Hazard Review must be undertaken for the first three months of operation after the opening of the project to traffic. Subsequent Hazard Reviews must be undertaken for the following nine months and thereafter twelve monthly intervals. FRNSW may also direct the Proponent to undertake a Hazard Review following any major incident in the tunnel. A Hazard Review Report , outlining the results of a Hazard Review, and any proposed additional safety measures to be implemented in response to the findings of the Hazard Review, must be submitted to FRNSW no later than one month after the review period. The Proponent must respond in writing to any recommendation made by FRNSW in relation to the	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	Hazard reviews will be undertaken for the first five years of operation in accordance with this condition. A Hazard review report will be provided to FRNSW within one month of the review taking place. Compliance with this condition will be reported on during the operational compliance reports.

Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
		findings of a Hazard Review, within such time as may be agreed by FRNSW. Any outstanding concerns are to be resolved between FRNSW and the Proponent.												
E47		<p>The Proponent must develop a Fire Engineering Brief and Fire Engineering Report to address fire and life safety in the tunnel, in consultation with FRNSW. The documents must be prepared prior to finalising the detailed design for the tunnel. The documents must outline fire protection systems and other tunnel equipment, systems, and operational protocols required for fire and smoke management.</p> <p>In developing the Fire Engineering Brief and Fire Engineering Report, the Proponent must undertake a detailed fire engineering study in accordance with Australian Building Codes Board codes and guides, and Fire Safety Engineering Guidelines. Detailed design of the tunnel must incorporate the design and operational measures developed in the fire engineering study to minimise the potential for, and effect of, fire and hazardous material incidents in the tunnel.</p> <p>The final design of the tunnel in relation to the fire and life safety features must be verified against the fire engineering study in consultation with FRNSW by an Accredited Fire Engineer.</p> <p>The Proponent must respond in writing to any recommendation made by FRNSW in relation to the Fire Engineering Brief and Fire Engineering Report, within such time as may be agreed by FRNSW. Any outstanding concerns are to be resolved between FRNSW and the Proponent.</p>	N	N	N	N	N	N	Y	N	Design	N	WCX M5 AT RMS CDS-JV	<p>A Fire Engineering Brief and Fire Engineering Report will be prepared in consultation with FRNSW and in accordance with this condition, prior to finalising detailed design for the tunnel.</p> <p>The fire and life safety design will be verified by an Accredited Fire Engineer.</p> <p>Compliance with this condition will be reported on in the quarterly Construction Compliance Reports.</p>
E48		<p>Prior to the opening of the project to traffic, a full audit of the fire and life safety system as defined by the fire engineering study developed in condition E47 above must be undertaken by an Accredited Fire Engineer. The objective of the audit must be to ensure that all design and operational measures outlined in the fire engineering study have been installed, are operational, and achieve the required design criteria.</p> <p>The results of the audit must be submitted to FRNSW prior to opening of the project to traffic. The Proponent must respond in writing to any recommendations resulting from FRNSW review of the audit. Any outstanding concerns are to be resolved between FRNSW and the Proponent.</p>	N	N	N	N	N	N	N	N	Prior to opening	N	WCX M5 AT CDS-JV	<p>An independent audit of the fire and life safety system will be undertaken prior to operation, in accordance with this condition. Compliance with this condition will be reported on in the Pre-Operation Compliance Report.</p>
E49		<p>A detailed maintenance-testing program outlining the methods of testing the fire and life safety systems and schedule for implementation must be developed in consultation with FRNSW prior to opening of the project to traffic.</p> <p>The Proponent must respond in writing to any recommendations made by FRNSW. Any outstanding concerns are to be resolved between FRNSW and the Proponent.</p>	N	N	N	N	N	N	N	N	Prior to opening	N	WCX M5 AT CDS-JV	<p>This CoA will be complied with prior to operation of the tunnels and compliance will be reported on during the Pre-Operation Compliance Report.</p>



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval Required?	Responsibility	Comment / evidence
E50		Maintenance testing of fire and life safety systems must be undertaken at least annually, or any other interval as required by the design engineer and to the satisfaction of FRNSW. Results of maintenance testing must be made available to FRNSW for review, and the Proponent must respond in writing to any recommendations from FRNSW to ensure the reliability of the fire and life safety systems. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	Operation	N	WCX M5 AT RMS CDS-JV	Maintenance testing of fire and life safety will be undertaken annually during the operational phase in accordance with this condition, and results made available for FRNSW review. Compliance with this condition will be reported on in the operational compliance reports.
E51		Within 12 months of the commencement of operation, and at any other stage required by the Secretary, the Proponent must commission and pay the full cost of an Independent Environmental Audit of the SSI. The Independent Environmental Audit must:	N	N	N	N	N	N	N	N	Within 12 months of commencement of operation	N	WCX M5 AT RMS CDS-JV	An Independent Environmental Audit will be conducted in accordance with this condition within 12 months of the commencement of operation. A copy of the audit report will be submitted to the Secretary within 60 days of completion of the audit. This condition will be addressed in the OEMP and reported on in the relevant operational compliance report.
E51	(a)	be conducted by a suitably qualified, experienced and independent team of experts whose appointment has been approved by the Secretary;												
E51	(b)	include consultation with the relevant agencies and relevant councils;												
E51	(c)	assess the environmental performance of the SSI and assess whether it is complying with the requirements in this approval, and any other relevant approvals (including any assessment, plan or program required under these approvals);												
E51	(d)	review the accuracy of predicted environmental outcomes discussed in the documents referred to in conditions A2(b) and A2(c);												
E51	(e)	review the adequacy of any approved strategy, plan or program required under the abovementioned approvals in (c); and												
E51	(f)	recommend measures or actions to improve the environmental performance of the SSI, and/or any strategy, plan or program required under these approvals.												
E51		Within 60 days of completion of the Independent Environmental Audit, or as otherwise agreed by the Secretary, the Proponent must submit a copy of the audit report to the Secretary and relevant public authorities, together with its response to any recommendations contained in the audit report.												
E51		Notes: <ul style="list-style-type: none"> This audit team must be led by a suitably qualified and experienced auditor, and include experts in air quality, biodiversity, noise and vibration, hydrology and any other fields specified by the Secretary. The audit may be staged to suit the staged operation of the SSI. 												