

### St Peters Interchange and local road upgrades

Welcome to the WestConnex New M5 autumn construction update for work occurring in the St Peters, Alexandria and Mascot area. This edition will provide an update about current construction and upcoming activities over the next three months.



Progress of St Peters New M5 tunnel, February 2017

Tunnelling has commenced for the New M5 with roadheader machines being deployed at the St Peters, Bexley and Arncliffe sites. There are currently three roadheaders working at these sites and this will increase to 16 roadheaders across the project when construction peaks.

Work is well underway to establish the sites at the St Peters Interchange and surrounding local roads in preparation for local roads upgrades, which includes new connections between St Peters and Mascot for motorists, pedestrians and cyclists.

### Work hours

New M5 work will generally be carried out during standard construction hours between **7am and 6pm from Monday to Friday and 8am and 1pm on Saturday**. There will be no work on Sunday or public holidays unless notified otherwise.

For safety some activities may be undertaken at night time. Nearby residents and businesses will be notified in advance of any night work commencing. Every effort will be made to minimise the impact of work.

### For more information

Drop in to the Community Information Centre

Open 9:00am to 5:00pm  
Monday to Friday  
(excluding public holidays)

27 Burrows Road,  
St Peters, NSW 2134

**1800 660 248**

[info@newm5.com.au](mailto:info@newm5.com.au)

[westconnex.com.au](http://westconnex.com.au)



Australian Government

**BUILDING OUR FUTURE**



Constructed by



### We speak your language

To learn more, visit [westconnex.com.au](http://westconnex.com.au). Need an interpreter? Call the Translating and Interpreting Service on **131 450**.

## St Peters Interchange

The former Alexandria Landfill is taking shape to become the site for the future St Peters Interchange. Ongoing earthworks have been transforming the footprint since last year.

There are a number of upcoming construction activities taking place within the site, which include:

- ongoing earthworks including excavating, moving and compacting material
- continuing construction of the cut and cover tunnel near Canal Road and the Princes Highway, involving bored pile installation and concrete pours
- ongoing remediation work to formally close the Alexandria Landfill
- continuing 24-hour tunnelling excavation under the Princes Highway and tunnel support activities
- oversized deliveries to the Canal Road and Albert Street gates outside of standard construction hours

## Euston Road

The past few months has seen site establishment work along Euston Road from Campbell Road to Sydney Park Road advancing.

The road is being widened and will include an upgrade of the intersection of Sydney Park Road and Euston Road to a signalised intersection. Activities over the next three months along Euston Road include:

- continuing property and vegetation removal and ground levelling within the established work site
- ongoing potholing to identify existing services
- ongoing excavation and backfilling ground to install conduits for new and relocated services
- installing new water mains and drainage systems
- installing a temporary site office within the established work site adjacent to Euston Road

Site establishment will soon begin on Euston Road between Sydney Park Road and Maddox Street in preparation for road construction. Site establishment is expected to take three months to complete and includes:

- installing temporary construction fencing and concrete barriers to establish the work site
- trees and vegetation removal within the project footprint. An arboriculture report has been prepared for this work and is available at [www.westconnex.com.au](http://www.westconnex.com.au)
- levelling the ground in preparation for road construction



- excavating and backfilling ground to install conduits in preparation for new and relocated services
- installation of new drainage systems and various utilities
- implementing traffic changes to facilitate the work

## Campbell Street/Road

Property clearing along Campbell Street/Road is almost complete with traffic in both directions now open again. Thank you for your patience while we completed this work.

Intermittent road and lane closures will be required throughout March while we finish the property clearing and power adjustment work. Upcoming construction activities include:

- permanently reinstating footpaths and roads along the underground power cable route in St Peters
- completing work to clear properties within the project footprint including removal of buildings, tree removal and levelling the ground
- ongoing power adjustment work including removing overhead power lines and installing new underground power cables, which will continue until late March



Aerial photograph of St Peters Interchange construction site, February 2017

- constructing temporary noise walls along the project boundary on Campbell Street and Road
- continuing geotechnical and utility investigations in the vicinity of the local road upgrades to inform the detailed design

Subject to approval, work to establish a temporary construction compound near Campbell Street at Camdenville Basin will commence to support local road upgrades.

Work is also progressing to establish the work compound on Campbell Street between the Princes Highway and Albert Street to support construction of the cut and cover tunnel structure that will connect to the future M4-M5.

#### Heritage salvage

Heritage salvage at properties along Campbell Street is complete, with the items now being catalogued and placed into storage. The salvaged items will either be reused within the urban design for the project or made available to the community, free of charge. We will provide an update when the items are ready to be distributed.

#### Gardeners Road & Bourke Road

Work is commencing on Gardeners Road and Bourke Road this month to establish the site for construction activities. When finished, the roads will be upgraded and widened to connect to the new bridges across Alexandria Canal.

Activities to be undertaken over the next three months will include:

- installing construction fencing and concrete barriers to establish the project footprint
- Ground levelling works in preparation for road construction
- Trees and vegetation removal within the project footprint. An arboriculture report has been prepared for this work and available at [www.westconnex.com.au](http://www.westconnex.com.au)
- ongoing potholing to inform utility investigation and relocation work
- conducting structural assessment and hazardous materials removal in preparation for property clearing work on Gardeners Road within the project footprint
- implementing traffic changes to facilitate the work.

St Peters Construction Traffic Changes Map

